


# Metro Gold Line

## Foothill Extension Project

### Monthly Project Status Report

July 2014



Metro Gold Line

Connecting Los Angeles, the San Gabriel Valley and Inland Empire





## TABLE OF CONTENTS

### PHASE II FOOTHILL EXTENSION PROJECT STATUS

<b>Project Description .....</b>	<b>3</b>
<b>Pasadena to Azusa Segment .....</b>	<b>4</b>
Management Issues .....	4
Key Activities Completed This Period .....	5
Key Future Activities .....	6
Critical Path Schedule .....	7
Critical Path Float Trend .....	8
Alignment Contract Status .....	9
Alignment Construction Progress This Period .....	11
Facility Construction Progress This Period .....	12
Alignment Construction Progress Next Period .....	13
Facility Construction Progress Next Period .....	14
Alignment Construction Images .....	15
Alignment Change Management Log .....	17
Parking Facilities and Enhancements Contract Status .....	21
Parking Facilities and Enhancements Construction Images .....	24
Parking Facilities and Enhancements Change Management Log .....	26
<b>Azusa to Montclair Segment .....</b>	<b>27</b>
<b>Financial Status .....</b>	<b>28</b>



## FOOTHILL EXTENSION PROJECT DESCRIPTION

The Authority's mandate is to plan, design and construct a 37-mile light rail link between Downtown Los Angeles and Claremont. In addition, the San Bernardino Associated Governments (SANBAG) has requested that planning be extended one mile inside San Bernardino County to the City of Montclair and then to Ontario Airport.

The Metro Gold Line Phase II (Foothill Extension) corridor includes the cities of Pasadena, Arcadia, Monrovia, Duarte, Irwindale, Azusa, Glendora, San Dimas, La Verne, Pomona, Claremont, and Montclair; and the counties of Los Angeles and San Bernardino (Figure 1). The Foothill Extension is estimated to cost approximately \$1.719 billion.

The Foothill Extension will be built in two segments to align effectively with projected cash flows and financial capacity constraints. The first segment is defined from the Sierra Madre Villa Station in Pasadena to the city of Azusa. Revenue service along this segment is planned for the year 2015. The second segment would include an extension from Azusa to the City of Montclair with revenue service projected for the year 2017 and the third segment will be comprised of an extension from Montclair to the Ontario Airport.




Figure 1: Metro Gold Line Foothill Extension Alignment



## **Pasadena to Azusa Segment**

### **MANAGEMENT ISSUES**

#### **Metro Betterments**

During the design process Metro staff have identified betterments that Metro staff would like to add to the project. Metro has provided a final disposition on all but a few items. Authority staff continues to work with Metro staff to resolve the remaining items.

#### **TPSS Delivery Dates**

The traction power substations (TPSS) provide equipment to transform utility power required for Light Rail Vehicle (LRV) propulsion, and then distribute that power to the LRVs via the overhead wires. Metro is responsible for purchasing the traction power substations. Currently, Metro's schedule indicates that the traction power substation delivery schedule is late. This is a major concern for the Authority as it has potential to impact the project schedule; however, staff is coordinating with Metro and FTC to ensure minimal impact to the project.



## **KEY ACTIVITIES COMPLETED THIS PERIOD**

FTC reports the following SBE statistics for the month of May:

- Current SBE commitment: \$ 59,500,000
- SBE percent committed versus value of Project: 17.96%
- Overall Authority Project SBE goal: 16%

FTC reports the following approximate safety statistics to date:

- 852,047 total work hours performed by FTC, Mass Electric, and Subcontractors
- 12 recordable injuries reported
- 4 lost time injuries reported

Webcor reports the following DBE statistics for the month of June:

- Current DBE commitment: \$781,099.00
- DBE percent paid-to-date versus value of Project: 2.5%
- Overall Authority Project DBE goal: 2.3%

Webcor reports the following approximate safety statistics to date:

- 70,830 total work hours performed by Webcor and Subcontractors
- 0 recordable injuries reported
- 0 lost time injuries reported

Continued bridge work at Huntington and Foothill

Continued work at all stations - 85% complete (structural elements)

Continued construction of Phase 2 Mountain grade crossing

Completed construction of Magnolia grade crossing

Continued construction of Virginia and Mountain grade crossings

Continued construction of light rail mainline track - 72% complete

Continued trackwork at the Gold Line Operations Campus (Campus) - 65% complete

Continued structural steel work at the Main Shop Building in the Campus

Continued OCS and Site Lighting Pole erection at the Campus and throughout the Alignment

Continued installation of train control cases/bungalows and associated equipment

Continued framing interior walls and electrical, mechanical, and plumbing work inside Campus buildings

Continued construction of Arcadia, Monrovia, Irwindale, and Azusa-Citrus Parking Structures

Authority continued reviewing design submittals for Azusa-Citrus and Irwindale structures

Continued to coordinate with contractor and City of Duarte to progress design of Duarte lot

## **KEY FUTURE ACTIVITIES**

Continue discussions with corridor cities regarding the project

Continue management of the Alignment contract, which will include oversight of construction activities and preparation for start-up activities

Continue to meet with Intermodal Parking Facilities and Enhancements Project contractor, Webcor Builders regarding design of the Project

Continue installation of mainline OCS

Continue installation of train control cases/bungalows and associated equipment

Complete trackwork at the Campus

Complete construction of the Huntington and Foothill bridges

Complete construction of all stations

Finish work at Mountain and Virginia grade crossings

Finalize design for the following Parking Facilities: Azusa Citrus, Irwindale, and Duarte

Finalize the following property acquisitions:

- Arcadia:

1. Parcel 13010/1311 (Indiana St.) – Conveyance from City of Arcadia after construction.
2. Parcel 1401a (Huntington Dr. Aerial Easement ) – Conveyance from City of Arcadia after construction.
3. Parcel 1401b (Huntington Dr. Bridge Abutments) – Conveyance from City of Arcadia after construction.
4. Parcel 1403 (99 N. Second Av.) – Preparing legal description.
5. Parcel 1308 (223 N. First Av.) – Revising legal description. Expecting pre-judgment possession in August.
6. Parcel 6009 (Huntington Dr. Bridge Abutments) – Conveyance from City of Arcadia after construction.
7. Parcel 6010 (Huntington Dr. Bridge Abutments) – Conveyance from City of Arcadia after construction.
8. Parcel 6011 (Huntington Dr. Bridge Abutments) – Conveyance from City of Arcadia after construction.

- Monrovia:

1. Parcel 1601 (Encino Av.) – Conveyance from City of Monrovia.
2. Parcel 1903 (Monrovia Station) – Conveyance from City of Monrovia.
3. Parcel 21A12 (3M Parking Lot) – Waiting for legal description/as-builts.
4. Parcel 21A23 (Shamrock Trapezoid) – Conveyance from City of Monrovia.

- Duarte:

1. Parcel 6041/6042 (1500 Duarte Rd) – Accepted. Ready to sign contract.

- Irwindale:

1. Parcel 3302a (MillerCoors easement for power utilities) - Negotiating.

- Azusa:

1. Parcel 3501 (1220 W. Foothill Blvd.) – Preparing legal description.
2. Parcel 6033 (809 E. Santa Fe) – Accepted. Reviewing PSA.




### CRITICAL PATH SCHEDULE

Activity Name	OD	RD	AD	Start	Finish	Total Float	2012		2013			2014			2015			2016			
							Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
<b>REVENUE OPERATIONS DATE - CRITICAL PATH</b>																					
LRV FABRICATION / DELIVER 15 VEHICLES	1353	459	697	17.Aug.12 07:00 A	16.Oct.15 15:00	201															
METRO - System Testing & Start-Up - Phase 2A	30	30	0	29.Sep.15 07:00	28.Oct.15 15:00	189															
METRO - Pre-Revenue Operations - Phase 2A	60	60	0	29.Oct.15 07:00	27.Dec.15 15:00	189															
METRO - Project Schedule Contingency (5 Mo.)	150	150	0	28.Dec.15 07:00	25.May.16 15:00	189															
Phase 2A - Revenue Operations Date (ROD)	0	0	0		25.May.16 15:00*	189															
<b>ALIGNMENT DELIVERY DATE - CRITICAL PATH</b>																					
IRWINDALE STA PARKING STRUCTURE - CONSTRUCTION	316	284	66	14.Apr.14 07:00 A	14.Aug.15 15:00	24															
SYSTEMS INTERGRATION TESTING	125	125	0	07.Apr.15 07:00	28.Sep.15 15:00	24															
IRWINDALE PARKING STRUCTURE - COMMUNICATIONS INSTL / TEST	45	45	0	27.Apr.15 07:00	26.Jun.15 15:00	24															
C1135 - >>>SUBSTANTIAL COMPLETION - 1420 CD<<<	0	0	0		28.Sep.15 15:00*	33															
<b>ALIGNMENT DELIVERY DATE - SECONDARY - CRITICAL PATH</b>																					
TPSS No.5 - INSTALLATION & TESTING	32	32	108	13.Feb.14 07:00 A	27.Aug.14 15:00	46															
TPSS No.7 - INSTALLATION & TESTING	32	32	0	15.Jul.14 07:00	27.Aug.14 15:00	46															
TPSS No.4 - INSTALLATION & TESTING	32	32	0	28.Aug.14 07:00	10.Oct.14 15:00	46															
TPSS No.3 - INSTALLATION & TESTING	32	32	0	13.Oct.14 07:00	25.Nov.14 15:00	46															
TPSS No.2 - INSTALLATION & TESTING	32	32	0	10.Nov.14 07:00	23.Dec.14 15:00	46															
TPSS No.1 - INSTALLATION & TESTING	32	32	0	24.Dec.14 07:00	05.Feb.15 15:00	46															
OCS - TESTING - SEGMENT 1	20	20	0	06.Feb.15 07:00	05.Mar.15 15:00	46															
<b>ALIGNMENT DELIVERY DATE - TERTIARY CRITICAL PATH</b>																					
IJ/IB - INSTALL CASE (C985) WIRE & TERMINATIONS	22	22	0	15.Jul.14 07:00	13.Aug.14 15:00	51															
IJ/IB - INSTALL CASE (C1346) WIRE & TERMINATIONS	20	20	0	14.Aug.14 07:00	10.Sep.14 15:00	51															
INTERLOCK '6' (ND2252) - INSTALL INSTRUMENT HOUSE/WIRE & TERMINATIONS	35	35	0	15.Aug.14 07:00	02.Oct.14 15:00	51															
INTERLOCK PULL SIGNAL CABLE ('5' to '6')	20	20	0	05.Sep.14 07:00	02.Oct.14 15:00	51															
INTERLOCK PULL SIGNAL CABLE ('6' to '7')	21	21	0	03.Oct.14 07:00	31.Oct.14 15:00	51															
INTERLOCK PULL SIGNAL CABLE ('7' to '8')	21	21	0	03.Nov.14 07:00	01.Dec.14 15:00	51															
INTERLOCK TEST SIGNAL CABLE ('7' to '8')	21	21	0	02.Dec.14 07:00	30.Dec.14 15:00	51															
INTERLOCK TEST SIGNAL CABLE ('6' to '7')	21	21	0	31.Dec.14 07:00	28.Jan.15 15:00	51															
INTERLOCK TEST SIGNAL CABLE ('5' to '6')	21	21	0	29.Jan.15 07:00	26.Feb.15 15:00	51															



### CRITICAL PATH FLOAT TREND



#### **Revenue Operations Date Critical Path - (189 Calendar Days)**

The Irwindale Parking Structure, which is the primary critical path for the Alignment Delivery, is also the primary critical path for the Revenue Operations Date (ROD). Upon achieving Substantial Completion on the C1135 Contract, the critical path for meeting ROD will continue through the Metro Systems Testing & Startup, which will then continue through Pre-Revenue Testing and five month schedule contingency. The secondary critical path to achieve the ROD milestone continues through the Metro Light Rail Vehicle Procurement and is twelve (12) days off of the critical path. The current forecast for the acceptance of the 15th of 78 vehicles remains at October 16, 2015. The anticipated ROD date is May 21, 2016. However, Metro is forecasting a March 2016 Revenue Operations Date.

#### **Alignment Delivery Date Critical Path - (33 Calendar Days / 24 Work Days)**

The Irwindale Parking Structure, which is currently being constructed by Webcor continues to be the primary critical path. Upon reaching the completion of the elevator installation, FTC will be granted access to complete the communications installation at the Irwindale Parking Structure. The critical path continues through systems integration testing and upon completion, FTC will achieve Substantial Completion and turn-over to Metro for Pre-Revenue Testing.

Other elements of construction work, which are in progress and near critical are TPSS #5 (Business Center) and #7 (Virginia) Installation & Testing, Segments 1 & 4 Train Control Equipment Installations, Huntington Dr bridge delivery, Segment 2 track installation, Segments 3 & 4 OCS installations, Segment 4 grading & Ductbank. Facility work, which is near critical includes Citrus Parking Structure and the Maintenance & Operations Campus.

#### **Project Float**

The project float for the Revenue Operations Date decreased to 189 days. The critical activities on this path are on schedule to meet the Target Revenue Operations Date of November 2016. The Alignment Delivery Date float value decreased 4 days this period. The Alignment Delivery Date is currently 33 days ahead the October 31, 2015 deadline.



**Description:** Alignment Design / Build

**Status:** June 15, 2014

**Contract No.:** C1135

**Contractor:** Foothill Transit Constructors (Kiewit-Parsons J.V.)

**Progress Completed This Period**

**Design**

- Submit AFC Design - Mountain Ave Changes
- Submit AFC Design - Train Control Book of Plans
- Submit AFC Design - Communications Revisions
- Submit AFC Design - Train Control Test Group 'C'
- Submit AFC Design - Mountain/Duarte Traffic Changes

**Construction**

- See "Construction Progress This Period"

**Activities Planned Next Period**

**Design**

- Submit AFC Design - Train Control Installation
- Submit AFC Design - Retaining Wall 984.3
- Submit AFC Design - Traction Power Revisions

**Construction**

- See "Construction Progress Next Period"

**Areas of Concern**

- **Huntington Bridge** - The Huntington Bridge fabrication is near critical. The completion of the bridge is critical to support the final track installation by October 2014. The Design-Build Contractor will have to complete the bridge fabrication and delivery at an accelerated rate in order to meet the construction schedule requirements. The bridge, which will be fabricated in China must be delivered for installation by August 2014. The Authority staff are closely monitoring the fabrication progress.

**Areas of Concern (Continued)**

-



**Description:** Alignment Design / Build

**Status:** June 15, 2014

**Contract No.:** C1135

**Contractor:** Foothill Transit Constructors (Kiewit-Parsons J.V.)

**Cost Summary:**


	Million(s)
<b>CONTRACT</b>	
Contract Award Value:	485.9
Executed Change Orders:	10.8
Current Contract Value:	496.6
Potential Change Orders:	5.3
Current Forecast:	501.9
Earned Value/Actual Cost	332.3
<b>AUTHORIZATION FOR EXPENDITURE</b>	
Budget	507.9
Commitment	496.6
Balance	6.0

**Cost Assessment:**

This period the Contract forecast increased \$221 Thousand. The major increase were due to PCO 047 - M&O Body Shop Changes, PCO 081 - Eliminate 'Train Coming' Signs, PCO 082 - M & O Guard House Changes.

The Design-Build Contractor has earned 332.3 Million and is currently 68.5% complete. The progress is currently 21.3% behind the early planned curve, which is due to fabrication and delivery progress for materials such as Special Track Work, Steel Bridge Girders and M&O Equipment. In addition, the Segment 3 2, & 1 track work installation, Azusa Citrus and Irwindale Stations are behind the baseline plan.

**Progress Curve**



**Schedule Summary:**

Contract Award:	07/27/11
Interim Notice to Proceed (INTP) :	11/03/11
Original Contract Duration:	1,780 Calendar Days
Current Contract Duration:	1,780 Calendar Days
Elapsed Time from NTP:	955 Calendar Days

**Contract Milestones**

Milestones	Description	Original Contract	Current Contract	Forecast	Variance
1	Substantial Completion	09/23/15	09/23/15	09/24/15	(1)
2	Punchlist Complete	06/19/16	06/19/16	06/20/16	(1)
3	Final Completion	09/17/16	09/17/16	09/18/16	(1)
4	Access - IFS Br.	12/15/12	12/15/12	12/15/2012 A	0
5	Test Track Complete	03/27/15	03/27/15	01/27/15	59
6	Colorado Br. Demo Complete	02/01/12	02/01/12	6/15/2012 A	(135)

**Schedule Assessment:**

The Design-Build Contractor re-sequenced the station communication installation activities, which has now put the Duarte Station mechanical and electrical installation critical to support the stations communication bungalows and equipment. In addition to station mechanical and electrical, the communications bungalow fabrication and delivery is also critical to support the on schedule installation.


With the completion of the Foothill freight bridge and the freight track re-alignment complete, the Foothill LRT bridge is now near critical to support the remaining Segment 4 track work installation and follow on train control installation activities.

The Huntington bridge is currently being fabricated in China, and is expected to be shipped by mid July 2014 and delivered to the site by August 2014. The Huntington bridge installation is critical to support the final Segment 2 track section installation.

The Test Track Completion is forecast to be available on January 27, 2015, which is 59 days ahead of the target date.



## ALIGNMENT CONSTRUCTION PROGRESS THIS PERIOD





**FACILITY CONSTRUCTION PROGRESS THIS PERIOD**

**Citrus Ave Station**

**STATION** - Installed 2" water line.  
**PARKING** - Completed level 2 and level 3 excavation. Started geo pier installation.

**STATION** - Completed platform access ramps and stairs.  
**PARKING** - No activity.

**Alameda Station**

**STATION** - Completed North and South platform platform walls. Started North and South Platform metal deck installation.  
**PARKING** - No activity.

**Irwindale Station**

**STATION** - Started canopy metal roofing installation. Continued underplatform conduit installation and plumbing. Started pedestrian crossing equipment installation.  
**PARKING** - No activity planned.

**CIVIL** - Started East side Shammrock Ave street restoration. Completed regrading south track areas and start subballast placement.  
**WALLS** - Completed screen wall installation.  
**TRACK** - Continue installation of embedded track at MOW.  
**STRUCTURES** - *M&O Building* continued structural steel installation. Completed 2nd floor concrete deck. Started 3rd floor concrete deck. Started exterior CMU walls and metal stud framing. *Car Wash* - Started structural steel installation. *Cleaning Platform* - no activity. *Material Storage* - Completed CMU walls. *MOW Building* - Started metal stud framing.  
**OCS** - No activity planned.

**Duarte Station**

**STATION** - Completed stairs and access ramps. Continued underplatform conduit installation.  
**PARKING** - Completed slab on grade placement and CMU Ramp walls. Started Level 1 deck.

**Maintenance & Operations**

**Monrovia Station**


**STATION** - No activity  
**PARKING** - Completed Level 2 deck. Started Level 2 barrier walls and light pole bases. Started biofiltration area. Started elevator tank. Started clock tower footing. Started plaza electrical conduits and irrigation pipes. Started water lines.

**Arcadia Station**





## ALIGNMENT CONSTRUCTION PROGRESS NEXT PERIOD





## FACILITY CONSTRUCTION PROGRESS NEXT PERIOD

### Citrus Ave Station

**STATION** - Install 2" water line.

**PARKING** - Complete level 2 excavation and start level 3 excavation. Start geo pier installation.

**STATION** - Complete platform access ramps and stairs.

**PARKING** - No activity planned.

### Alameda Station

**STATION** - Complete North and South platform platform walls. Start North and South Platform metal deck installation.

**PARKING** - Continue site excavation for pump station.

### Irwindale Station

**STATION** - Install canopy metal roofing. Continue underplatform conduit installation and plumbing. Start pedestrian crossing equipment installation.

**PARKING** - No activity planned.

**CIVIL** - Start East side Shammrock Ave street restoration. Complete regrading south track areas and start subballast placement.

**WALLS** - Complete screen wall installation. Start Wall 'B' Footing.

**TRACK** - Continue installation of embedded track at MOW.

**STRUCTURES** - *M&O Building* continue structural steel installation. Complete 2nd floor concrete deck. Start 3rd floor concrete deck. Start exterior CMU walls and metal stud framing. *Car Wash* - Start structural steel installation. *Cleaning Platform* - Start canopy painting. *Material Storage* - Complete CMU walls. *MOW Building* - Start metal stud framing.

**OCS** - No activity planned.

### Duarte Station

**STATION** - Complete stairs and access ramps. Continue underplatform conduit installation.

**PARKING** - Complete slab on grade placement and CMU Ramp walls. Start Level 1 deck.

### Maintenance & Operations

### Monrovia Station

**STATION** - No activity planned.

**PARKING** - Complete Level 2 deck. Start Level 2 barrier walls and light pole bases. Start biofiltration area. Start elevator tank. Start clock tower footing. Start plaza electrical conduits and irrigation pipes. Start water lines.

### Arcadia Station



## ALIGNMENT CONSTRUCTION IMAGES

Segment 1: Overhead Light Installation



Segment 2: Arcadia Station -  
Platform Deck Prep for Pavers

Segment 3: Monrovia Station -  
Paver Installation



**ALIGNMENT CONSTRUCTION IMAGES (CONTINUED)**



Segment 4: Virginia TPSS - Conduit Installation

Operations Campus: Material Storage Building -  
Siding Installation



Operations Campus: Main Yard Track Lead -  
Ductbank Installation



Change Management Log

Date: 9/4/2014

Page: 1 of 4

Project: C1135 Alignment - FTC Contract #: C1135

Original Contract Amount:	\$485,867,000				
Approved Change Orders:	\$15,582,614	3.21%	Pending Change Orders:	\$0	0.00%
Current Contract Total:	\$501,449,614		Pending Contract Total:	\$501,449,614	3.21%

Change Orders

Number	Change Management	Title	Initiated Date	Approved Date	Outstanding Days	Time Extension	Amount
<b>EXECUTED Change Orders</b>							
001.00	000.00	Interim NTP	11/3/2011	11/3/2011	0		\$0
002.00	013.00	Colorado Bridge Haz Mat	5/17/2012	5/18/2012	1		\$121,382
002.01	013.01	Colorado Bridge HazMat - Final	9/5/2012	9/7/2012	2		\$13,164
003.00	001.00	Sound Wall Deletion - Duarte Road	7/12/2012	7/18/2012	6		(\$74,707)
004.00	018.00	Revise Block Design - CBD Calc	8/23/2012	8/29/2012	6		\$3,986
004.01	018.01	Revise Block Design - CBD Calc - 2	9/5/2013	9/11/2013	6		\$0
005.00	023.00	Wayside Signal Aspect Revision	9/6/2012	9/7/2012	1		\$26,072
005.01	023.01	Wayside Signal "Call On" Function	10/30/2013	11/1/2013	2		\$75,169
006.00	040.00	Arcadia Frieze, Bench-Artist Design	9/6/2012	9/10/2012	4		\$13,683
006.01	040.01	Arcadia Frieze, Bench-Construction	3/7/2013	3/12/2013	5		\$155,894
007.00	019.02	Soils Testing Abutments & Fdns	9/14/2012	9/18/2012	4		\$44,993
008.00	041.00	Unknown Utilities RFCN 005 006 008	9/14/2012	9/18/2012	4		\$132,450
009.00	038.00	Illuminate City Names @ Stations	9/18/2012	9/24/2012	6		\$184,657
010.00	046.00	SGRB - Lead Based Paint Remediation	9/21/2012	9/24/2012	3		\$244,536
011.00	004.00	Station Architectural Changes	10/11/2012	10/12/2012	1		\$443,950
012.00	003.01	Systems and Testing for Added TPSS	12/13/2012	12/14/2012	1		\$1,443,193
013.00	005.02	IDIQ Comm Contract (Rev 2)	12/14/2012	1/22/2013	39		\$698,259
014.00	060.00	Sewer Encasement Changes in Azusa	12/18/2012	1/24/2013	37		\$141,354
015.00	037.02	M&O - Materials Storage Revisions	12/26/2012	1/15/2013	20		\$62,862
015.01	037.03	M&O Storage Shelving Revisions	9/16/2013	9/19/2013	3		\$20,380
016.00	002.00	Relocation of Access Road to 3M Fac	12/26/2012	1/16/2013	21		\$53,814
017.00	025.00	3 Electrical Casings for ALW	2/27/2013	3/1/2013	2		\$219,033
018.00	073.00	Hazardous Abatement at Bridges	1/15/2013	2/6/2013	22		\$1,081,803
019.00	054.00	City of Hope Conduits	1/11/2013	1/22/2013	11		\$34,313
020.00	059.00	Citrus TPSS Transformer Pad Changes	2/6/2013	2/7/2013	1		\$34,536
021.00	075.00	Demo & Replace Palm Dr. Roadway	2/7/2013	2/14/2013	7		\$90,365
022.00	077.00	M&O Differing Site Conditions; Pt 1	2/13/2013	2/15/2013	2		\$66,360
022.01	093.00	M and O DSC T and M Work Part 2	3/8/2013	3/12/2013	4		\$66,625
022.02	103.00	M and O DSC Part 3	3/27/2013	3/28/2013	1		\$35,211
022.03	115.00	DSC at M and O Part 4	5/3/2013	5/7/2013	4		\$5,706
023.00	089.00	Contaminated Soil Abatement	2/26/2013	2/27/2013	1		\$422,068
024.00	068.00	Monrovia Sound Wall Panel Change	2/26/2013	2/28/2013	2		(\$24,150)
025.00	052.00	Santa Anita Trail Detour	3/8/2013	3/12/2013	4		\$27,691
026.00	070.00	Block Type Change at M&O Building	3/26/2013	3/26/2013	0		\$35,016
027.00	065.00	M&O IT Changes-Duct Banks/Conduits	3/26/2013	3/26/2013	0		\$88,650
027.01	065.01	M&O IT Changes - Power to WAP	9/4/2013	9/6/2013	2		\$73,049
027.02	065.02	M&O IT Changes - Remaining Work	7/16/2014	7/17/2014	1		\$155,991
028.00	039.01	Delete Layover Building	4/11/2013	4/12/2013	1		(\$313,832)
029.00	095.00	8in Sanitary Sewer Line- Alameda Av	4/23/2013	4/25/2013	2		\$226,089
029.01	095.01	Alameda Sewer Line Revised Scope	11/22/2013	11/26/2013	4		(\$37,425)
030.00	102.00	M&O-Disconnect Switches, Insulators	4/23/2013	4/25/2013	2		\$67,817
031.00	110.00	Rmv Abandoned Utility Line @ Dalton	4/23/2013	4/25/2013	2		\$1,562
032.00	104.00	Highland Ave Abandoned CMP sleeves	5/1/2013	5/3/2013	2		\$15,005
033.00	114.00	Remove contaminated wood culvert	5/3/2013	5/7/2013	4		\$4,714
034.00	128.00	M&O Backup Power/Generator Changes	5/13/2013	5/21/2013	8		\$121,340



Change Management Log

Date: 9/4/2014

Page: 2 of 4

Project: C1135 Alignment - FTC Contract #: C1135

Change Orders

Number	Change Management	Title	Initiated Date	Approved Date	Outstanding Days	Time Extension	Amount
<b>EXECUTED Change Orders</b>							
035.00	083.00	M&O Vehicle Sanding System Changes	5/21/2013	5/24/2013	3		\$27,463
036.00	006.00	IFS Related Contract Changes	6/7/2013	6/11/2013	4		(\$263,111)
037.00	137.00	CTS Redesign	7/12/2013	7/16/2013	4		\$58,214
038.00	138.00	Segment 4 Safety Manager	7/12/2013	7/16/2013	4		\$157,274
038.01	138.01	Segment 4 Safety manager - Part 2	11/19/2013	11/21/2013	2		\$72,963
038.02	138.02	Segment 4 Safety Manager - Part 3	4/3/2014	4/7/2014	4		\$82,271
039.00	085.00	M&O Drainage System Enhancements	7/19/2013	8/13/2013	25		\$251,579
040.00	067.00	Station Paver Changes	7/23/2013	8/13/2013	21		\$728,340
040.01	067.01	Rebar Changes for Station Pavers	10/28/2013	10/31/2013	3		\$10,586
041.00	112.00	12" Pasadena Waterline Potholes	8/12/2013	8/16/2013	4		\$19,735
042.00	150.00	Demo Abandoned Water Lines @ Dalton	8/12/2013	8/16/2013	4		\$5,937
043.00	007.01	Emer. Backup for Guideway Lighting	8/16/2013	10/1/2013	46		\$359,158
044.00	172.00	Contaminated Wood Culvert Sta. 1202	8/27/2013	8/28/2013	1		\$7,712
045.00	139.00	BLS Changes	8/28/2013	9/4/2013	7		\$110,801
046.00	165.00	Azusa-Alameda Station; 2nd Portal	8/28/2013	9/4/2013	7		\$77,175
047.00	145.00	St. Joseph drainage enhancements	9/4/2013	9/6/2013	2		\$17,592
048.00	149.00	M&O - Lights at NW Corner Park	9/4/2013	9/6/2013	2		\$29,351
049.00	174.00	TPSS #5 Cal-Am Power Conflict	9/4/2013	9/6/2013	2		\$127,260
050.00	171.00	Relocate Access Stair to Foothill	9/4/2013	9/6/2013	2		\$20,276
051.00	173.00	Dalton 8" Water Line Work	9/5/2013	9/12/2013	7		\$35,316
052.00	071.00	Duarte Rd Screen Wall Change	9/5/2013	9/17/2013	12		(\$133,864)
053.00	176.00	Remove Contaminatd Wood-Buena Vista	9/10/2013	9/12/2013	2		\$5,543
054.00	147.00	DECCO Bypass	9/10/2013	9/12/2013	2		\$18,519
055.00	166.00	Foothill Blvd. Water/SD Relocation	9/20/2013	9/20/2013	0		\$127,074
056.00	186.00	Contaminated Wood @ San Gabriel Ave	9/23/2013	9/24/2013	1		\$4,291
057.00	194.00	California/Duarte Water Line Work	10/28/2013	10/31/2013	3		\$220,743
058.00	189.00	Four Utility Changes	10/28/2013	10/31/2013	3		\$14,157
059.00	180.00	Remove/Dispose of ACM E of Highland	10/30/2013	11/1/2013	2		\$29,311
060.00	179.00	CTS Upgrade to OC-192	10/30/2013	11/1/2013	2		\$112,543
061.00	213.00	Irwindale On-ramp Stockpile	11/8/2013	11/21/2013	13		\$200,185
062.00	053.00	Delete Totten Tubes Scope of Work	11/8/2013	11/21/2013	13		(\$143,801)
063.00	146.00	Home Depot Striping and Signing	11/15/2013	11/21/2013	6		\$21,003
064.00	204.00	Unknown Duct Bank @ San Gabriel Ave	11/15/2013	11/21/2013	6		\$1,265
065.00	140.00	M&O-Overhead Work Platform Changes	12/5/2013	12/16/2013	11		\$317,656
066.00	217.00	Buried SD & Headwall, STA 1306+50	12/6/2013	12/17/2013	11		\$1,020
067.00	219.00	Contaminated Soil, Monrovia Station	12/12/2013	12/17/2013	5		\$17,503
068.00	220.00	DSC at Sawpit Wash Abutments	12/12/2013	12/17/2013	5		\$12,668
069.00	188.00	Costco Emergency Gate-Path to POS	1/21/2014	1/22/2014	1		\$19,882
070.00	214.00	M&O - Generator Load Bank	1/21/2014	1/22/2014	1		\$38,092
071.00	224.00	Alameda South Water Line Tie-in	1/30/2014	1/31/2014	1		\$6,330
072.00	202.00	Aesthetic Lighting Provisions-SGRB	2/3/2014	2/4/2014	1		\$27,055
073.00	160.00	Move Mountain Interlocking Bungalow	2/11/2014	2/13/2014	2		\$68,596
074.00	200.00	M&O Parts Carousel Warranty & PM	2/11/2014	2/13/2014	2		\$68,906
075.00	235.00	Remove Contaminated Wood Ties	2/14/2014	2/18/2014	4		\$4,571
076.00	234.00	Accelerate Work at California Ave	2/14/2014	2/18/2014	4		\$5,663
077.00	247.00	Line Stop in California	2/18/2014	2/20/2014	2		\$14,524
078.00	201.00	Added Sound Wall, SW of IFS	2/27/2014	2/28/2014	1		\$18,201
079.00	238.00	M&O-MOW Canopy Structural Eval	2/27/2014	2/28/2014	1		\$7,147
079.01	238.01	M&O - MOW Canopy Solar	8/20/2014	8/26/2014	6		\$714,659
080.00	232.00	Car Moving Tractor-Coupler Upgrade	2/27/2014	2/28/2014	1		\$177,145



Change Management Log

Date: 9/4/2014

Page: 3 of 4

Project: C1135 Alignment - FTC Contract #: C1135

Change Orders

Number	Change Management	Title	Initiated Date	Approved Date	Outstanding Days	Time Extension	Amount
<b>EXECUTED Change Orders</b>							
081.00	242.00	Car Moving Tractor Options/Features	2/27/2014	2/28/2014	1		\$69,099
082.00	091.00	Rockvale Water Line Mitigation	3/4/2014	3/5/2014	1		\$163,750
082.01	091.01	Rockvale Water Line-EIC credit	4/11/2014	4/14/2014	3		(\$5,391)
083.00	251.00	Cut and Move Rail to Segment 1	3/4/2014	3/5/2014	1		\$249,934
084.00	218.00	Delete Equipment at ROC	3/26/2014	3/27/2014	1		(\$91,708)
085.00	239.00	Install Sound Wall Door @ STA. 1169	3/26/2014	3/27/2014	1		\$12,737
086.00	250.00	Change Top Row of Block Wall 1124.1	3/26/2014	3/27/2014	1		\$3,688
087.00	229.00	Inwindale TPSS-Adjust Eqpt. Layout	4/3/2014	4/7/2014	4		\$17,878
088.00	262.00	Provisional Sum Adjustment	4/3/2014	4/7/2014	4		\$0
089.00	261.00	Longer DF Bolts - SGRB	4/3/2014	4/7/2014	4		\$17,331
090.00	169.02	M&O Trammng Table Changes (rev. 2)	4/11/2014	4/14/2014	3		\$54,083
091.00	181.00	Alameda Utility Changes	4/11/2014	4/14/2014	3		(\$9,599)
092.00	241.00	Business Center TPSS Crane Changes	4/23/2014	4/28/2014	5		\$13,655
093.00	276.00	Myrtle Early Completion Incentive	4/23/2014	4/28/2014	5		\$160,000
094.00	254.00	Drainage East of Pasadena Ave.	4/23/2014	4/28/2014	5		\$6,569
095.00	275.00	Remove Rail Ties at 1st/Santa Clara	4/23/2014	4/28/2014	5		\$2,270
096.00	274.00	Buried Concrete @ Huntington Bridge	4/23/2014	4/28/2014	5		\$2,819
097.00	269.00	Asbestos Pipe at Duarte and Myrtle	4/23/2014	4/28/2014	5		\$6,583
098.00	278.00	Abandoned Gas Line at California	5/6/2014	5/7/2014	1		\$8,170
099.00	170.00	M&O Car Wash Betterments	5/6/2014	5/7/2014	1		\$166,144
100.00	223.00	M&O-Volume Control for PA Speakers	5/6/2014	5/7/2014	1		\$38,105
101.00	283.00	Track Work Around at Mountain Ave	5/6/2014	5/7/2014	1		\$29,996
102.00	284.00	Install 115# Buffer Rails in Seg. 1	5/6/2014	5/7/2014	1		\$29,442
103.00	230.00	Azusa-Citrus Ped Crossing Operation	5/6/2014	5/7/2014	1		\$84,183
104.00	231.00	Red Signal Violation Indication	6/3/2014	6/3/2014	0		\$335,134
105.00	253.00	Remove Stem Wall along Duarte Rd.	6/11/2014	6/12/2014	1		\$37,527
106.00	271.00	DVR Changes	7/16/2014	7/17/2014	1		\$181,301
107.00	260.00	M&O Supplemental Fire Water System	7/16/2014	8/4/2014	19		\$1,642,824
108.00	163.00	1st/Santa Clara Grade X-ing Changes	7/25/2014	7/30/2014	5		\$156,177
109.00	164.00	M&O Body Shop Changes	7/25/2014	8/4/2014	10		\$488,598
110.00	256.00	Monrovia North Bunglow LCP Changes	7/25/2014	7/30/2014	5		\$125,313
111.00	237.00	M&O-Signaling System Changes	7/29/2014	8/4/2014	6		\$1,133,746
112.00	252.00	Inwindale Security Kiosk Provisions	8/4/2014	8/6/2014	2		\$178,044
113.00	281.00	M&O - Accent Colors	8/4/2014	8/6/2014	2		\$26,928
114.00	305.00	Lead Paint, Foothill Median Barrier	8/18/2014	8/20/2014	2		\$5,690
115.00	270.00	TES Load Flow Simulation	8/19/2014	8/21/2014	2		\$22,399
116.00	203.00	Mayflower Driveway/Wall Credit	8/20/2014	8/26/2014	6		(\$19,138)
117.00	307.00	Contaminated Wood Ties-Santa Anita	8/20/2014	8/26/2014	6		\$3,226
<b>Subtotal:</b>							\$15,582,614
<b>Subtotal:</b>							\$15,582,614
<b>Total:</b>							\$15,582,614

Open PCOs

PCO Number	Title
<b>OPEN</b>	
027.01	M&O / 3M Fence Revisions (rev 1)
029.00	Del. Inwindale/Gladstone Mitigation



Change Management Log

Project: C1135 Alignment - FTC Contract #: C1135

Open PCOs

PCO Number	Title
OPEN	
053.01	Irwindale Ramp Changes (Rev 1)
070.01	Irwindale Security Kiosk - Part 2
073.00	Virginia TPSS Access Road
075.00	Comm. Changes Parking Structures
076.00	M&O Tactile Guidance Changes
080.00	Delete Evergreen / Myrtle Mitigation
081.00	Eliminate 'Train Coming' Signs
082.00	M&O - Guard House Changes
084.00	M&O Service Vehicle Pathways
085.00	Joseph TPSS Power Feed Credit
086.00	Santa Anita Avenue Bridge Artwork
087.00	ETEL/PTEL Faceplate Betterment
088.00	Additional Anti-Graffiti Coating
089.00	M&O Lobby Aesthetic Changes
090.00	Replace Michillinda Pull Boxes
091.00	UP Tunnel Analysis & Modifications
092.00	Abandoned California Water Lines

Open RFCs

RFC Number	Title
OPEN	
078.00	Addl Fence To Close Gaps at Alignmn

Open RFC Notices

Number	Title
037.00	DSC at Santa Anita Wash Abutment 1
044.00	DSC Utility at Azusa Avenue
080.00	Irwindale Signal Case Location
081.00	Car Puller for Wheel Truing Machine
083.00	Sierra Madre Track Rehab



**Description:** Intermodal Parking Facilities & Enhancements **Status:** June 15, 2014

**Contract No.:** C1150

**Contractor:** Webcor Builders

**Progress Completed This Period**

**Design**

- Submit AFC Design - Azusa-Citrus Parking Structure (partial)

**Activities Planned Next Period**

**Design**

- Submit AFC Design - Azusa-Citrus Enhancements
- Submit AFC Design - Azusa-Citrus Parking Structure
- Submit Schedule of Values Azusa-Citrus

**Areas of Concern**

- **IRWINDALE PARKING STRUCTURE DESIGN** - The Authority has issued the Design-Build Contractor a Potential Change Order to revise the location of the Irwindale Parking Structure from the current location identified in the 85% design submittal. The revised design will require the parking structure to be moved in order to avoid a utility conflict with the existing SCE distribution line. The redesign effort will impact the completion of the AFC design and potentially impact the Substantial Completion milestone. The parking structure package is expected to be completed by June 2014.

**Areas of Concern (Continued)**

- **IRWINDALE SITE PUMP STATION** - The site excavation, which is near complete has been suspended because the excavation for the pump station invert is within the railroad zone of influence. The Design-Build Contractor will re-design the pump station to avoid the installation of railroad shoring. The re-design will impact the completion of the site preparation.
- **IRWINDALE SCE POLE SHORING** - The existing SCE pole, which was left in place to avoid relocation requires shoring to complete the site excavation. The Design-Build Contractor shoring design was submitted to SCE for approval this period. The shoring approval and installation are required to start the completion of site excavation and MSE wall construction.



**Description:** Intermodal Parking Facilities & Enhancements **Status:** June 15, 2014  
**Contract No.:** C1150 **Contractor:** Webcor Builders

**Cost Summary:**

	Million(s)
<b>CONTRACT</b>	
Contract Award Value:	48.8
Executed Change Orders:	0.4
Current Contract Value:	49.1
Potential Change Orders:	0.1
Current Forecast:	49.2
Earned Value/Actual Cost	17.0
<b>AUTHORIZATION FOR EXPENDITURE</b>	
Budget	50.3
Commitment	49.1
Balance	1.0


**Cost Assessment:**

The current cost forecast is 49.2 Million. The forecast decreased \$66 Thousand from the previous period. The decrease is due to CO 004 - *Irwindale Structure Relocation*. The current forecast is within the authorized budget.

The Design-Build Contractor has earned 17.0 Million and is currently 34.9%

The Design-Build Contractor is trending beyond the late curve, which is due to the progress of the *Irwindale Parking Structure*, and *Azusa-Citrus Parking Structure*, AFC designs. In addition, the Design-Build Contractor has not submitted a schedule of values for Contract Document Requirement List (CDRL) bid items, which is also having an impact on progress reporting.

**Progress Curve**



**Schedule Summary:**

Contract Award:	02/27/13
Notice to Proceed (NTP) :	03/20/13
Original Contract Duration:	845 Calendar Days
Current Contract Duration:	845 Calendar Days
Elapsed Time from NTP:	452 Calendar Days

**Contract Milestones**

Milestones	Description	Original Contract	Current Contract	Forecast	Variance
1	Substantial Completion	03/15/15	03/15/15	07/17/15	(124)
2	Punchlist Complete	05/29/15	05/29/15	09/30/15	(124)
3	Final Completion	07/13/15	07/13/15	11/14/15	(124)
4	TPSS Work	03/01/14	03/01/14	3/31/2014 A	(30)

**Schedule Assessment:**

The critical path is currently through the Irwindale site preparation. Although the site has been excavated, the start of the pump station construction was suspended due to the Design-Build Contractor's re-design of the structure. The structure was re-designed to avoid the installation of railroad shoring. As a result, the installation of the soil nail wall and MSE walls can not begin until the pump station structure reaches the second of four concrete lifts. At this time, the pump station re-design has not been approved and the construction start will slip to mid July 2014.

**PARKING FACILITY CONSTRUCTION IMAGES**

Arcadia Parking Structure Site Overview



Arcadia Parking Structure Site Overview

Monrovia Parking Structure Site Overview



## PARKING FACILITY CONSTRUCTION IMAGES

Irwindale Parking Structure Site Excavation



Water Storage Tank at  
Azusa-Citrus Parking Structure

Azusa-Citrus Parking Structure Overview





Change Management Log

Date: 9/4/2014

Page: 1 of 1

Project: C1150 Parking - Webcor Contract #: C1150

Original Contract Amount:	\$48,750,000				
Approved Change Orders:	\$600,747	1.23%	Pending Change Orders:	\$0	0.00%
Current Contract Total:	\$49,350,747		Pending Contract Total:	\$49,350,747	1.23%

Change Orders

Number	Change Management	Title	Initiated Date	Approved Date	Outstanding Days	Time Extension	Amount
<b>EXECUTED Change Orders</b>							
001.00	001.00	Monrovia Parking Alternative Layout	6/25/2013	7/11/2013	16		\$21,382
001.01	001.01	Monrovia Alternative - Cancelation	9/17/2013	10/7/2013	20		(\$12,006)
002.00	003.00	Clock Tower Procurement	7/3/2013	7/11/2013	8		\$107,246
003.00	002.00	Relocate Elevator @ Azusa-Citrus PF	12/18/2013	1/8/2014	21		\$159,899
004.00	013.00	Irwindale Structure Relocation	1/23/2014	8/28/2014	217	90	(\$65,564)
005.00	018.00	Monrovia Demo Unforseen Conditions	3/18/2014	3/26/2014	8		\$17,013
006.00	010.00	Arcadia Transit Plaza Betterments	3/14/2014	3/26/2014	12		\$35,466
007.00	009.01	Irwindale Intersection Betterments	3/25/2014	3/26/2014	1		\$19,985
008.00	017.00	Irwindale Intersection Water Line	3/25/2014	4/14/2014	20		\$7,748
009.00	020.00	Unforeseen Underground Demo-Arcadia	6/13/2014	7/9/2014	26		\$6,313
010.00	011.00	Soldano TPSS Added ROW Fence	7/24/2014	7/28/2014	4		\$8,481
011.00	024.00	SCE Power Feed to DB2 Arcadia TPSS	7/24/2014	7/28/2014	4		\$17,199
012.00	025.00	Additional Sidewalk at Arcadia	7/24/2014	7/28/2014	4		\$3,342
013.00	006.00	St. Joseph Drainage Enhancements	7/31/2014	7/31/2014	0		\$139,488
014.00	012.00	Additional Conduit Provisions	8/13/2014	9/3/2014	21		\$57,262
015.00	030.00	Unforeseen Conditions at Michillind	8/22/2014	8/28/2014	6		\$1,643
016.00	019.00	Parking Facility Artwork	8/27/2014	8/28/2014	1		\$75,850
<b>Subtotal:</b>							\$600,747
<b>Subtotal:</b>							\$600,747
<b>Total:</b>							\$600,747

Open PCOs

PCO Number	Title
<b>OPEN</b>	
004.00	TPSS Grounding Grid Modifications
008.00	Azusa-Citrus Plaza Pavers
013.00	Primrose Avenue cul-de-sac Deletion
014.00	Delete Azusa-Alameda Enhancements
015.00	Monrovia Canopy & Color Betterments
017.00	Michillinda Pull Box Replacement

Open RFCs

RFC Number	Title
<b>OPEN</b>	
006.00	Conduit Demo and Pull Box Re-work a
007.00	Added PME Switch & 2 Spare Conduits
010.00	Metro Requested EV Charger Upgrades
011.00	Comm. Duct Bank Interface with DB2
012.00	SCE Capacitor Bank at Michillinda T
013.00	EDEL Enclosures
015.00	Metro Requested Elevator Vent Detail

Open RFC Notices

Number	Title
005.00	Irwindale CCTV Power Pole



## **AZUSA TO MONTCLAIR SEGMENT**

### **ACTIVITIES COMPLETED THIS PERIOD**

The Board, at its May 28, 2014 meeting, certified the First Addendum to the Phase 2B FEIR. This addendum replaced the at-grade crossing at Garey Avenue in Pomona with an aerial grade separation of the light rail tracks. The Authority held kick-off meetings with each corridor city to discuss the project. Authority and City staff are beginning the process of negotiating a Master Cooperative Agreement. The Authority has also initiated the restart of the Station Design Art Program (SDAR). The first SDAR meetings are planned to begin in September 2014. Staff continues to work on the following technical elements of the project:

- Continued advancement of the plan and profile drawings
- Authority staff met with AECOM to discuss scope of work for the right-of-way and composite existing Utility drawings
- Began development of geotechnical scope of work for AECOM to perform
- Began development of parking facilities scope of work for AECOM to perform

### **KEY FUTURE ACTIVITIES**

The advanced conceptual engineering process is an 18-month process. Upon completion, the Azusa to Montclair segment will be ready for a design-build procurement. Upcoming activities include establishing coordination meetings with each corridor city, kickoff of the ROW drawing work, refinement of the alignment, completing the SDAR, and kickoff of utility drawings and geotechnical investigations.

### **Federal Transit Administration (FTA)**

The Metro Board of Directors excluded the Gold Line from seeking federal New Starts funding. The Authority will work together with Metro along with the Congressional delegation to seek funding to construct the extension following completion of the environmental review.



## PHASE II FOOTHILL EXTENSION FINANCIAL STATUS

### Project Operating Budget Summary in Millions of Dollars

**July 31, 2014**

	( a )	( b )	(c=a-b)	( d )
<b>FINANCIAL PLAN</b>	<b>Current Budget</b>	<b>Funding Committed to Project</b>	<b>Uncommitted Funds</b>	<b>Revenues Received</b>
SCAG	1.0	0.9	0.1	0.9
Interest Income	2.0	2.0	-	2.0
Bridge Replacement	13.9	13.9	-	13.9
Phase I Carryover	4.0	4.0	-	4.0
Maintenance and Operations Facility	-	-	-	-
Cities	11.0	-	11.0	-
Measure R - Pasadena to Azusa	810.5	777.0	33.5	391.5
Measure R - Azusa to Montclair	-	-	-	-
SANBAG	55.2	1.5	53.7	1.5
Federal TCSP	2.9	2.9	-	2.6
Federal Bus Intermodal Plan	9.0	9.0	-	3.4
Federal New Starts 2004 MTA Passthrough	4.0	4.0	-	4.0
Federal New Starts 2005 MTA Passthrough	0.5	0.5	-	0.5
Federal New Starts 2006 Corridor Study	2.5	2.5	-	2.5
Federal/Other	802.5	-	802.5	-
<b>Total Revenues</b>	<b>1,719.0</b>	<b>818.2</b>	<b>900.8</b>	<b>426.8</b>
	( a )	( b )	( c )	(d=a-b)
	<b>Current Budget</b>	<b>Current Obligation</b>	<b>Current Expenditures</b>	<b>Current Available Balance</b>
<b>EXPENSES</b>				
Program Management and Administration	107.9	86.1	84.9	21.8
Master Cooperative Agreements	12.0	3.3	3.1	8.7
Real Estate including ROW Acq	21.0	21.0	18.1	-
Special Programs	0.3	-	-	0.3
Procurement/Vehicles	60.0	-	-	60.0
Maintenance and Operations Facility Land	22.0	22.0	22.0	-
Construction - IFS	19.8	19.8	19.8	-
Construction - Pasadena to Azusa segment	328.9	328.9	264.1	-
Construction - Azusa to Montclair segment	950.0	-	-	950.0
Construction - M&O	46.0	44.0	25.0	2.0
Construction - Parking Structures	44.2	44.2	21.1	-
MTA Project Costs	64.0	64.0	14.3	-
Contingency	27.4	-	-	27.4
Project Reserve	15.5	-	-	15.5
<b>Total Project</b>	<b>1,719.0</b>	<b>633.3</b>	<b>472.4</b>	<b>1,085.7</b>