

Westside Purple Line Extension Section 1 Project



Metro

WESTSIDE PURPLE LINE EXTENSION SECTION 1 PROJECT

MONTHLY PROJECT STATUS REPORT

THE PREPARATION OF THIS DOCUMENT HAS BEEN FINANCED IN PART THROUGH A GRANT FROM THE U. S. DEPARTMENT OF TRANSPORTATION, FEDERAL TRANSIT ADMINISTRATION (FTA).

FEBRUARY 2015

TABLE OF CONTENTS

	Page No.
Project Summary.....	1
Project Overview & Status.....	2-4
Management Issues.....	4
Project Alignment by Sections.....	5
Project Alignment Section 1.....	6
Base Project Scope.....	7-9
Project Status	
• Project Schedule	
o Key Milestones Six-Month Look Ahead.....	10
o Project Summary Schedule.....	11
o Schedule Measurements.....	12
o Overall Construction Progress Curve.....	13
o Major Equipment Delivery.....	14
o Design-Builder's (C0145) Long Lead Item List.....	15
o Critical Path Narrative.....	16
o Project Schedule Contingency Drawdown.....	17
o Project Schedule Contingency Drawdown Analysis.....	17
• Project Cost	
o Project Cost	18
o Project Cost Analysis.....	18
o Project Cost Contingency Drawdown.....	19
o Project Cost Contingency Drawdown Analysis.....	19
o Disadvantaged Business Enterprise (DBE).....	20
o Project Labor Agreements (PLA) Status.....	21
o Summary of Contract Modifications.....	22
• Financial/Grant	
o Financial/Grant	23
o Status of Funding.....	23
• Staffing	
o Total Project Staffing.....	24
o Metro Staffing.....	25

TABLE OF CONTENTS (Continued)

	Page No.
• Construction Management Services Consultant.....	25
• Engineering Management Services Consultant.....	26
• Real Estate.....	27
• Quality Assurance.....	27
• Environmental.....	28
• Construction Relations.....	29
• Creative Services	29
• Safety & Security.....	30
• Third Party Agreement & Status.....	31
• Advanced Utility Relocation Status.....	32
• Peak Hour and Nighttime Construction Variances.....	33
• Chronology of Events.....	34-35
• Construction Contracts	
o Contract C1034 Status.....	36
o Contract C1045 Status.....	37
o Contract C1048 Status.....	38
o Contract C1055 Status.....	39
o Contract C1056 Status.....	40
• Construction Photographs.....	41-42
Appendices	
• Cost and Budget Terminology.....	43
• List of Acronyms.....	44-47

Westside Purple Line Extension Section 1 Project Monthly Project Status Report

February 2015

PROJECT SUMMARY

LOCATION: Los Angeles / Beverly Hills DESIGN CONSULTANT: Parsons / Brinckerhoff				CONSTRUCTION MANAGEMENT CONSULTANT: WEST, a Joint Venture CONTRACTOR: Skanska, Traylor and Shea, a Joint Venture			
Backfill Waterline Lateral on Wilshire				WORK COMPLETED PAST MONTH			
				- Continuing real estate acquisitions - C1045 Design/Build: Final design underway - C1045 Design/Build: TBM General Arrangement Drawings received and approved - C1045 Design/Build: Received Baseline CPM Schedule and is under review - C1045 Design/Build: Received Project Design Quality Manual and is approved as noted - C1055 Wilshire/Fairfax AUR: Waterline East of Fairfax underway - C1056 Wilshire/La Cienega AUR: Submittals and material procurement continue - C1078 Building 61S: Received bids and are under evaluation			
EXPENDITURE STATUS (\$ In Millions)				SCHEDULE ASSESSMENT			
ACTIVITIES	CURRENT BUDGET	EXPENDED AMOUNT	PERCENT EXPENDED	MAJOR SCHEDULE ACTIVITIES	PRIOR PLAN	CURRENT PLAN	VARIANCE WEEKS
DESIGN	\$157.7	\$65.4	41.5%	Environmental			
				FEIS / FEIR	N/A	05/31/12	Complete
RIGHT-OF-WAY	\$175.6	\$76.1	43.3%	Design			
CONSTRUCTION	\$1,737.4	\$68.6	3.9%	PE Notice to Proceed	N/A	01/12/11	Complete
				Final Design complete	03/22/17	03/22/17	0
OTHER	\$1,078.7	\$75.2	7.0%	Right-of-Way			
TOTAL	\$3,149.4	\$285.3	9.1%	All parcels available	12/31/15	12/31/15	0
Current Budget includes Environmental/Planning and Finance Costs.				Construction - Main Design / Build Contract			
AREAS OF CONCERN				Notice to Proceed	01/12/15	01/12/15	0
				Construction complete	11/08/23	11/08/23	0
ROW ACQUISITION	PLAN	ACQUIRED	REMAINING	CRITICAL ACTIVITIES / 3 MONTH LOOK AHEAD			
PERMANENT PARCELS	17	3	14	- C1045 Design/Build: TBM procurement - C1045 Design/Build: Continuation of final design - C1045 Design/Build: La Brea North site preparation, pothole, ground treatment work - C1045 Design/Build: Wilshire/La Brea Utilities 60% design submittal - C1055 Wilshire/Fairfax AUR: Water line & Power construction East of Fairfax - C1056 Wilshire/La Cienega AUR: Construction mobilization and potholing - C1056 Wilshire/La Cienega AUR: Storm drain and power to begin			
TEMPORARY PARCELS	1	0	1				
TOTAL PARCELS	18	3	15				

PROJECT OVERVIEW & STATUS

Section 1 of the Westside Purple Line Extension Project is the first of three sections to be designed and constructed as part of the Los Angeles County Metropolitan Transportation Authority (LACMTA) Measure R Program. The program was approved by Los Angeles County voters in November 2008 and provides a half-cent sales tax to finance new transportation projects. In April 2012, the three sections of the Project were environmentally cleared and adopted by LACMTA Board of Directors.

Section 1 will extend the existing Purple Line by 3.92 miles beginning at the Wilshire/Western Station. From this station, the twin tunnel alignment will travel westerly within the existing Wilshire Boulevard right-of-way. Stations will be located at the intersections of Wilshire/La Brea, Wilshire/Fairfax, and Wilshire/La Cienega. All three of the station boxes will be located within the Wilshire Boulevard right-of-way with station portals extending to off-street entrances. Two of the stations, Wilshire/La Brea and Wilshire/Fairfax are within the jurisdiction of the City of Los Angeles. The Wilshire/La Cienega Station is within the City of Beverly Hills jurisdiction.

Design

The Engineering Management Services (EMS) team continued to provide design support to the three Advanced Utility Relocation (AUR) contracts and to the Design/Build contract.

For the Wilshire/La Brea AUR Contract (C1048), the team continues to prepare record drawings to reflect C1048 as-built conditions. The information from these drawings is being incorporated into the Tunnels, Stations, Trackwork, Systems and Systems Integration Testing Contract (C1045) composite utility drawings.

For the Wilshire/Fairfax AUR Contract (C1055), the team continues to support Metro in responding to Request for Information (RFI's) and submittals. The team continues to review potholing data from the contractor. A fulltime field engineering representative continues to support nighttime construction activities.

For the Wilshire/La Cienega Station AUR Contract (C1056), the team is supporting Metro with traffic control requests for additional potholing being undertaken by the third party contractors. The team is reviewing the potholing data received to date. The team is also providing support in discussions with the City of Los Angeles Department of Transportation where the traffic control plans extends beyond the City of Beverly Hills jurisdiction at San Vicente Boulevard.

The team continues to provide support to Metro in the coordination with various third parties involved in the Division 20 Maintenance-of-Way (MOW) and the Non-Revenue Vehicle (NRV) Building 61S Contract (C1078). The team continues to meet with Metro weekly to discuss the latest developments on the environmental remediation for the building site and the specific utilities that are to be relocated or abandoned.

Attended bi-weekly task force meetings with Metro and the C1045 Contractor for Tunnels, Stations, Trackwork, Systems and Systems Integration Testing to resolve technical issues related to each design discipline and to summarize potential RFI's. An additional task force

was created for Building Information Modeling (BIM) implementation.

The C1045 Contractor, Skanska, Traylor and Shea (STS), has begun to mobilize the final design team, Parson's Transportation Group (PTG).

The design work has been indentified into six distinct design units. They are:

- 1. Design Unit 1 – Wilshire/Western Interface Chamber (Shaft)*
- 2. Design Unit 2 – Wilshire/La Brea Station*
- 3. Design Unit 3 – Wilshire/Fairfax Station*
- 4. Design Unit 4 – Wilshire/La Cienega Station*
- 5. Design Unit 5 – Tunnels*
- 6. Design Unit 6 – Systems/Traffic/Trackwork*

Each design unit package will be submitted and evaluated at each of the following phases; 60%, 85%, 100%, Approved for Construction (AFC) and Issued for Construction (IFC). If required, critical design units can be advanced as Advanced Partial Design Units (APDU's) to support ongoing construction activities.

Several design activities have begun with the involvement of nearly every discipline. Design task force meetings are occurring weekly related to design unit packages for the Wilshire/Western Interface Chamber, Wilshire/La Brea Station (including utilities), Tunnels and Systems/Civil/Trackwork.

STS has sent staff to witness the ongoing advanced utility relocation work currently being performed by Metros' Advanced Utility Relocations Contractors, and meeting with the EMS team and Metro field staff on the utility progress to date.

STS has submitted the following deliverables to Metro for review: Tunnel Boring Machines General Arrangement Drawings; Waste Water Management Plan; Hazardous Waste Management Plan; Quality Procedure Manual; Quality Management Plan; Project Design Quality Manual; and the Baseline CPM Schedule. The deliverables have been either approved, approved as noted or still under review.

Major Contract Procurement

The Division 20 Maintenance-of-Way (MOW) and the Non-Revenue Vehicle (NRV) Building 61S Contract (C1078) Invitation for Bid (IFB) was issued on September 19, 2014. Amendment 1 was issued on October 31, 2014, which extended the due date for bids from December 5, 2014 to January 16, 2015. A second amendment was issued on December 12, 2014, which extended the due date for bids from January 16, 2015 to February 6, 2015. The third and final amendment, which included the geotechnical report, was issued on January 16, 2015. Bids were received on February 6, 2015 and are under evaluation.

PROJECT OVERVIEW & STATUS (Continued)

Construction

The Wilshire/Fairfax Exploratory Shaft (C1034) is in the final closeout phase.

The Wilshire/La Brea AUR Contractor (C1048) achieved substantial completion on October 27, 2014. Follow-on work by LADWP Power *has been completed*. Work performed in the same area by AT&T and Southern California Gas is expected to be completed in March 2015. This will complete all AUR work at this location.

The Wilshire/Fairfax AUR (C1055) contractor is continuing with submittals and water and power relocations, and is on schedule to complete in October 2015.

Cable Engineering Services (CES) has completed fiber relocations at the Wilshire/Fairfax Station. Verizon Business is the last fiber optic company to complete work at this location. Completion is scheduled for March 2015.

The contractor for Tunnels, Stations, Trackwork, Systems, and Systems Integration Testing (C1045) plans on mobilizing to the main *construction* field office in April 2015. Prior to that date, the contractor plans on beginning design survey and mapping, baseline noise monitoring, pre-construction surveys, utility potholing, and geotechnical borings.


Metro staff is working with the City of Beverly Hills to obtain a Memorandum of Agreement (MOA) for Contract C1045.

Property abatement and remediation work is continuing prior to providing site access to the C1045 contractor.


MANAGEMENT ISSUES

No Management Issues this period.

PROJECT ALIGNMENT by SECTIONS



PROJECT ALIGNMENT SECTION 1



BASE PROJECT SCOPE

Section 1 of the Westside Purple Line Extension Project is the first of three sections to be designed and constructed as part of the Los Angeles County Metropolitan Transportation Authority (LACMTA) Measure R Program. The program was approved by Los Angeles County voters in November 2008 and provides a half-cent sales tax to finance new transportation projects. In April 2012, the three sections of the Project were environmentally cleared and adopted by LACMTA Board of Directors.

Section 1 will extend the existing Purple Line by 3.92 miles beginning at the Wilshire/Western Station. From this station, the twin tunnel alignment will travel westerly within the existing Wilshire Boulevard right-of-way. Stations will be located at the intersections of Wilshire/La Brea, Wilshire/Fairfax, and Wilshire/La Cienega. All three of the station boxes will be located within the Wilshire Boulevard right-of-way with station portals extending to off-street entrances. Two of the stations, Wilshire/La Brea and Wilshire/Fairfax are within the jurisdiction of the City of Los Angeles. The Wilshire/La Cienega Station is within the City of Beverly Hills jurisdiction.

The Wilshire/La Brea Station box will be located under the center of Wilshire Boulevard in between Detroit Street and Orange Drive. A double crossover will be located east of the station box. The station entrance will be on the northwest corner of Wilshire Boulevard and La Brea Avenue.

The Wilshire/Fairfax Station box will be located under the center of Wilshire Boulevard west of Fairfax Avenue to west of Ogden Drive. The station entrance will be on the southeast corner of Wilshire Boulevard and Orange Grove Avenue.

The Wilshire/La Cienega Station box will be located under the center of Wilshire Boulevard immediately east of La Cienega Boulevard. A double crossover will be located east of the station box. The station entrance will be on the northeast corner of Wilshire Boulevard and La Cienega Boulevard. Since the station will be the terminus station for Section 1, tail tracks will be located west of the station box.

Contract C1034 – Wilshire/Fairfax Exploratory Shaft

Metro is constructing an exploratory shaft to observe ground conditions prior to the award of Contract C1045. The location of the exploratory shaft is adjacent to the future Wilshire/Fairfax Station. The construction of the shaft includes furnishing and installing monitoring instruments, ventilation, and record and report instrumentation data during the excavation of the shaft. After construction of the shaft, the shaft will be maintained for an observation time period. Afterwards, the shaft will be dismantled and the site backfilled in a condition acceptable to the property owner.

Contract C1048 – Wilshire/La Brea Advanced Utility Relocations

Relocate existing LADWP power, water utilities and a sewer line within the construction limits of the Wilshire/La Brea Station. The contractor is responsible for working in streets, procure materials, and coordinate with the utility owner. The contractor is to construct the new facilities

BASE PROJECT SCOPE (Continued)

in accordance with utility plans and specifications, provide traffic control, restore streets, and support utility crews installing cabling and during cut-over of the existing utilities.

Contract C1055 – Wilshire/Fairfax Advanced Utility Relocations

Relocate existing LADWP power and water utilities within the construction limits of the Wilshire/Fairfax Station. The contractor is responsible for working in streets, procure materials, and coordinate with the utility owner. The contractor is to construct the new facilities in accordance with utility plans and specifications, provide traffic control, restore streets, and support utility crews installing cabling and during cut-over of the existing utilities.

Contract C1056 – Wilshire/La Cienega Advanced Utility Relocations

Relocate existing City of Beverly Hills water, storm drain and sewer utilities within the construction limits of the Wilshire/La Cienega Station. The contractor is responsible for working in streets, procure materials, and coordinate with the utility owner. The contractor is to construct the new facilities in accordance with utility plans and specifications, provide traffic control, restore streets, and support utility crews during cut-over of the existing utilities.

Contract C1045 – Tunnels, Stations, Trackwork, Systems and Systems Integration Testing

The procurement of this contract utilizes a two-step approach with the submittal of qualification statements through a Request for Qualification (RFQ) process, prequalification of qualified proposers followed by the release of a Request for Proposals (RFP) soliciting technical and price proposals with an option at Metro's discretion for Best and Final Offers (BAFO).

The Design/Build contract provides for final design and construction of the infrastructure along the 3.92 mile alignment. Contract scope includes demolition and removal of structures and clearing sites to facilitate construction operations. The structures to be constructed include twin bored tunnels, complete with cross-passages and walkways, including all mechanical, electrical and finish work. A retrieval shaft will be constructed to the west of the existing Wilshire/Western Station for extraction of the tunnel boring machines. Three underground stations are to be constructed, two with double-crossovers, and the terminus station to include tail tracks. Each station has a single entrance plaza with stairs, escalators and elevators which meet ADA requirements. The scope of work includes all architectural finishes, mechanical, electrical, systems and equipment including train control, traction power, communications, trackwork and the system tie-in to the existing Metro Purple Line, testing and commissioning.

Contract C1078 – Division 20 Maintenance-of-Way and Non-Revenue Vehicle Building 61S

The Design/Build contract provides for final design and construction of a new Maintenance-Of-Way (MOW) stores and Non-Revenue Vehicle (NRV) building at the south end of the existing Division 20 Yard (Location 61S). The displacement of the existing MOW stores building and NRV facility are due to the proposed turn-back facility site in the yard.

BASE PROJECT SCOPE (Continued)

Metro Furnished Equipment

Metro will procure separate contracts to provide the 34 Heavy Rail Vehicles (HRV) and the Universal Fare System (UFS) necessary to operate the extension to the Purple Line. The scope of the HRV contract includes design, manufacturing, testing and delivery of the vehicles. The scope of the UFS contract includes design, fabrication and installation of equipment at the three stations and system testing.

Start Up

The commencement of pre-revenue operations will be determined by Metro. Generally, all systems integration testing will have been completed and passed. All testing will be required to include and pass a “stress test” of maximum operational service levels to be acceptable. Pre-Revenue Operations include train runs, especially those involving multiple trains, on the integrated and fully operational extension; rehearsal of expected revenue operations scenarios; as well as abnormal and emergency scenarios in which random combinations of system interactions are tested; equipment “burned-in”; and training of Metro personnel who will eventually operate and maintain the extension and for emergency services personnel. Activities occurring during Pre-Revenue Operations are carried out by a designated Metro Project Rail Activation Group.

Westside Purple Line Extension Section 1 Project
Monthly Project Status Report

February 2015

KEY MILESTONES SIX- MONTH LOOK AHEAD

	Milestone Date	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15
C1045 TBM Procurement - Issue Purchase Order	03/02/15	☐					
C1045 Begin Geotech Investigations	03/16/15	☐					
C1056 Begin Advanced Utility Relocations	04/06/15		☐				
C1045 Begin Pothole Investigations at La Brea	04/10/15		☐				
C1045 LADWP Power Drop at La Brea	04/15/15		☐				
C1078 Award	06/15/15				◆		
C1045 Utility Work Begins La Brea	07/06/15					☐	
C1055 MS#2 - Power Work for LADWP Complete	07/25/15					☐	
C1078 NTP	07/29/15					☐	
C1078 Design Mobilization Begins	08/10/15						☐



MTA Staff



MTA Board Action

FTA (Federal Transit Administration)



Other Agencies




Contractors

Westside Purple Line Extension Section 1 Project Monthly Project Status Report

February 2015

PROJECT SUMMARY SCHEDULE



SCHEDULE MEASUREMENTS

To be provided when the baseline schedule for Contract C1045 has been approved.

OVERALL CONSTRUCTION PROGRESS CURVE

To be provided when the baseline schedule for Contract C1045 has been approved.

MAJOR EQUIPMENT DELIVERY

To be provided when the baseline schedule for Contract C1045 has been approved.

DESIGN BUILDER'S (C1045) LONG LEAD ITEM LIST


To be provided when the baseline schedule for Contract C1045 has been approved.

CRITICAL PATH NARRATIVE

Critical Path:

The critical path for the Westside Purple Line Extension Project begins with the procurement process for the C1045 Design / Build contract, mobilization of the design team for the selected contractor, and the start of final design for station boxes and tunnels. Final design is concurrent with the La Brea advanced utilities that are being relocated under the C1048 contract and by third parties. Upon completion of utility relocations, the contractor begins installation of soldier piles, first on the north side of the La Brea station box, and then on the south side. Street decking is then installed, the station structural box is excavated, and invert concrete is placed. Tunneling then begins, first driving eastbound from Wilshire / La Brea to Wilshire / Western. TBMs are removed through a retrieval shaft at Wilshire / Western, re-assembled at Wilshire / La Brea, and then driven westbound to Wilshire / La Cienega. Following construction of cross passages, the critical path continues through construction of the Wilshire / Fairfax station box, installation of trackwork and traction power, systems integration and testing, and pre-revenue operations.

PROJECT SCHEDULE CONTINGENCY DRAWDOWN



PROJECT SCHEDULE CONTINGENCY DRAWDOWN ANALYSIS

The project schedule contingency drawdown curve is based on a November 8, 2023 Revenue Service Date (RSD).

Westside Purple Line Extension Section 1 Project Monthly Project Status Report

February 2015

PROJECT COST STATUS

COST REPORT
DOLLARS IN THOUSANDS

SCC CODE	DESCRIPTION	ORIGINAL BUDGET	CURRENT BUDGET		COMMITMENTS		EXPENDITURES		CURRENT FORECAST		CURRENT BUDGET / FORECAST VARIANCE
			PERIOD	TO DATE	PERIOD	TO DATE	PERIOD	TO DATE	PERIOD	TO DATE	
10	GUIDEWAY & TRACK ELEMENTS	388,294	-	388,294	-	380,680	-	-	-	388,294	-
20	STATIONS, STOPS, TERMINALS, INTERMODAL	440,621	-	440,621	3,150	435,131	-	-	-	440,621	-
30	SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS	43,323	-	43,323	-	-	-	-	-	43,323	-
40	SITework & SPECIAL CONDITIONS	751,566	-	751,566	479	728,905	43,500	68,573	-	754,326	2,760
50	SYSTEMS	113,574	-	113,574	-	97,466	-	-	-	113,574	-
CONSTRUCTION SUBTOTAL (10-50)		1,737,378	-	1,737,378	3,629	1,642,182	43,500	68,573	-	1,740,138	2,760
60	ROW, LAND, EXISTING IMPROVEMENTS	175,634	-	175,634	-	175,634	213	76,056	-	175,634	-
70	VEHICLES	160,196	-	160,196	-	-	-	-	-	160,196	-
80	PROFESSIONAL SERVICES	412,710	-	412,710	-	200,574	3,929	101,484	-	412,710	-
SUBTOTAL (10-80)		2,485,918	-	2,485,918	3,629	2,018,391	47,642	246,113	-	2,488,678	2,760
90	UNALLOCATED CONTINGENCY	248,592	-	248,592	-	-	-	-	-	245,832	(2,760)
100	FINANCE CHARGES	375,470	-	375,470	-	-	-	-	-	375,470	-
TOTAL PROJECTS 465518 & 865518 (10-100)		3,109,980	-	3,109,980	3,629	2,018,391	47,642	246,113	-	3,109,980	-
ENVIRONMENTAL/PLANNING - 405518		8,505	-	8,505	-	8,505	-	8,505	-	8,505	-
ENVIRONMENTAL/PLANNING - 465518		30,865	-	30,865	-	30,865	3	30,714	-	30,865	-
TOTAL PROJECTS 405518 & 465518 (ENV / PLAN'G)		39,370	-	39,370	-	39,370	3	39,219	-	39,370	-
TOTAL PROJECTS 405518, 465518 & 865518		3,149,350	-	3,149,350	3,629	2,057,760	47,644	285,332	-	3,149,350	-

NOTE: EXPENDITURES ARE CUMULATIVE THROUGH JANUARY 2015

PROJECT COST ANALYSIS

Original Budget and Current Budget

The Original Budget and Current Budget of \$3.1 billion reflect the Board approved Life of Project Budget, July 24, 2014, plus Finance Charges of \$0.4 billion.

Current Forecast

The Current Forecast remained the same this period and within the Board approved budget of \$3.1 billion.


Commitments

The Commitments increased by \$3.6 million due to executed modifications associated with the *Design/Build Contract C1045 to exercise Option 1 – Crossover Ventilation, AUR by Cable Engineering Services*, Wilshire/Fairfax AUR Contract C1055. The \$2.1 billion in Commitments to date represents 65.3% of the Current Budget.

Expenditures

The expenditures are cumulative through January 2015. The expenditures increased by \$47.6 million this period primarily for costs associated the *Design/Build Contract C1045*, Advanced Utility Relocations, *Stipends for the D/B Contract C1045 bid proposals*, Real Estate Acquisitions, Engineering Management Services, and Metro Project Administration. The \$285.3 million in Expenditures to date represents 9.1% of the Current Budget.

PROJECT COST CONTINGENCY DRAWDOWN



PROJECT COST CONTINGENCY DRAWDOWN ANALYSIS

The current budget of \$2.8 billion excludes finance charges. The total project cost contingency is \$320.6 million or 11.5% of total project cost. This includes an unallocated contingency amount of \$248.6 million; and an allocated contingency of \$72.0 million. The allocated contingency is an amount to cover anticipated but unknown contract modifications issued by Metro where applicable to specific contracts within each Standard Cost Category (SCC).

Included in the project cost contingency drawdown is a 3% project reserve threshold. Metro's Board is to be notified when it becomes necessary to drawdown contingency below the project reserve threshold to cover project costs. This was adopted by the Metro Board of Directors in September 2012.

The project cost contingency drawdown curve is based on a November 8, 2023 Revenue Service Date.

There was not any drawdown on unallocated contingency this period.

DISADVANTAGED BUSINESS ENTERPRISE (DBE)


To be provided when the baseline schedule for Contract C1045 has been approved.

PROJECT LABOR AGREEMENTS (PLA) STATUS

To be provided when the baseline schedule for Contract C1045 has been approved.

SUMMARY OF CONTRACT MODIFICATIONS

Contract Modifications (MODs) by Cost Level



	C1034 13 Executed	C1045 1 Executed	C1048 37 Executed	C1055 13 Executed	Total
■ Under \$100K	(164,288)	-	574,448	211,526	621,686
■ \$100K to \$250K	321,000	-	616,809	122,435	1,060,244
■ \$250K to \$1M	-	-	1,050,980	390,709	1,441,689
■ Over \$1M	-	3,150,000	-	-	3,150,000
Total Contract MODs	156,712	3,150,000	2,242,237	724,670	6,273,619
Contract Award Amount	6,487,020	1,636,418,585	6,181,000	14,430,000	1,663,516,605
% of Contract MODs	2.4%	0.2%	36.3%	5.0%	0.4%

Percent of Contract MODs equals the Total Contract MODs divided by the Contract Award Amount.

Thirteen Contract MODs with a total value of \$0.2 million have been executed since the award of Contract C1034 – Exploratory Shaft Construction by Innovative Construction Solutions (ICS).

One Contract MOD with a total value of \$3.2 million has been executed since the award of Contract C1045 – Tunnels, Stations, Trackwork, Systems and Systems Integration Testing by Skanska - Traylor - Shea, a Joint Venture.

Thirty-seven Contract MODs with a total value of \$2.2 million have been executed since the award of Contract C1048 – Advanced Utility Relocations at Wilshire/La Brea by Metro Builders & Engineering Group, LTD.

Thirteen Contract MODs with a total value of \$0.7 million have been executed since the award of Contract C1055 – Advanced Utility Relocations at Wilshire/Fairfax by W. A. Rasic Construction Company, Inc.

Westside Purple Line Extension Section 1 Project Monthly Project Status Report

February 2015

FINANCIAL/GRANT STATUS

FEBRUARY 2015

STATUS OF FUNDS BY SOURCE

SOURCE	(A) ORIGINAL BUDGET	(B) TOTAL FUNDS ANTICIPATED	(C) TOTAL FUNDS AVAILABLE	(D) COMMITMENTS \$	(D/B) %	(E) EXPENDITURES \$	(E/B) %	(F) BILLED TO FUNDING SOURCE \$	(F/B) %
FEDERAL - SECTION 5309 NEW STARTS	\$1,250.000	\$1,250.000	\$65.000	\$1,250.000	100%	\$65.000	5%	\$65.000	5%
FEDERAL CMAQ	\$12.171	\$12.171	\$0.000	\$0.000	0%	\$0.000	0%	\$0.000	0%
FEDERAL SECTION 5339 - ALTERNATIVES ANALYSIS	\$0.512	\$0.512	\$0.512	\$0.512	100%	\$0.512	100%	\$0.512	100%
MEASURE R - TIFIA LOAN	\$856.000	\$856.000	\$0.000	\$0.000	0%	\$0.000	0%	\$0.000	0%
MEASURE R 35%	\$869.178	\$869.178	\$255.104	\$721.032	83%	\$133.604	15%	\$70.333	8%
STATE STIP RIP	\$2.568	\$2.568	\$2.568	\$2.568	100%	\$2.568	100%	\$2.568	100%
STATE CAPITAL PROJECT LOANS - OTHERS *	\$83.648	\$83.648	\$64.931	\$83.648	100%	\$83.648	100%	\$53.466	64%
CITY OF LOS ANGELES	\$75.273	\$75.273	\$0.000	\$0.000	0%	\$0.000	0%	\$0.000	0%
TOTAL	\$3,149.350	\$3,149.350	\$388.115	\$2,057.760	65.3%	\$285.332	9.1%	\$191.879	6.1%

EXPENDITURES ARE CUMULATIVE THROUGH JANUARY 2015
ORIGINAL BUDGET BASED ON JULY 2014 BOARD APPROVED LOP BUDGET

* OTHERS INCLUDE TDA ADMINISTRATION (\$4.1M), LTF GENERAL REVENUES (\$1.8M), AND LEASE REVENUES (\$37.8M)

STATUS OF FUNDS ANTICIPATED

FEDERAL SECTION 5309 NEW STARTS: FTA grant application of \$65 million was awarded on June 2, 2014. Funds are available for drawdown.


FEDERAL SECTION 5309 ALTERNATIVE ANALYSIS: FTA grant application of \$511.6 million was awarded on July 25, 2014. Funds are available for drawdown.

MEASURE R – TIFIA LOAN (Transportation Infrastructure Finance & Innovation Act): TIFIA Loan was executed on May 21, 2014 for \$856 million. First disbursement is planned for FY 2018.

STATE STIP RIP: State grant application of \$8.4 million, of which \$2.6 million has been allocated to this project, was awarded on July 26, 2007. Funds are available for drawdown.

STAFFING STATUS

Total Project Staffing – FTES




TOTAL PROJECT STAFFING


The overall FY15 Total Project Staffing plan averages 116.5 FTEs per month.

For January 2015, there were a total of 26.4 FTEs for MTA's Project Administration staff and 52.2 FTEs for consulting staff. The total project staffing for January 2015 was 78.6 FTEs.


STAFFING STATUS (Continued)
METRO STAFFING – FTES



CONSTRUCTION MANAGEMENT
SERVICES CONSULTANT – FTES



STAFFING STATUS (Continued)
ENGINEERING MANAGEMENT SERVICES CONSULTANT – FTES



REAL ESTATE STATUS

Purple Line Extension Section 1 - Real Estate Status Summary									
Description	Number of Parcels	Certified	Appraisals Completed	Offers Made	Agreements Signed	Condemnation Filed	Relocations		Parcels Available
							Required	Completed	
Full Takes	15	15	15	15	2	13	109	19	1
Part Takes	2	2	2	2	0	2	0	0	2
TCE	1	1	1	1	0	1	0	0	0
Total Parcels	18	18	18	18	2	16	109	19	3

QUALITY ASSURANCE STATUS

C1045 – Tunnels, Stations, Trackwork, Systems and Systems Integration Testing

- Attended weekly Project staff meetings and progress meetings with the Contractor.
- Ongoing discussions with the Project staff to plan for Engineering Management Services (EMS)/Construction Management Support Services (CMSS) staff coordination and oversight.
- Reviewed and provided comments for initial quality submittals (quality plan and construction quality procedures).

C1048 – Advanced Utility Relocations – Wilshire/La Brea

- NCR-01 Hot Mix Asphalt Gradation was issued and is in final review for acceptance by LABOE.
- *Participated in closeout activities.*

C1055 – Advanced Utility Relocations – Wilshire/Fairfax

- Attended weekly progress meeting with the Contractor.
- *Attended internal monthly quality meeting and readiness review meetings.*
- Reviewed and provided comments on quality related submittals.
- *Ongoing discussions and coordination with the EMS/CMSS staff for quality oversight.*
- *Reviewed daily inspection reports from the Contractor/Field Technician.*
- Conducted surveillance S-002 of the as-built drawings development.

C1056 – Advanced Utility Relocations – Wilshire/La Cienega

- Attended weekly progress meeting with the Contractor.
- Reviewed and provided comments on quality related submittals.
- *Ongoing discussions and coordination with the EMS/CMSS staff for quality oversight.*

ENVIRONMENTAL STATUS

- Ongoing Noise and Volatile Organic Compounds (VOC) monitoring in support of AUR Contracts and basic oversight on Storm Water Pollution Prevention Plan (SWPPP) requirements.
- *Continued review of Wilshire/Fairfax (C1055), Wilshire/La Cienega (C1056) and overall DB Contract (C1045) submittals.*
- *Ambient and monitoring locations established for all stations including seven additional locations selected in the City of Beverly Hills for reference only. City of Beverly Hills has acknowledged receipt and approval of established points. The C1045 Contractor's Acoustic Engineer is proposing to re-measure approximately eight out of 25 of the established locations as part of pre-construction monitoring effort.*
- *Reviewed and coordinated revisions to Paleontological Resource Monitoring and Mitigation Plan (PRMMP) and Cultural Resource Monitoring and Mitigation Plan (CRMMP) documents.*
- *Evaluated additional potential commitments to the Saban Theater.*
- *Finalized work plan and scope for baseline measurements and pre-construction survey at the Saban Theater.*
- *Coordinated final January 2015 Compliance Report for submittal to the City of Los Angeles Police Commission.*
- *City of Beverly Hills agreed to select Environmental Science Associates (ESA) for Independent Compliance Monitor (ICM) duties.*
- *Revised Tree Removal Plans before work begins.*
- *Working on Eighth Quarter Mitigation Monitoring & Reporting Plan (MMRP) which is scheduled to be submitted to FTA by the end of March or early April 2015.*
- *Met with DTSC to discuss remediation process for the 590 S. Santa Fe Site for the Division 20 Yard expansion.*
- *The one structure within the Wilshire/Crenshaw Yard was abated and demolished to provide a laydown area for the C1045 contractor.*
- *Attended weekly C1045 Design Builder Meeting.*

CONSTRUCTION RELATIONS STATUS

- Attended the following meetings: Construction Management, Advanced Utility Relocations, Construction Relations, Environmental Mitigations, Traffic Mitigation with the City of Los Angeles/City of Beverly Hills, *STS Third Party Workshop, Beverly Hills MOA and Marketing*.
- Produced and distributed *nine* construction work notices for advance utility relocations.
- Gave Project Presentations to the *Miracle Mile Civic Coalition and Fairfax/Orange Street residents*.
- Visited and updated businesses and residences at future station locations to discuss utility relocations, business profiles and Eat, Shop, Play promotional campaign for businesses.
- *Fielded and addressed parking alternatives when the Detroit lot closes April 1st, increase noise blankets at all sites, noise complaints from Wilshire/Fairfax and homeless issue at Detroit lot.*
- Updated Facebook/Twitter website as needed.

CREATIVE SERVICES STATUS

- Continue to support mitigation efforts.
- Participated in Design Build Workshops and document reviews.

SAFETY & SECURITY STATUS

- *There were no recordable injuries on the Project during February 2015.*
- Safety staff participated in scheduled readiness review meetings to ensure compliance with approved Work Plans and contract specifications.
- *Safety staff worked with the C1045 and C1056 contractors to insure required safety submittals are submitted and approved prior to any field work.*
- Construction activities (Advance Utility Relocations continue to be monitored during both day and night work shifts to ensure contractor compliance with contract specifications.
- Safety staff attended weekly progress meetings and other project meetings to evaluate Contractors Safety Program compliance with contract requirements.
- Construction Safety staff continue to work with Program Management and Construction Relations staff to monitor issues related to public concerns regarding noise, traffic and transient encampment hazards as well as public interactions with the construction crews.
- Work Hour and Injury statistics are reported with a one month lag. All Contracts are up to date on their reporting.
- January 2015 Contractor Work Hours (Design & Construction): 8,645
- Contractor – Project to Date Work Hours (Design & Construction through 01/31/2015): 101,171
- *Total Project to Date Work Hours (Contractor & the IPO Staff through 01/31/2015): 204,282*
- Project to Date Recordable Injury Rate: 0.0 (Zero Recordable Injuries). Each rate is per 200,000 work hours.
- Project to Date Total Time Away Injury Rate: 0.0 (Zero Time Away From Work Injuries).
- Project to Date Total Days Away Rate: 0.0 (Zero Days Away From Work).

**Westside Purple Line Extension Section 1 Project
Monthly Project Status Report**

February 2015

THIRD PARTY AGREEMENT STATUS

Third Party	Type of Agreement	Forecast Execution Date	Required Need Date	Status/ Comments
City of Los Angeles (LA)	Amendment to Master Cooperative Agreement	N/A	N/A	Parties will work under 2003 MCA.
City of Beverly Hills (BH)	MOAs (La Cienega only)	9/14 (AUR) 3/15 (D/B)	9/14 (AUR) 9/15 (D/B)	City of Beverly Hills approved the MOA for the C1056 Wilshire/La Cienega AUR contract on August 19, 2014. Metro continues to work with the City to establish an MOA for the C1045 Design/Build contract.
Los Angeles Department of Water and Power	Amendment to Memorandum of Understanding	N/A	N/A	Metro and LADWP will continue to work under the terms of the previous Cooperative Agreement.
Los Angeles County Public Works	Letter of Agreement	4/11	3/12	Executed
Caltrans	Amendment	8/11	3/12	Executed
Private Utilities	LOA, MOU, MCA, or MUA	9/14	N/A	Metro is working with affected third party utilities under existing agreements except for Qwest and Level 3. Metro has provided comments to Qwest on the revised agreement. <i>Level 3 informed Metro that they will not honor the existing agreement. A draft copy of the new agreement has been sent and is currently being reviewed by Level 3.</i> Metro's proposed MOU is being reviewed by SCE. In absence of an agreement, work is being performed by work orders.

ADVANCED UTILITY RELOCATION STATUS

- C1048 AUR for the Wilshire/La Brea Station was substantially completed on October 27, 2014. *Two Metro identified punch list items remain. Contract closeout is underway.*
- AT&T relocations at the Wilshire/La Brea Station are scheduled to be completed in March 2015. *AT&T relocations at the Wilshire/Fairfax Station began in January 2015.*
- LADWP Power work at the Wilshire/La Brea Station site was completed in January 2015. Southern California Gas relocations in the same area are scheduled to be completed in March 2015.
- The C1055 AUR contractor for Wilshire/Fairfax Station continues with submittals and power and water relocations. Milestone #1, Water at La Brea Complete, was completed on February 5, 2015.
- CES is *continuing* fiber relocations at the Wilshire/Fairfax Station.
- The Notice of Intent to Award for the Wilshire/La Cienega AUR Contract (C1056) was issued on September 26, 2014. Contract award occurred on October 13, 2014 and the Notice to Proceed (NTP) was issued on January 12, 2015.

PEAK HOUR AND NIGHTTIME CONSTRUCTION VARIANCES

Metro is actively pursuing extended hour variances/exemptions to accommodate the Project needs. Metro staff is working with the City of Los Angeles Bureau of Engineering and the Los Angeles Police Commission to obtain Peak Hour Exemptions and Nighttime Construction Variances. Current efforts center around extending the existing nighttime noise variances to accommodate advanced utility relocations at the Wilshire/La Brea and Wilshire/Fairfax Station sites as well as obtaining new nighttime noise variances and peak hour exemptions to allow night work and weekend work to accommodate the Wilshire/La Brea, Wilshire/Fairfax and Wilshire/Western piling operations for the Design/Build contractor.

- The Peak Hour Exemption for Wilshire/La Brea pile installation was approved by the City of Los Angeles on November 8, 2013.
- The Peak Hour Exemptions for Wilshire/Fairfax and Wilshire/Western pile installations were approved by the City of Los Angeles on May 12, 2014.
- The Nighttime Noise Variance for the Wilshire/La Brea and Wilshire/Fairfax Advanced Utility Relocation work was extended to August 2015 and *June* 2015, respectively by the Los Angeles Police Commission.
- Metro is working with the City of Los Angeles on a Peak Hour Exemption for the area near the La Cienega Station. This will accommodate the spillover of traffic control devices from the City of Beverly Hills into the City of Los Angeles.
- An approved Nighttime Noise Variance for pile installations at the Wilshire/La Brea Station was obtained and is valid until April 30, 2015, at which time a six-month extension will be requested.

CHRONOLOGY OF EVENTS

June 2007	Began Alternatives Analysis study
January 2009	Board approval of Alternatives Analysis study and next phase
February 2009	Began Draft Environmental Impact Statement / Report (EIS / EIR)
October 2010	Board approval of Draft EIS / EIR and selection of locally preferred alternative
January 2011	FTA approval to enter Preliminary Engineering
May 2011	Began Preliminary Engineering
April 2012	Board certification of Final EIS / EIR and adoption of project
July 2012	Completion of Exploratory Shaft final design
August 2012	FTA Record of Decision
September 2012	Began Real Estate Acquisition
November 2012	Began Final Design - C1048 - Advanced Utility Relocations contract – Wilshire/La Brea
November 2012	Began Final Design - C1055 - Advanced Utility Relocations contract – Wilshire/Fairfax
November 2012	Issued RFQ for C1045 Design / Build contract
December 2012	Began Final Design - C1056 - Advanced Utility Relocations contract – Wilshire/La Cienega
January 2013	Began C1034 Exploratory Shaft construction
February 2013	Received RFQ responses for C1045 Design / Build contract
June 2013	Issued RFP for C1045 Tunnels, Stations, Trackwork, Systems and Systems Integration Testing
June 2013	Beginning of C1055 AUR Wilshire/Fairfax Bid Period
July 2013	Submitted draft FFGA application

CHRONOLOGY OF EVENTS (Continued)

July 2013	Completed Final Design - C1048 - Advanced Utility Relocations contract – Wilshire/La Brea
July 2013	Submitted TIFIA loan application
August 2013	Began C1048 Advanced Utility Relocations contract – Wilshire/La Brea
August 2013	NTP for Construction Management Services Contract
January 2014	Submitted application to FTA requesting an FFGA
January 2014	Received RFP Proposals for Contract C1045
February 2014	Beginning of C1056 AUR Wilshire/La Cienega Bid Period
May 2014	FTA awarded FFGA
May 2014	Received TIFIA Loan
June 2014	Began C1055 Advanced Utility Relocations at Wilshire/Fairfax
July 2014	Metro Board approved staff recommendation to award Contract C1045 and approved Life-of-Project Budget
September 2014	Issued Invitation to Bid for Contract C1078
October 2014	Issued C1056 Contract Award
November 2014	Issued C1045 Contract Award
January 2015	Issued C1045 Contract Notice to Proceed
January 2015	Issued C1056 Contract Notice to Proceed
<i>February 2015</i>	<i>Received Contract C1078 Bids</i>

Westside Purple Line Extension Section 1 Project

Monthly Project Status Report

February 2015

CONTRACT C1034 STATUS

Description: Exploratory Shaft Contractor: Innovative Construction Solutions (ICS)		Contract No. C1034 Status as of: February 27, 2015					
Progress / Work Completed: - Notice to Proceed: 01/15/13 - Demolition / site preparation: 04/05/13 - 06/17/13 - Site Utilities: 05/06/13 - 09/04/13 - Soldier Piles: 07/05/13 - 08/27/13 - Shaft excavation started: 09/03/13 - Shaft excavation to 15' depth: 10/18/13 - Shaft excavation to 20' depth: 11/01/13 - Shaft excavation to 32' depth: 11/30/13 - Shaft excavation to 44' depth: 12/27/13 - Shaft excavation to 58' depth: 01/31/14 - Shaft excavation to 66' depth: 02/28/14 - Shaft excavation to bottom of pit: 03/28/14 - Monitoring period began: 04/01/14 - Monitoring period completed: 09/22/14 - Backfill complete 10/22/14 - Substantial Completion 10/28/14 - Demobilized Areas of Concern: None		Major Activities (In Progress): - Contract closeout Major Activities Next Period: - Complete contract closeout					
Schedule Summary: Date of Award: 11/26/12 Notice to Proceed: 01/15/13 Original Contract Duration: 669 CD Current Contract Duration: 669 CD Elapsed Time from NTP: 669 CD			Original Contract Dates	Time Extension	Current Contract	Forecast	Variance CDs
		Notice to Proceed	01/15/13	0	01/15/13	01/15/13	0
		Milestone 1: Shaft Completion	02/14/14	16	03/07/14	03/28/14	-21
		Milestone 2: Substantial Completion	11/15/14	0	11/15/14	11/15/14	0
Physical Percent Complete: Physical completion: 100%* * Note: Physical completion assessment reflects work completed and work in progress.		Cost Summary: 1. Award Value: 6.5 2. Executed Modifications: 0.2 3. Approved Change Orders: 0.0 4. Current Contract Value (1+2+3): 6.6 5. Incurred Cost: 6.6					

Westside Purple Line Extension Section 1 Project

Monthly Project Status Report

February 2015

CONTRACT C1045 STATUS

Description: Westside Purple Line Extension Design-Build Contractor: SKANSKA - TRAYLOR - SHEA		Contract No. C1045 Status as of: February 27, 2015					
Progress / Work Completed: - Issued Contract Notice to Proceed January 12, 2015 - Design mobilization began - Final design began - Contract submittals began - Submitted baseline schedule for review Areas of Concern: None		Major Activities (In Progress): - Design Mobilization - Final Design 60% design submittal - Contractor final planning and subcontracting Major Activities Next Period: - Material procurement - Traffic control & permits - Final Design & Planning - Pothole, geotechnical, and soil conditioning work - Site preparation work at Wilshire/Crenshaw Yard - Pre-construction surveys					
Schedule Summary: Date of Award: 11/04/14 Notice to Proceed: (actual) 01/12/15 Original Contract Duration: 3250 CD Current Contract Duration: 3250 CD Elapsed Time from NTP: 46 CD			Original Contract Dates	Time Extension	Current Contract	Forecast	Variance CDs
		Notice to Proceed (Estimated)	01/12/15	0	01/12/15	01/12/15	0
		Milestone 1: Substantial Completion	06/09/23	0	06/09/23	06/09/23	0
		Milestone 2: Stations available to UFS	10/07/22	0	10/07/22	10/07/22	0
		Milestone 3: Start of Integration Testing to ROC	01/10/23	0	01/10/23	01/10/23	0
		Milestone 4: Demobilization	12/06/23	0	12/06/23	12/06/23	0
		Milestone 5: Temporary Construction Easements	01/10/23	0	01/10/23	01/10/23	0
Physical Percent Complete: Physical completion: 1%* * Note: Physical completion assessment reflects work completed and work in progress.		Cost Summary: \$ In millions 1. Award Value: 1,636.4 2. Executed Modifications: 3.2 3. Approved Change Orders: 0.0 4. Current Contract Value (1+2+3): 1,639.6 5. Incurred Cost: 81.9					

February 2015

Description: Wilshire/La Brea AUR Contractor: Metro Builders & Engineers Group, Ltd.						Contract No. C1048 Status as of: February 27, 2015					
Progress / Work Completed: - Substantial Completion						Major Activities (In Progress): - Contract closeout and remaining punch list items					
Areas of Concern: None						Major Activities Next Period: -Complete contract closeout					
Schedule Summary: Date of Award: 05/13/13 Notice to Proceed: 08/01/13 Original Contract Duration: 230 CD Current Contract Duration: 452 CD Elapsed Time from NTP: 452 CD							Original Contract Dates	Time Extension	Current Contract	Forecast	Variance CDs
						Notice to Proceed	08/01/13	0	08/01/13	08/01/13	0
						Milestone 1: Completion of LADWP Power Work	12/28/13	0	12/28/13	05/22/14	-145
						Milestone 2: Substantial Completion	03/18/14	223	10/27/14	10/27/14	0
Physical Percent Complete: Physical completion: 100%* <i>* Note: Physical completion assessment reflects work completed and work in progress.</i>						Cost Summary: \$ In millions 1. Award Value: 6.2 2. Executed Modifications: 2.2 3. Approved Change Orders: 0.0 4. Current Contract Value (1+2+3): 8.4 5. Incurred Cost: 8.4					

February 2015

[illegible]

February 2015

[illegible]

CONSTRUCTION PHOTOGRAPHS



C1055 Contractor Excavating Segment 10 Power Trench at Wilshire and Fairfax



C1055 Contractor Traffic Control West on Wilshire Blvd.

APPENDIX

COST AND BUDGET TERMINOLOGY

Project Cost Descriptions

ORIGINAL BUDGET	The Original Project Budget as authorized by the Metropolitan Transportation Authority (Metro) Board.
CURRENT BUDGET	The Original Budget plus all budget amendments approved by formal Metro Board action. Also referred to as Approved Budget.
COMMITMENTS	The total of actual contracts awarded, executed change orders or amendments, and approved work orders of Master Cooperative Agreements, offers accepted for purchase of real estate, and other Metro actions which have been spent or result in the obligation of specific expenditures at a future time.
EXPENDITURES	The total dollar amount of funds expended by Metro for contractor or consultant services, third party services, staff salaries, real estate and other expenses that is reported in Metro's Financial Information System (FIS).
CURRENT FORECAST	The best estimate of the final cost of the Project when all checks have been issued and the Project is closed out. Current Forecast is composed of actual costs incurred to date, the best estimate of work remaining and a current risk assessment for each budgeted cost item.

Cost Report by Element Descriptions

CONSTRUCTION	Includes construction contracts. Cost associated with Guideways, Stations, Southwestern Yard, Sitework/Special Conditions and Systems.
RIGHT-OF-WAY	Includes purchase cost of parcels, easements, right-of-entry permits, escrow fees, contracted real estate appraisals and tenant relocation.
VEHICLES	Includes the purchase of Heavy Rail Vehicles and spare parts for the Project.
PROFESSIONAL SERVICES	Includes design engineering, project management assistance, construction management support services, legal counsel, agency staff costs, and other specialty consultants.
CONTINGENCY	A fund established at the beginning of a project to provide for anticipated but unknown additional costs that may arise during the course of the Project.
PROJECT REVENUE	Includes all revenue received by Metro as a direct result of project activities. This includes cost sharing construction items, insurance premium rebates, and the like.

APPENDIX

LIST OF ACRONYMS

ATC	Automatic Train Control
ATSAC	Automated Traffic Surveillance and Control
BAFO	Best and Final Offer
BIM	Building Information Modeling
BNSF	Burlington Northern Santa Fe Railway Company
BRT	Bus Rapid Transit
CADD	Computer Aided Drafting and Design
CALTRANS	California Department of Transportation
CCTV	Closed Circuit Television
CD	Calendar Day
CEQA	California Environmental Quality Act
CM	Construction Manager
CMAQ	Congestion Mitigation and Air Quality Improvement Program
CMSS	Construction Management Support Services
CN	Change Notice
CO	Change Order
COBH	City of Beverly Hills
COLA	City of Los Angeles
CPM	Critical Path Method
CPUC	California Public Utilities Commission
CR	Camera Ready
CRMMP	Cultural Resource Monitoring and Mitigation Plan
CSPP	Construction Safety Phasing Plan
CTC	California Transportation Commission
CUD	Contract Unit Description
DB	Design Build
DBB	Design Bid Build
DOT	Department of Transportation
DWP	Department of Water and Power
EIR	Environmental Impact Report
EIS	Environmental Impact Statement
EMS	Engineering Management Services
EPBM	Earth Pressure Balance Machine
FAA	Federal Aviation Administration
FAR	Federal Acquisition Regulation
FD	Final Design
FEIS	Final Environmental Impact Statement
FEIR	Final Environmental Impact Report
FIS	Financial Information System
FLSR	Fire Life Safety Report
FONSI	Finding of No Significant Impact
FRA	Federal Railroad Administration
FSEIR	Final Supplemental Environmental Impact Report
FSEIS	Final Supplemental Environmental Impact Statement

**APPENDIX
LIST OF ACRONYMS (Continued)**

FTA	Federal Transit Administration
FTE	Full Time Equivalent
GBR	Geotechnical Baseline Report
GDSR	Geotechnical Design Summary Report
HMM	Hatch Mott MacDonald
HRT	Heavy Rail Transit
HRV	Heavy Rail Vehicle
IFB	Invitation for Bid
IPMO	Integrated Project Management Office
JV	Joint Venture
LA	Los Angeles
LABOE	Los Angeles Bureau of Engineering
LABOS	Los Angeles Bureau of Sanitation
LABSL	Los Angeles Bureau of Street Lighting
LACFCD	Los Angeles County Flood Control District
LACMTA	Los Angeles County Metropolitan Transportation Authority
LADOT	Los Angeles Department of Transportation
LADPW	Los Angeles Department of Public Works
LADWP	Los Angeles Department of Water and Power
LAUSD	Los Angeles Unified School District
LAWA	Los Angeles World Airports
LAX	Los Angeles International Airport
LNTP	Limited Notice To Proceed
LONP	Letter Of No Prejudice
LOP	Life-of-Project
LPA	Locally Preferred Alternative
LRTP	Long Range Transportation Plan
LRV	Light Rail Vehicle
MCA	Master Cooperative Agreement
MIS	Major Investment Study
MMRP	Mitigation Monitoring and Reporting Plan
MOU	Memorandum of Understanding
MPSR	Monthly Project Status Report
N/A	Not Applicable
NEPA	National Environmental Protection Act
NOD	Notice of Determination
NPDES	National Pollution Discharge Elimination System
NTE	Not to Exceed
NTP	Notice To Proceed
OCC	Operations Control Center
OSHA	Occupational Health and Safety Administration
PA/VMS	Public Address/Visual Messaging Sign
PE	Preliminary Engineering

**APPENDIX
LIST OF ACRONYMS (Continued)**

PEER	Permit Engineering Evaluation Report
PIP	Project Implementation Plan
PLA	Project Labor Agreement
PM	Project Manager
PMIP	Project Management Implementation Plan
PMOC	Project Management Oversight Consultant
PMP	Project Management Plan
P&P	Policies & Procedures
PR	Project Report
PRMMP	Paleontological Resource Monitoring Mitigation Plan
PSR	Project Study Report
QA	Quality Assurance
QAR	Quality Assurance Report
QC	Quality Control
QPSR	Quarterly Project Status Report
QTIB	Qualified Transit Improvement Bonds
RAMP	Real Estate Acquisition Management Plan
RCHAR	Rail Crossing Hazards Analysis Report
RCMP	Risk Assessment Management Plan
RFC	Request For Change
RFP	Request For Proposals
RFSC	Request for Special Consideration
RHA	Risk Hazard Analysis
RLPE	Red Light Photo Enforcement
ROC	Rail Operations Center
ROD	Record Of Decision
ROM	Rough Order of Magnitude
ROW	Right-Of-Way
RPZ	Runway Protection Zone
RSD	Revenue Service Date
SAV	Stand Alone Validator
SCAQMD	Southern California Air Quality Management District
SCADA	Supervisory Control and Data Acquisition
SCC	Standard Cost Category
SCE	Southern California Edison
SCG	Southern California Gas Company
SCRRA	Southern California Regional Rail Authority
SHA	State Highway Account
SHPO	State Historic Preservation Office
SIT	System Integration Testing
SOQ	Statement of Qualification
SOV	Schedule Of Value
SOW	Statement Of Work

**APPENDIX
LIST OF ACRONYMS (Continued)**

SP	Special Provision
SSMP	Safety and Security Management Plan
STB	Surface Transportation Board
STIP	State Transportation Improvement Program
STP	Surface Transportation Program
STV	STV Group
SWPPP	Storm Water Pollution Prevention Plan
TBD	To Be Determined
TBM	Tunnel Boring Machine
TCE	Temporary Construction Easement
TCRP	Traffic Congestion Relief Program
TIFIA	Transportation Infrastructure Finance and Innovation Act
TIGER	Transportation Investment Generating Economic Recovery
TPSS	Traction Power Substation
TRACS	Transit Automatic Control System
TVA	Threat Vulnerability Analysis
TVM	Ticket Vending Machine
UFS	Universal Fare System
USDOT	United States Department Of Transportation
VE	Value Engineering
WBS	Work Breakdown Structure
WP	Work Package
YOE	Year of Expenditure