

# Westside Purple Line Extension Section 2 Project



Metro®

# **WESTSIDE PURPLE LINE EXTENSION SECTION 2 PROJECT**

## **MONTHLY PROJECT STATUS REPORT**

THE PREPARATION OF THIS DOCUMENT HAS BEEN FINANCED IN PART THROUGH A GRANT FROM THE U. S. DEPARTMENT OF TRANSPORTATION, FEDERAL TRANSIT ADMINISTRATION (FTA).

**APRIL 2017**


## **TABLE OF CONTENTS**

	Page No.
Project Summary.....	1
Project Overview & Status.....	2
Management Issues.....	3
Project Alignment by Sections.....	4
Project Alignment Section 2.....	5
Base Project Scope.....	6-7
Project Status	
• Project Schedule	
○ Key Milestones Six-Month Look Ahead.....	8
○ Project Summary Schedule.....	9
○ Schedule Measurements.....	10
○ Overall Construction Progress Curve.....	11
○ Major Equipment Delivery.....	12
○ Design-Builder's (C1120) Long Lead Item List.....	13
○ Critical Path Narrative.....	14
○ Project Schedule Contingency Drawdown.....	15
○ Project Schedule Contingency Drawdown Analysis.....	15
• Project Cost	
○ Project Cost Status.....	16
○ Project Cost Analysis.....	16
○ Project Cost Contingency Drawdown.....	17
○ Project Cost Contingency Drawdown Analysis.....	17
○ Disadvantaged Business Enterprise (DBE).....	18
○ Project Labor Agreements (PLA) Status.....	18
○ Summary of Contract Modifications.....	19
• Financial/Grant	
○ Financial/Grant Status.....	20
○ Status of Funding Anticipated.....	20
• Staffing Status	
○ Total Project Staffing.....	21
○ Metro Staffing.....	22

**TABLE OF CONTENTS (Continued)**

	Page No.
• Construction Management Support Services Consultant.....	22
• Engineering Management Services Consultant.....	23
• Real Estate Status.....	24
• Quality Assurance Status.....	25
• Environmental Status.....	25
• Construction Relations Status.....	25
• Creative Services Status.....	26
• Safety & Security Status.....	26
• Third Party Agreement Status.....	27
• Advanced Utility Relocation Status.....	28
• Peak Hour and Nighttime Construction Variances.....	34
• Chronology of Events.....	29
• Construction Contracts	
◦ Contract C1120 Status .....	30
• Construction Photographs.....	31
Appendices	
• Cost and Budget Terminology.....	32
• List of Acronyms and Abbreviations.....	33-36

**PROJECT SUMMARY**

<b>LOCATION:</b> Los Angeles / Beverly Hills <b>DESIGN CONSULTANT:</b> WSP/Parsons Brinkerhoff				<b>CM CONSULTANT:</b> Purple Line 2CM Partners, a Joint Venture (PL2CM) <b>CONTRACTOR:</b> Tutor Perini / O&G, a Joint Venture (TPOG)			
<b>Century City Constellation Joint Trench</b>				<b>WORK COMPLETED PAST MONTH</b>			
				<b>Century City Constellation</b> -Ongoing construction of joint trench -AT&T shoring plan comments received from LABOE Structural Department -LADWP Power design plans approved by LABOE  <b>Wilshire/Rodeo</b> -Continue negotiations for a Memorandum of Agreement (MOA) governing utility work -Awaiting COBH staff comments on final WTCP and design plans for SCG and AT&T -Revised shoring plans submitted for approval for SCE, SCG, and AT&T  <b>General</b> -Issued Notice to Proceed to Tutor Perini / O&G (TPOG) on April 26th, 2017			
<b>EXPENDITURE STATUS</b> (\$ In Millions)				<b>SCHEDULE ASSESSMENT</b>			
ACTIVITIES	CURRENT BUDGET	EXPENDED AMOUNT	PERCENT EXPENDED	MAJOR SCHEDULE ACTIVITIES	PRIOR PLAN	CURRENT PLAN	VARIANCE WEEKS
<b>DESIGN</b>	\$153.5	\$41.0	26.7%	<b>Environmental</b>			
				FEIS / FEIR	N/A	05/31/12	Complete
<b>RIGHT-OF-WAY</b>	\$426.4	\$95.2	22.3%	SEIS	N/A	09/06/17	
				<b>Design</b>			
<b>CONSTRUCTION</b>	\$1,416.2	\$4.3	0.3%	Approval to Enter into PE	N/A	01/24/13	Complete
				Final Design Complete	N/A	10/25/19	
<b>OTHER</b>	\$533.6	\$13.6	2.5%	<b>Right-of-Way</b>			
<b>TOTAL</b>	<b>\$2,529.7</b>	<b>\$154.1</b>	<b>6.1%</b>	All parcels available	N/A	11/19/19	
Current Budget includes Environmental/Planning and Finance Costs.				<b>Construction - Main Design / Build Contract</b>			
<b>AREAS OF CONCERN</b>				Notice to Proceed	04/28/17	04/26/17	Complete
				Demobilization	10/25/25	10/23/25	
<b>ROW ACQUISITION</b>				<b>CRITICAL ACTIVITIES / 3 MONTH LOOK AHEAD</b>			
PERMANENT PARCELS	PLAN	AVAILABLE	REMAINING	-Obtain construction permits from COBH for 3rd party construction at Wilshire/Rodeo -Begin 3rd Party Utility Relocations at Wilshire/Rodeo -Complete joint trench duct bank construction at Century City Constellation -Begin cable pulling and splicing for Telecom at Century City Constellation			
TEMPORARY PARCELS	34	0	34				
<b>TOTAL PARCELS</b>	3	0	3				
	37	0	37				

## **PROJECT OVERVIEW & STATUS**

Section 2 of the Westside Purple Line Extension Project is the second of three sections to be designed and constructed as part of the Los Angeles County Metropolitan Transportation Authority (LACMTA) Measure R Program. The program was approved by Los Angeles County voters in November 2008 and provides a half-cent sales tax to finance new transportation projects. In April 2012, the three sections of the Project were environmentally cleared and adopted by LACMTA Board of Directors.

Section 2 will extend the future Wilshire/La Cienega Station that is part of the Westside Purple Line Extension Section 1 Project currently under construction to the Century City area. The Project is located entirely underground, primarily following Wilshire Boulevard, and includes the design and construction of approximately 2.59 miles of double-track heavy rail and two new stations as well as the purchase of 20 heavy rail vehicles. The Project also includes train controls, signals, traffic controls, communications, traction power supply and distribution, fare collection systems and equipment, acquisition of right-of-way, and utility relocations.

### **Design**

The Engineering Management Services (EMS) team continues to provide design support for the Advanced Utility Relocation (AUR) work in Century City and real estate support services.

### **Major Contract Procurement**

The recommendation to award the C1120 was presented to the Board at the January 26, 2017 Metro Board Meeting. The Board of Directors approved staff's recommendation to award to Tutor Perini/O & G, a Joint Venture (TPOG) and authorized the Chief Executive Officer (CEO) to award the 102-month firm fixed contract, subject to the resolution of any timely protests. *Notice of Award for Contract C1120 was issued January 31, 2017 and Notice to Proceed issued on April 26, 2017.*

### **Construction**


Construction of the telecom joint trench is proceeding in Century City. Duct bank work is planned to complete in June 2017 and cable pulling/splicing completion is anticipated in September 2017.

*Advanced utility relocations are anticipated to begin at the Wilshire/Rodeo Station in July 2017.*


## **MANAGEMENT ISSUES**

No Management Issues this period.

## PROJECT ALIGNMENT by SECTIONS



## PROJECT ALIGNMENT SECTION 2



## **BASE PROJECT SCOPE**

Section 2 of the Westside Purple Line Extension Project is the second of three sections to be designed and constructed as part of the Los Angeles County Metropolitan Transportation Authority (LACMTA) Measure R Program. The program was approved by Los Angeles County voters in November 2008 and provides a half-cent sales tax to finance new transportation projects. In April 2012, the three sections of the Project were environmentally cleared and adopted by LACMTA Board of Directors.

Section 2 will extend the future Wilshire/La Cienega Station that is part of the Westside Purple Line Extension Section 1 Project currently under construction to the Century City area. The Project is located entirely underground, primarily following Wilshire Boulevard, and includes the design and construction of approximately 2.59 miles of double-track heavy rail and two new stations as well as the purchase of 20 heavy rail vehicles. The Project also includes train controls, signals, traffic controls, communications, traction power supply and distribution, fare collection systems and equipment, acquisition of right-of-way, and utility relocations.

The Wilshire/Rodeo Station box will be under the center of Wilshire Boulevard, beginning just east of South Canon Drive, and extending to El Camino Drive. The entrance will be on the southwest corner of Wilshire Boulevard and Reeves Drive.

The Century City Constellation Station box will be under the center of Constellation Boulevard, between Century Park East and Solar Way. A double crossover will be located east of this station. The entrance will be on the northeast corner of Constellation Boulevard and Avenue of the Stars. In lieu of tail tracks, safe breaking distance will be provided at the interim terminus station.

### **Contract C1120 – Tunnels, Stations, Trackwork, Systems and Systems Integration Testing**

The procurement of this contract utilized a two-step approach with the submittal of qualification statements through a Request for Qualification (RFQ) process, prequalification of qualified proposers followed by the release of a Request for Proposals (RFP) soliciting technical and price proposals with an option at Metro's discretion for Best and Final Offers (BAFO).

The Design/Build contract provides for final design and construction of the infrastructure along the 2.59 mile alignment. Contract scope includes demolition and removal of structures and clearing sites to facilitate construction operations. The structures to be constructed include twin bored tunnels, complete with cross-passages and walkways, including all mechanical, electrical and finish work. A tunnel boring launch (TBM) shaft will be constructed at the Century City Constellation Station. Two underground stations are to be constructed, one double crossover location, which is located east of the Century City Constellation Station which is the terminus station. Each station has a single entrance plaza with stairs, escalators and elevators which meet ADA requirements. The scope of work also includes all architectural finishes, mechanical, electrical, systems and equipment including train control, traction power, communications, trackwork, system tie-in to the Wilshire/La Cienega Station (currently under construction), testing and commissioning.

## **BASE PROJECT SCOPE (Continued)**

### **Metro Furnished Equipment**





Metro has procured a separate contract to provide the 20 Heavy Rail Vehicles (HRV) and will procure a separate contract for the Universal Fare System (UFS) necessary to operate the Purple Line. The scope of the HRV contract includes design, manufacturing, testing and delivery of the vehicles. The scope of the UFS contract will include design, fabrication and installation of equipment at the two stations and system testing.

### **Start Up**


The commencement of pre-revenue operations will be determined by Metro. Generally, all systems integration testing will have been completed and passed. All testing will be required to include and pass a “stress test” of maximum operational service levels to be acceptable. Pre-Revenue Operations include train runs, especially those involving multiple trains, on the integrated and fully operational extension; rehearsal of expected revenue operations scenarios; as well as abnormal and emergency scenarios in which random combinations of system interactions are tested; equipment “burned-in”; and training of Metro personnel who will operate and maintain the extension and for emergency services personnel. Activities occurring during Pre-Revenue Operations are carried out by a designated Metro Project Rail Activation Group.

**KEY MILESTONES SIX-MONTH LOOK AHEAD**

	Milestone Date	May-17	Jun-17	Jul-17	Aug-17	Sep-17	Oct-17
Third party utility construction begins at Century City Constellation - DWP Power	05/08/17	△					
Third party utility construction begins at Century City Constellation - AT&T	06/06/17		△				
Joint trench (ducts and vaults) complete at Century City Constellation	06/30/17		△				
Third party utility cable pulling & splicing begins at Century City Constellation -Telecom	07/03/17			△			
Third party utility construction begins at Wilshire/Rodeo - SCE	07/10/17			△			
Third party utility construction begins at Century City Constellation - SCG (Inside Launch Box)	07/14/17			△			
Third party utility construction begins at Century City Constellation - SCG (Outside Launch Box)	09/11/17					△	
Third party utility cable pulling & splicing complete at Century City Constellation - Telecom	09/29/17					△	
Third party utility cable pulling & Splicing begins at Wilshire/Rodeo - SCE	10/10/17						△
Third party utility cable pulling & splicing complete at Century City Constellation - AT&T	10/26/17						△

 MTA Staff  
  MTA Board Action  
 **FTA** (Federal Transit)  
  Other Agencies  
  Contractor

# PROJECT SUMMARY SCHEDULE



Data Date: 26-Apr-17

1 of 1

Westside Purple Line Extension Section 2 Project  
 Los Angeles County Metropolitan Transportation Authority

Summary

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

## **SCHEDULE MEASUREMENTS**

To be provided when the baseline schedule for Contract C1120 has been approved.

## **OVERALL CONSTRUCTION PROGRESS CURVE**

To be provided when the baseline schedule for Contract C1120 has been approved.

## **MAJOR EQUIPMENT DELIVERY**

To be provided when the baseline schedule for Contract C1120 has been approved.


**DESIGN BUILDER'S (C1120) LONG LEAD ITEM LIST**

To be provided when the baseline schedule for Contract C1120 has been approved.

## **CRITICAL PATH NARRATIVE**

The Critical Path begins with the procurement process for the C1120 Design/Build contract, mobilization of the design team for the contractor, and the start of final design for station boxes and tunnels. The Design/Build contractor begins installation of soldier piles, first on the north side of the Century City Constellation Station box, and then on the south side. Temporary Street decking is then installed, the station structural box is excavated, and invert concrete is placed. Concurrently with this is the procurement and assembly of the tunnel boring machines (TBM). The path continues with tunneling and then street decking, station box excavation and concrete invert at the Wilshire/Rodeo Station. The path then follows into systems integration and testing and pre-revenue operations.

### **PROJECT SCHEDULE CONTINGENCY DRAWDOWN**



### **PROJECT SCHEDULE CONTINGENCY DRAWDOWN ANALYSIS**

The project schedule contingency drawdown curve is based on an August 29, 2025 Forecast Revenue Service Date (RSD).

**PROJECT COST STATUS**

DOLLARS IN THOUSANDS

SCC CODE	DESCRIPTION	ORIGINAL BUDGET	CURRENT BUDGET		COMMITMENTS		EXPENDITURES		CURRENT FORECAST		FORECAST/ BUDGET VARIANCE
			PERIOD	TO DATE	PERIOD	TO DATE	PERIOD	TO DATE	PERIOD	TO DATE	
10	GUIDEWAY & TRACK ELEMENTS	346,440	-	346,440	-	329,943	-	-	-	346,440	-
20	STATIONS, STOPS, TERMINALS, INTERMODAL	434,990	-	434,990	-	410,368	-	-	-	434,990	-
30	SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS	-	-	-	-	-	-	-	-	-	-
40	SITework & SPECIAL CONDITIONS	553,282	-	553,282	-	518,255	-	4,322	-	553,282	-
50	SYSTEMS	81,457	-	81,457	-	68,537	-	-	-	81,457	-
<b>CONSTRUCTION SUBTOTAL (10-50)</b>		<b>1,416,169</b>	<b>-</b>	<b>1,416,169</b>	<b>-</b>	<b>1,327,103</b>	<b>-</b>	<b>4,322</b>	<b>-</b>	<b>1,416,169</b>	<b>-</b>
60	ROW, LAND, EXISTING IMPROVEMENTS	426,396	-	426,396	-	166,839.29	69	95,156	-	426,396	-
70	VEHICLES	42,000	-	42,000	-	-	-	-	-	42,000	-
80	PROFESSIONAL SERVICES	374,878	-	374,878	-	167,592	670	53,087	-	374,878	-
<b>SUBTOTAL (10-80)</b>		<b>2,259,444</b>	<b>-</b>	<b>2,259,444</b>	<b>-</b>	<b>1,661,534</b>	<b>739</b>	<b>152,564</b>	<b>-</b>	<b>2,259,444</b>	<b>-</b>
90	UNALLOCATED CONTINGENCY	177,176	-	177,176	-	-	-	-	-	177,176	-
100	FINANCE CHARGES	88,695	-	88,695	-	-	-	-	-	88,695	-
<b>TOTAL PROJECT 865522 (FFGA &amp; NON-FFGA CONCURRENT ACTIVITIES)</b>		<b>2,525,314</b>	<b>-</b>	<b>2,525,314</b>	<b>-</b>	<b>1,661,534</b>	<b>739</b>	<b>152,564</b>	<b>-</b>	<b>2,525,314</b>	<b>-</b>
ENVIRONMENTAL/PLANNING - 465518 & 465522		4,349	-	4,349	-	1,793	133	1,524	-	4,349	-
<b>TOTAL PROJECT 465518 &amp; 465522 (ENV / PLAN'G)</b>		<b>4,349</b>	<b>-</b>	<b>4,349</b>	<b>-</b>	<b>1,793</b>	<b>133</b>	<b>1,524</b>	<b>-</b>	<b>4,349</b>	<b>-</b>
<b>TOTAL PROJECTS 465518, 465522 &amp; 865522</b>		<b>2,529,664</b>	<b>-</b>	<b>2,529,664</b>	<b>-</b>	<b>1,663,326</b>	<b>873</b>	<b>154,089</b>	<b>-</b>	<b>2,529,664</b>	<b>-</b>

**PROJECT COST ANALYSIS**

**Original Budget, Current Budget and Current Forecast**

The Original Budget, Current Budget and Current Forecast of \$2.5 billion reflects the Life of Project (LOP) budget approved by the Board on January 26, 2017, plus Finance Charges of \$88.7 million.


**Commitments**

*The Commitments for this period remained the same as last period. The \$1.7 billion in Commitments to date represents 65.8% of the Current Budget.*

**Expenditures**

*The Expenditures increased this period by \$0.9 million this period primarily for costs associated with Engineering Management Services, Metro Project Administration and Construction Management Support Services. The \$154.1 million in Expenditures to date represents 6.1% of the Current Budget.*

**PROJECT COST CONTINGENCY DRAWDOWN**



**PROJECT COST CONTINGENCY DRAWDOWN ANALYSIS**

The Current Budget of \$2.5 billion includes finance charges totaling \$88.7 million. It also, includes a project cost contingency of \$345.7 million or 13.7% of the total project, which is based upon the Life of Project (LOP) Budget approved by the Board in January 2017. Included in the total cost contingency is an allocated contingency amount of \$168.5 million. The allocated contingency is an amount to cover anticipated but unknown contract modifications issued by Metro where applicable to specific contracts within each Standard Cost Category (SCC).

A 3% project reserve threshold is included in the project cost contingency drawdown. Metro’s Board is to be notified when it becomes necessary to drawdown contingency below the project reserve threshold to cover project costs. This process was adopted by the Metro Board of Directors in September 2012.

The project cost contingency drawdown curve is based on an August 29, 2025 Forecast Revenue Service Date (RSD).

The project contingency remained unchanged this period.

<b>PROJECT COST CONTINGENCY</b>					
<b>DOLLARS IN THOUSANDS</b>					
	<b>Original Contingency (Budget)</b>	<b>Previous Period</b>	<b>Current Period</b>	<b>To-Date</b>	<b>Remaining Contingency (Forecast)</b>
Unallocated Contingency	177,176	0	0	0	177,176
Allocated Contingency	168,534	0	0	0	168,534
<b>Total Contingency</b>	<b>345,710</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>345,710</b>

**DISADVANTAGED BUSINESS ENTERPRISE (DBE)**

*None to report at this time.*

**PROJECT LABOR AGREEMENTS (PLA) STATUS**

*The Contractor has committed to complying with PLA/CCP requirements for the Project. Project Staff will monitor and report the contractor's progress toward meeting the goals of the PLA/CCP once construction begins.*

## **SUMMARY OF CONTRACT MODIFICATIONS**

*No Contract MODs have been executed since the award of Contract C1120– Tunnels, Stations, Trackwork, and Systems by Tutor Perini/O&G, a Joint Venture.*

**FINANCIAL/GRANT STATUS**

SOURCE	(IN MILLIONS OF DOLLARS)									
	(A) ORIGINAL BUDGET	(B) TOTAL FUNDS ANTICIPATED	(C) TOTAL FUNDS AVAILABLE	(D) COMMITMENTS \$	(D/B) %	(E) EXPENDITURES \$	(E/B) %	(F) BILLED TO FUNDING SOURCE \$	(F/B) %	
FEDERAL - SECTION 5309 NEW STARTS	\$1,187.000	\$1,187.000	\$100.000	\$1,043.956	88%	\$63.388	5%	\$63.388	5%	
FEDERAL CMAQ	\$169.000	\$169.000	\$43.000	\$43.000	25%	\$0.000	0%	\$0.000	0%	
MEASURE R - TIFIA LOAN	\$307.000	\$307.000	\$307.000	\$307.000	100%	\$0.000	0%	\$0.000	0%	
MEASURE R 35%	\$811.902	\$811.902	\$119.862	\$214.608	26%	\$35.939	4%	\$32.937	4%	
STATE CAPITAL PROJECT LOANS	\$54.762	\$54.762	\$54.762	\$54.762	100%	\$54.762	100%	\$54.762	100%	
<b>TOTAL</b>	<b>\$2,529.664</b>	<b>\$2,529.664</b>	<b>\$624.624</b>	<b>\$1,663.326</b>	<b>65.8%</b>	<b>\$154.089</b>	<b>6.1%</b>	<b>\$151.087</b>	<b>6.0%</b>	

**STATUS OF FUNDS ANTICIPATED**

**FEDERAL SECTION 5309 NEW STARTS:** FTA grant CA-2016-047 for \$100.0 million was awarded by the FTA on December 15, 2016. Funds are available for drawdown.


**CMAQ (Congestion Mitigation & Air Quality):** FTA grant CA-2016-2045 for \$43.0 million was awarded by the FTA on December 15, 2016. Funds are available for drawdown.

**MEASURE R – TIFIA LOAN (Transportation Infrastructure Finance & Innovation Act):** TIFIA Loan was executed on December 20, 2016 for \$307.0 million. First disbursement is planned for FY17.

**MEASURE R:** \$119.9 million have been allocated to the Project through FY16. Funds are available for drawdown.

### STAFFING STATUS

Total Project Staffing – FTEs




### TOTAL PROJECT STAFFING


The overall FY17 Total Project Staffing Plan averages 38.1 FTEs per month.

*For March 2017, there were a total of 11.4 FTEs for MTA's Project Administration Staff and 24.6 FTEs for Consulting Staff. The total project staffing for February 2017 was 36.0 FTEs.*


**STAFFING STATUS (Continued)  
METRO STAFFING – FTEs**



**CONSTRUCTION MANAGEMENT SUPPORT  
SERVICES CONSULTANT – FTEs**



### STAFFING STATUS (Continued) ENGINEERING MANAGEMENT SERVICES CONSULTANT – FTEs



**REAL ESTATE STATUS**

<b>Real Estate Status Summary</b>									
Description	Number of Parcels	Certified	Appraisals Completed	Offers Made	Agreements Signed	Condemnation Filed	Relocations		Parcels Available
							Required	Completed	
Full Takes	3	3	3	3	1	2	19	2	0
Part Takes	2	1	1	1	0	0	1	0	0
TCE	3	3	1	1	0	0	6	0	0
SSE	25	0	0	0	0	0	0	0	0
Permanent Easements	2	0	0	0	0	0	0	0	0
Surface Easements	2	0	0	0	0	0	0	0	0
<b>Total Parcels</b>	<b>37</b>	<b>7</b>	<b>5</b>	<b>5</b>	<b>1</b>	<b>2</b>	<b>26</b>	<b>2</b>	<b>0</b>

## **QUALITY ASSURANCE STATUS**

- None to report at this time.

## **ENVIRONMENTAL STATUS**

- Performed daily noise monitoring activities at Century City Constellation Station for utility relocation work and submitted daily field reports.
- Provided environmental awareness training to construction crew as required.
- Participated in weekly project construction meetings and reported on environmental compliance with local, state and federal regulations and specs and EIR.
- Worked on noise and dust/emissions FAQ sheets to be uploaded to PLE website.
- *Participated in various pre-construction meetings for Century City Constellation and Wilshire/Rodeo Stations.*
- *Completed February 2017 Noise Monitoring Report for Century City Constellation Station.*
- *Completed 8<sup>th</sup> Quarterly Mitigation Measures Status Report (MMSR) and submitted to FTA.*
- *Completed Ambient Noise Level Report for Rodeo Station and submitted to COBH for review and comment. The City approved the report April 27<sup>th</sup>.*
- *Worked with COLA on CEQA Review Section Special Permit Process for Century City Constellation Station for potential full street closure.*

## **CONSTRUCTION RELATIONS STATUS**

- *Produced and distributed 1 pre-construction work notice for advance utility relocation and 3 notices for the April 25<sup>th</sup> Community Meeting.*
- *Made Project Presentations at the following: Supervisor Sheila Kuehl's Office, Spago Restaurant, Citizen Restaurant, City of Beverly Hills Earth Day Event, City of Beverly Hills Council Meeting, Purple Line Extension Community Meeting and Westfield Mall Century City.*
- Conducted online and door to door outreach for community meetings.
- Attended the following meetings: Construction Management, Advanced Utility Relocations, Construction Relations, Environmental Mitigations, Third Party Workshop, Marketing, Social Media and Bus Relocations and Stops.
- Updated website, Facebook, Twitter as needed.

## **CREATIVE SERVICES STATUS**

- Provided input on Century City Constellation Station portal configuration with Systemwide Design staff.

## **SAFETY & SECURITY STATUS**

- Third Party Advance Utility Relocation contract work continues. No injuries were reported during April 2017.
- Metro continues to work with the D/B contractor safety personnel to insure pre-submittal over the shoulder reviews and adequate Construction Safety Staffing in compliance with the Contract.
- Third Party Advance Utility Relocation construction work is being monitored to document support and ensure contractor compliance with regulations and good business practices.
- Injury and work hour statistics will be tracked beginning on the Design/Builders NTP date. Coordination with the D/B Contractor Safety Manager is ongoing.
- *Attended Weekly Project Issues Standing Meeting and Telecom Joint Trench Construction Meeting.*
- *Attended Construction Change Order Process review and C1120 D/B Kick-Off Initial Construction Meeting.*
- *Conducted Project Safety Orientation for Metro/Consultants and IPMO project staff.*
- *Developed project safety files, folders, forms and personal protective equipment inventory.*

**THIRD PARTY AGREEMENT STATUS**

No.	Third Party	Type of Agreement	Forecast Execution Date	Required Need Date	Status/ Comments
1	City of Los Angeles (LA)	Master Cooperative Agreement	N/A	N/A	Parties will work under 2003 MCA.
2	City of Beverly Hills (COBH)	Memorandum of Agreement	5/17	5/17	Beverly Hills City Council authorized the City Manager to execute the reimbursement agreement on March 1, 2016 and it was presented to the Metro Board and approved at the September 2016 Board.  Negotiations for a Memorandum of Agreement (MOA) governing utility work began in March 2017.
3	Los Angeles Department of Water and Power (LADWP)- WATER & POWER	Master Cooperative Agreement	N/A	N/A	Metro and LADWP will continue to work under the terms of the previous Master Cooperative Agreement.
4	Los Angeles County Public Works Flood Control	Master Cooperative Agreement	N/A	N/A	Executed.
5	Private Utilities	Utility Cooperative Agreement	5/17	5/17	Level 3 - Metro and Level 3 have initiated a new agreement. Currently, awaiting comments from Level 3. Time Warner Cable Pacific West LLC, D/B/A Time Warner Cable - County Counsel to respond to Time Warner's latest comments. SCE - Metro and SCE have initiated a new agreement. A draft is under review. Veolia - A draft agreement has been submitted to Veolia for review and comment. Sprint - Draft of Agreement submitted to Sprint, currently pending comments.
			N/A	N/A	AT&T, Pac Bell, SBC, MCI, Verizon, Southern California Gas Company (SCGC), TCG Los Angeles - Metro is working with affected third party utilities under existing agreements.
			05/17	05/17	Zayo, XO Communications, LLC - The agreement has been finalized and will be presented to the Metro Board.

## **ADVANCED UTILITY RELOCATION STATUS**

### **Century City Constellation AUR**

- Telecommunication relocation is underway. *Completion of infrastructure work is currently planned for June 2017, and cable pulling and splicing in September 2017.* Construction Management is being performed by CES and VCI is performing the construction work.
- *LADWP Power relocations anticipated to begin in May 2017.*

### **Wilshire/Rodeo AUR**

- *City of Beverly Hills Council permit approval for SCE relocations anticipated in June 2017 and construction to begin in July 2017.*

## **PEAK HOUR AND NIGHTTIME CONSTRUCTION VARIANCES**

Metro is actively pursuing extended hour variances/exemptions to accommodate the Project needs. Metro staff is working with the City of Beverly Hills, City of Los Angeles Bureau of Engineering and the Los Angeles Police Commission to obtain Peak Hour Exemptions and Nighttime Construction Variances. Current efforts include the Peak Hour Exemption application for the TBM launch box excavation on Constellation Boulevard. Nighttime noise variance for relocation of third party utilities on Constellation Boulevard is approved through October 2017.

## **CHRONOLOGY OF EVENTS**


August 2012	FTA Record of Decision
January 2013	FTA approval to enter to Preliminary Engineering
December 2014	FTA approval to enter to New Starts Engineering Phase
March 2015	Began Real Estate Acquisition
May 2015	Began Advanced Preliminary Engineering
September 2015	Issued RFQ for C1120 Design / Build contract
October 2015	Received RFQ responses for C1120 Design / Build contract
May 2016	Submitted draft FFGA application
May 2016	Submitted TIFIA loan application
June 2016	Submitted application to FTA requesting an FFGA
June 2016	Received RFP Proposals for Contract C1120
September 2016	Began joint trench construction in Century City
December 2016	FTA executed FFGA
December 2016	Received TIFIA Loan
January 2017	NTP for Construction Management Support Services Contract
January 2017	Metro Board approved staff recommendation to award the D/B Contract C1120 to Tutor Perini/O&G, a Joint Venture (TPOG) and approved Life-of-Project Budget
January 2017	Issued C1120 Contract Award TPOG
April 2017	Issued C1120 Contract NTP to TPOG



## CONSTRUCTION PHOTOGRAPHS



Century City Constellation Joint Trench



Century City Constellation Joint Trench

**APPENDIX  
COST AND BUDGET TERMINOLOGY**

**Project Cost Descriptions**

ORIGINAL BUDGET	The Original Project Budget as authorized by the Metropolitan Transportation Authority (Metro) Board.
CURRENT BUDGET	The Original Budget plus all budget amendments approved by formal Metro Board action. Also referred to as Approved Budget.
COMMITMENTS	The total of actual contracts awarded, executed change orders or amendments, and approved work orders of Master Cooperative Agreements, offers accepted for purchase of real estate, and other Metro actions which have been spent or result in the obligation of specific expenditures at a future time.
EXPENDITURES	The total dollar amount of funds expended by Metro for contractor or consultant services, third party services, staff salaries, real estate and other expenses that is reported in Metro's Financial Information System (FIS).
CURRENT FORECAST	The best estimate of the final cost of the Project when all checks have been issued and the Project is closed out. Current Forecast is composed of actual costs incurred to date, the best estimate of work remaining and a current risk assessment for each budgeted cost item.

**Cost Report by Element Descriptions**

CONSTRUCTION	Includes construction contracts. Cost associated with Guideways, Stations, Southwestern Yard, Sitework/Special Conditions and Systems.
RIGHT-OF-WAY	Includes purchase cost of parcels, easements, right-of-entry permits, escrow fees, contracted real estate appraisals and tenant relocation.
VEHICLES	Includes the purchase of Heavy Rail Vehicles and spare parts for the Project.
PROFESSIONAL SERVICES	Includes design engineering, project management assistance, construction management support services, legal counsel, agency staff costs, and other specialty consultants.
CONTINGENCY	A fund established at the beginning of a project to provide for anticipated but unknown additional costs that may arise during the course of the Project.
PROJECT REVENUE	Includes all revenue received by Metro as a direct result of project activities. This includes cost sharing construction items, insurance premium rebates, and the like.

## **APPENDIX**

### **LIST OF ACRONYMS AND ABBREVIATIONS**

ATC	Automatic Train Control
ATSAC	Automated Traffic Surveillance and Control
BAFO	Best and Final Offer
BIM	Building Information Modeling
BNSF	Burlington Northern Santa Fe Railway Company
BRT	Bus Rapid Transit
CADD	Computer Aided Drafting and Design
CALTRANS	California Department of Transportation
CCTV	Closed Circuit Television
CD	Calendar Day
CEQA	California Environmental Quality Act
CM	Construction Manager
CMAQ	Congestion Mitigation and Air Quality Improvement Program
CMSSC	Construction Management Support Services Consultant
CN	Change Notice
CO	Change Order
COBH	City of Beverly Hills
COLA	City of Los Angeles
CPM	Critical Path Method
CPUC	California Public Utilities Commission
CR	Camera Ready
CRMMP	Cultural Resource Monitoring and Mitigation Plan
CSPP	Construction Safety Phasing Plan
CTC	California Transportation Commission
CUD	Contract Unit Description
DB	Design Build
DBB	Design Bid Build
DOT	Department of Transportation
DWP	Department of Water and Power
EIR	Environmental Impact Report
EIS	Environmental Impact Statement
EMS	Engineering Management Services
EPBM	Earth Pressure Balance Machine
FAA	Federal Aviation Administration
FAR	Federal Acquisition Regulation
FD	Final Design
FEIS	Final Environmental Impact Statement
FEIR	Final Environmental Impact Report
FIS	Financial Information System
FLSR	Fire Life Safety Report
FONSI	Finding of No Significant Impact
FRA	Federal Railroad Administration
FSEIR	Final Supplemental Environmental Impact Report
FSEIS	Final Supplemental Environmental Impact Statement

**APPENDIX**

**LIST OF ACRONYMS AND ABBREVIATIONS (Continued)**

FTA	Federal Transit Administration
FTE	Full Time Equivalent
GBR	Geotechnical Baseline Report
GDSR	Geotechnical Design Summary Report
HRT	Heavy Rail Transit
HRV	Heavy Rail Vehicle
IFB	Invitation for Bid
IPMO	Integrated Project Management Office
JV	Joint-Venture
LA	Los Angeles
LABOE	Los Angeles Bureau of Engineering
LABOS	Los Angeles Bureau of Sanitation
LABSL	Los Angeles Bureau of Street Lighting
LACFCD	Los Angeles County Flood Control District
LACMTA	Los Angeles County Metropolitan Transportation Authority
LADOT	Los Angeles Department of Transportation
LADPW	Los Angeles Department of Public Works
LADWP	Los Angeles Department of Water and Power
LAUSD	Los Angeles Unified School District
LAWA	Los Angeles World Airports
LAX	Los Angeles International Airport
LNTP	Limited Notice To Proceed
LONP	Letter Of No Prejudice
LOP	Life-of-Project
LPA	Locally Preferred Alternative
LRTP	Long Range Transportation Plan
MCA	Master Cooperative Agreement
MIS	Major Investment Study
MMRP	Mitigation Monitoring and Reporting Plan
MOU	Memorandum of Understanding
MPSR	Monthly Project Status Report
N/A	Not Applicable
NEPA	National Environmental Protection Act
NOD	Notice of Determination
NPDES	National Pollution Discharge Elimination System
NTE	Not to Exceed
NTP	Notice To Proceed
OCC	Operations Control Center
OSHA	Occupational Health and Safety Administration
PA/VMS	Public Address/Visual Messaging Sign
PE	Preliminary Engineering
PEER	Permit Engineering Evaluation Report
PIP	Project Implementation Plan
PLA	Project Labor Agreement

**APPENDIX**

**LIST OF ACRONYMS AND ABBREVIATIONS (Continued)**

PM	Project Manager
PMIP	Project Management Implementation Plan
PMOC	Project Management Oversight Consultant
PMP	Project Management Plan
P&P	Policies & Procedures
PR	Project Report
PRMMP	Paleontological Resource Monitoring Mitigation Plan
PSR	Project Study Report
QA	Quality Assurance
QAR	Quality Assurance Report
QC	Quality Control
QPSR	Quarterly Project Status Report
QTIB	Qualified Transit Improvement Bonds
RAMP	Real Estate Acquisition Management Plan
RCHAR	Rail Crossing Hazards Analysis Report
RCMP	Risk Assessment Management Plan
RFC	Request For Change
RFP	Request For Proposals
RFSC	Request for Special Consideration
RHA	Risk Hazard Analysis
ROC	Rail Operations Center
ROD	Record Of Decision
ROM	Rough Order of Magnitude
ROW	Right-Of-Way
RPZ	Runway Protection Zone
RSD	Revenue Service Date
SAV	Stand Alone Validator
SCAQMD	Southern California Air Quality Management District
SCADA	Supervisory Control and Data Acquisition
SCC	Standard Cost Category
SCE	Southern California Edison
SCG	Southern California Gas Company
SCRRA	Southern California Regional Rail Authority
SHA	State Highway Account
SHPO	State Historic Preservation Office
SIT	System Integration Testing
SOQ	Statement of Qualification
SOV	Schedule Of Value
SOW	Statement Of Work
SP	Special Provision
SSMP	Safety and Security Management Plan
STB	Surface Transportation Board
STIP	State Transportation Improvement Program
STP	Surface Transportation Program

**APPENDIX**

**LIST OF ACRONYMS AND ABBREVIATIONS (Continued)**

STV	STV Group
SWPPP	Storm Water Pollution Prevention Plan
TBD	To Be Determined
TBM	Tunnel Boring Machine
TCE	Temporary Construction Easement
TCRP	Traffic Congestion Relief Program
TIFIA	Transportation Infrastructure Finance and Innovation Act
TIGER	Transportation Investment Generating Economic Recovery
TPSS	Traction Power Substation
TRACS	Transit Automatic Control System
TVA	Threat Vulnerability Analysis
TVM	Ticket Vending Machine
UFS	Universal Fare System
USDOT	United States Department Of Transportation
VE	Value Engineering
WBS	Work Breakdown Structure
WP	Work Package
YOE	Year of Expenditure