

# Thirty-Day Construction Look Ahead Details




March 24, 2011



# Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wilshire Bl loops, west of I-405	Build MSE wall		D/N	Ongoing
	Pouring and forming abutments		Night	April
	Replacing on-ramp	WB Wilshire to SB I-405 on-ramp closed 14 days	Extended Closure	July
Wilshire UC	Set girders and false work	Temporary full closure of Wilshire Bl	Night	April



# Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Walls 1686, north of Constitution, east of I-405	Build MSE retaining/sound wall	Lane reductions on Sepulveda Bl, NB I-405	D/N	April
Wall 1685, north of Constitution, west of I-405	Build MSE retaining/sound wall	Lane reductions on Sepulveda Bl; bike path will be closed with detour	Night	Ongoing



# Wilshire Segment

Bridge	Activity	Closures/Notes	Work Hours	Projected Date
Santa Monica	Form abutments	Temp night closures of ramps, I-405	D/N	Ongoing
Ohio	Relocate multiple utilities	Temp closures of Ohio Av, Beloit Av and Cotner Av	Day	Ongoing
	Drill pile	Lane reduction on Ohio Av	Day	March
Olympic	Form abutments	Sidewalk closures on Olympic Bl	Day	Ongoing
Constitution	Drill pile	Temp closure of Constitution Av	Night	Ongoing
	Form abutments	Sidewalk closures at Constitution	Day	April



# Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wall construction on Beloit/Cotner, from Ohio to Santa Monica	Wall demolition	Temp night ramp closures, I-405	Day	April
	Build MSE/CIP walls	Temp night ramp closures, I-405	D/N	April
Wall construction, Ohio to NB off-ramp to EB Wilshire	Build CIP sound wall	Lane reduction on NB I-405	D/N	Ongoing




# Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Beloit Av, Santa Monica to Olympic Bl	Demolish outer portions of sound wall	Demo will take place during day	Day	Ongoing
	Drill shafts, build new MSE sound wall	Temp lane closures on SB I-405	D/N	April
	Demolish existing sound wall	New sound wall will be in place	Day	September
E. Dowlen Dr (VA property)	Jack and bore pit	Closure of E. Dowlen	D/N	Ongoing



# Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda Bl, at Wilshire	DWP undergrounding of utilities	WB and EB Wilshire lane closures	Night	Ongoing
Cotner and Beloit, multiple locations from Ohio to Olympic	DWP fire hydrant relocation	Temporary lane closures on Beloit and Cotner. Flaggers will help direct local traffic.	Day	Ongoing



# Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda/ Constitution - Montana	Sewer line relocation; sound wall removal and reconstruction	Daily lane takes followed by one lane in each direction for 20 days, followed by one lane SB and two lanes NB	D/N	March
Montana Bridge widening	Abutment wall construction, girder and deck installation	Full closures of Montana, ramp closures, lane reduction on Sepulveda	D/N	Ongoing - April
	Storm drain relocation	Closures of Montana and off-ramp; Sepulveda Bl one lane in each direction of traffic	Night	Ongoing - May
Sepulveda/ Montana - Sunset	Utility relocation: AT & T, Verizon, sewer line, storm drains	Maintain one lane in each direction of traffic	D/N	March

# Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda/ Homedale - Bronwood	DWP removal of overhead power lines and poles	Maintain one lane in each direction of traffic	D/N	March
Walls 1720/1730	Retaining wall (permanent tie backs)/ lateral and sound wall	Maintain one lane in each direction of traffic	Day	Ongoing
	Storm drain, sewer	Most work on hillside	Day	March
Sunset Bridge re-construction	Column and abutment construction, girder placement	Girder work: full closures of NB, SB I- 405; full closure of Sepulveda; closure of Sunset	Day/ Fwy closures at night only	Ongoing; late March

# Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
NB Sunset Ramps	On-ramp: footing construction, reconfiguration	Ramp closures	D/N	Ongoing/April
	Off-ramp: clear/grub, grading, sound wall construction	Ramp closures	Night	Ongoing/late March
Sepulveda/ Sunset – Church Ln	Wall 1746 construction	Maintain one lane in each direction	D/N	Late March/April
	Utility relocation: Time Warner, So Cal Gas, Exxon Mobil	Maintain one lane in each direction	Night	Ongoing
Sepulveda Wy/ Sepulveda-Sunset	Gas line and water line relocation	Full closure of Sepulveda Way and one NB Sepulveda lane	Night	April

# Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
N. Church Ln/ Sepulveda - Sunset	Utility relocation: LADWP - power vault, Chevron	TBD: Maintain one lane in each direction	D/N	March; April
Sepulveda/ Moraga – Getty	Tree removal, clear and grub	Maintain one lane in each direction	D/N	March
Sepulveda/ Getty Bridge	LADWP relocation, vault and duct bank	Maintain one lane in each direction; close NB 405 off-ramp; SB 405 on-ramp and off-ramp; turn pockets to fwy	Night	Late March - June
SB Getty on- ramp	Construct soil nail wall 1827	Daily extended lane closures; ramp open 6am-10am, otherwise closed	D/N	Late March - December

# Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Getty Trail Head	Retaining wall construction	Construction of retaining wall along the northbound freeway as part of the new NB Getty on-ramp construction	D/N	Ongoing until mid-2011
Bel Air Crest	Retaining walls construction	Construction of retaining walls along the northbound I-405 on both sides of the Bel Air Crest undercrossing	D/N	Ongoing until May 2011
	Bridge/ Overpass widening	Will widen the freeway overpass above Bel Air Crest Road to accommodate the widening of the I-405 freeway	D/N	Early April

# Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Start Date
Sherman Oaks (east of I-405)	Retaining wall construction	Will begin construction of the first of two retaining walls on the east side of the freeway in Sherman Oaks	D/N	Early April
Sherman Oaks (west of I-405)	Area grading and clearing and grubbing	Nighttime work may entail the closure of the two right-hand lanes on the SB I-405, SB Skirball ramps, and the SB Valley Vista on-ramp	D/N	Ongoing Until Oct. 2011
	Retaining wall construction	Nighttime work may entail the closure of the two right-hand lanes on the SB I-405, SB Skirball ramps, and the SB Valley Vista on-ramp	D/N	Late April

# Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Valley Vista	Utility relocation	Will need to relocate utilities to support sound wall construction	Day	TBD
	House demolition	The work zone will be set up behind temporary fencing	Day	TBD
	Clear and grub	Access to the work zone area will entail access from the street and freeway	D/N	TBD
	Sound wall construction	Access to the work zone area will entail access from the street and freeway	D/N	TBD
	Gas line relocation	Will begin relocation of gas lines along Sepulveda Bl to support eventual widening of the Sepulveda Bl underpass in Sherman Oaks	Day	Ongoing until April 2011

# Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Skirball Bridge	Center column demolition	Will demo center column on the north side of the bridge. Night closure of bridge and NB freeway during night of demo. Development of work zone at the center of freeway will occur soon after	Night	Late March
	Bridge reconstruction	North side of the bridge is undergoing reconstruction. Abutment, column and retaining wall construction is ongoing. There will be occasional day time closures of the Skirball NB ramps for 2 -3 months.	D/N	Ongoing until November 2011
	Relocated SB Skirball on-ramp construction	Will begin construction of retaining walls and relocated southbound on-ramp approximately 2,000 feet south of the Skirball Bridge	D/N	Ongoing until Oct. 2011
	Utility relocation	Relocation of utilities along Sepulveda Bl between Mountaingate Dr and area just north of the Skirball Bridge. Work will last approximately 11 months	D/N	Mid-April