

# Thirty-Day Construction Look Ahead Details



January 27, 2011



# Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wilshire Bl loops, west of 405	Build MSE wall		D/N	On-going
	Pouring and forming abutments		Night	March
	Replacing on-ramp	WB Wilshire to SB I-405 on-ramp closed 14 days	Extended Closure	Late March
Wilshire UC	Set girders and false work	Temporary full closure of Wilshire	Night	February



# Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Walls 1686, north of Constitution, east of I-405	Build MSE retaining/sound wall	Lane reductions on Sepulveda Bl, NB I-405	D/N	On-going
Wall 1685, north of Constitution, west of I-405	Build MSE retaining/sound wall	Lane reductions on Sepulveda Bl, bike path will be closed with detour for 3 months	Night	On-going



# Wilshire Segment

Bridge	Activity	Closures/Notes	Work Hours	Projected Date
Santa Monica	Bridge widening	Temp night closures of ramps, I-405	D/N	On-going
Ohio	Relocate multiple utilities	Temp closures of Ohio Av	Day	On-going
	Widen bridge, drive pile	Lane reduction on Ohio Av	Day	February
Olympic	Excavation of bridge footings	NB on-ramp at Cotner closed	Night	January
	Pile driving	Sidewalk closures on Olympic	Day	February
Constitution	Footing excavation	Temp closure of Constitution	D/N	February
	Pile driving	Sidewalk closures at Constitution	Day	February



# Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wall construction on Beloit/Cotner, from Ohio to Santa Monica	Wall demo	Temp night closures of ramps, 405	Day	On-going
	Build MSE/CIP walls	Temp night closures of ramps, 405	Day	February
Wall construction, Ohio to NB off-ramp to EB Wilshire	Build CIP sound wall	Lane reduction on NB 405	D/N	On-going
Wall construction, NB off-ramp to EB Wilshire	Excavate			January
	Drive steel pile	Lane reductions on Sepulveda Bl	Day	January

# Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Beloit Av, Santa Monica to Olympic Bl	Demo outer portions of sound wall,	Temp sound blankets will be installed	Day	February
	Drill shafts, build new MSE sound wall	Temp lane closures on SB I-405	D/N	February
	Demo existing sound wall		Day	June
E. Dowlen Dr (VA property)	Jack and bore pit	Closure of E. Dowlen	D/N	On-going



# Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda/ Constitution - Montana	Sewer line relocation	TBD: One lane SB and two lanes NB; one-on-one configuration for 20 days	Day/Night	End of February/early March
Montana Bridge	Footing reconstruction; abutment construction, girder installation	Full closures of Montana Av., ramp closures, lane reduction on Sepulveda	Night with some daytime	On going - April
	Storm drain relocation	Nightly closure Montana Av and off ramp; Sepulveda one lane each direction of traffic	Night	Early February
Sepulveda/ Montana - Church/Ovada	Utility relocation: AT &T, Verizon, sewer line.	TBD; Maintain one lane in each direction of traffic	Day/Night	End of January/early February

# Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda/ Homedale - Bronwood	DWP underground of overhead power lines	Maintain one lane in each direction of traffic	Days / Nights	On going –February
Walls 1720/1730	Drill pile	Maintain one lane in each direction of traffic	Day	On going – March
	Retaining wall (permanent tie backs)/ lateral and soundwall	Maintain one lane in each direction of traffic	Day	On going – Fall 2011
	Storm drain, sewer	On hillside	Day	February – April

# Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sunset Bridge Phase I southside	Reconstruction; column & abutment construction, girder placement	Equipment deliveries with night intermittent closures of Sunset Bl and I-405	Day/Night	On-going – July 2011
Sunset Ramps	On-ramp footing construction	Ramp closures	Day/Night	November – February
Wall 1746	Wall construction	Maintain one lane in each direction of traffic	Day/Night	February – May
	Utility relocation: Time Warner, sewer line, Verizon line	Maintain one lane in each direction of traffic	Day/Night	February – May
Church Ln/Ovada Pl	Utility relocation: Exxon Mobil, LADWP	TBD; maintain one lane in each direction of traffic	Night	TBD/February

# Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Getty Trail Head	Crusher site operation	Existing parking lot and hiking trail will be closed during operation. No resident within impacted perimeter	Day/ Night	Ongoing
	Retaining walls construction	Construction of two retaining walls along the northbound freeway as part of the new NB Getty on-ramp construction	Day/ Night	Ongoing until mid-2011
	Utility Relocation	Will relocate utilities along Sepulveda Bl at the undercrossing near the Getty Trail Head. Work will last for approximately 6 to 8 months	Night	Mid-Feb.
Bel Air Crest	Retaining walls construction	Construction of two retaining walls along the northbound I-405 on both sides of the Bel Air Crest undercrossing	Day/ Night	Ongoing until May 2011



# Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Start Date
Sherman Oaks (east of I-405)	Retaining Wall Construction	Will begin construction of the first of two retaining walls on the east side of the freeway in Sherman Oaks	Day/ Night	Mid-March
	Crusher Site Operation	Will set-up and operate a crusher site to recycle and generate materials	Day/ Night	TBD
Sherman Oaks (west of I-405)	Area grading, clearing and grubbing, and the construction of retaining wall	Construction trucks in/out via mainline; only small vehicle will use local residential streets. Night time work entails the closures of the two right hand lanes on the SB I-405, Skirball ramps, and the Valley Vista on-ramp	Day/ Night	Ongoing Until Oct. 2011

# Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Valley Vista	Utility relocation	Will need to relocate utilities to support sound wall construction	Day	TBD
	House demolition	The work zone will get set-up behind temporary fencing	Day	TBD
	Clear and grub	Access to the work zone area will entail access from the street and freeway	Day/Night	TBD
	Sound wall construction	Access to the work zone area will entail access from the street and freeway	Day/Night	TBD
	Gas line relocation	Will begin relocation of gas lines along Sepulveda Bl to support eventual widening of the Sepulveda Bl underpass in Sherman Oaks	Day	Late Feb.



# Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Skirball Bridge	Center column demo	Will demo center column on the north side of the bridge. Night closures of bridge, ramps, and freeway during night of demo	Night	Early Feb.
	Bridge Reconstruction	North side of the bridge is undergoing reconstruction. Development of work zone at the center of freeway will occur in early Feb	Day/ Night	Ongoing until May 2011
	Relocated SB Skirball on-ramp construction	Will begin construction of retaining walls and relocated southbound on-ramp approximately 2,000 feet south of the Skirball Bridge	Night	Mid Feb.
	Utility Relocation	Will relocate utilities along Sepulveda Bl between Mountaingate Dr and area just north of the Skirball Bridge. Work will last approximately 11 months	Day/ Night	Late March

# For More Information

Project Hotline: (213) 922-3665

I405@metro.net

[www.metro.net/405](http://www.metro.net/405)

[www.facebook.com/405project](http://www.facebook.com/405project)

Twitter: [http://twitter.com/I\\_405](http://twitter.com/I_405)

Nixle: [nixle.com](http://nixle.com)

