

Thirty-Day Construction Look Ahead

Details



June 28, 2011



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wilshire Bl loops,	Build MSE wall		D/N	Ongoing
	Pouring and forming abutments		Night	June
	Replacing on-ramp	NB on-ramp from WB Wilshire first full closure for 90 days	Extended Closure	October
Wilshire UC	Retrofit of superstructure	Temp lane closures on Wilshire		Ongoing
	Abutment pour	Temp lane closures on Wilshire	D/N	Ongoing



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Walls 1686, north of Constitution, east of I-405	Build MSE retaining/sound wall	Lane reductions on SB Sepulveda Bl, NB I-405	D/N	Ongoing
Wall 1685, north of Constitution, west of I-405	Build MSE retaining/sound wall	Bike and pedestrian path open		Complete




Wilshire Segment

Bridge	Activity	Closures/Notes	Work Hours	Projected Date
Santa Monica	Form abutment stems	Temp night closures of ramps, I-405	D/N	Ongoing
	Set girders	Full closure of Santa Monica Bl	N	July
Ohio	Abutment forming	Temp closures of Ohio Av, Beloit Av and Cotner Av	D/N	July
	Set NB girders	Full closure of Ohio Av	Night	August
Olympic	Set girders	Full closure of Olympic Bl	Night	August
Constitution	Form abutments	Sidewalk closures at Constitution	D/N	Ongoing
	Set girders	Full closure of Constitution from 9pm to 6am daily	Night	Ongoing




Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wall construction on Beloit/Cotner, from Ohio to Santa Monica	Wall demolition			Complete
	Build MSE/CIP walls	Temp night ramp closures, I-405	D/N	Ongoing
Wall construction, Ohio to NB off-ramp to EB Wilshire	Forming leveling pad and wall barrier	Lane reduction on NB I-405	D/N	July



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Beloit Av, Santa Monica to Olympic Bl	Demolish outer portions of sound wall	Temp lane closures on SB I-405		Complete
	Drill shafts, build new MSE sound wall	Temp lane closures on SB I-405	D/N	Ongoing
E. Dowlen Dr (VA property)	Jack and bore pit		D/N	Ongoing



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda Bl, at Wilshire	DWP and SCE undergrounding of utilities	WB and EB Wilshire lane closures	Night	Ongoing
Pico and Exposition at Sawtelle	Retrofitting superstructure	Future closures on Exposition	D/N	Ongoing
NB on- and off-ramp to EB Wilshire	Form abutments, drill piles	Temporary lane closures NB I-405, on and off-ramps to EB Wilshire	Night	Ongoing



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
NB I-405 to EB I-10 connector ramp	Tree removal and K-rail installation	NB I-405 to EB I-10 connector closure	Night	End June
Wall north of Wilshire, west of I-405	Setting panels for retaining wall	Temp closures on NB I-405 and SB Sepulveda	D/N	Ongoing
SB on-ramp from Santa Monica	Shift ramp to freeway widening	14-day extended closure, 24/7	Night	September



Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda/ Constitution - Montana	Sewer line relocation	One lane SB and two lanes NB with one lane in each direction for 20 days	D/N	Ongoing
	MSE Wall 1702: sound wall removal and reconstruction	Maintain one lane in each direction on Sepulveda Bl, freeway lane reduction	D/N	Late June
Montana Bridge widening	Deck installation	Full closures of Montana, ramp closures, lane reduction on Sepulveda as needed	D/N	Ongoing
	Storm drain relocation	Full closures of Montana, ramp closures, lane reduction on Sepulveda as needed	Night	Ongoing

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda/ Montana - Sunset	Utility relocation: AT & T, Verizon, sewer line, storm drains, Exxon-Mobil	Maintain one lane in each direction of traffic	D/N	Ongoing
	Chevron line jack and bore	Lane reduction at Montana/Sepulveda and Moraga/Sepulveda to one lane in each direction	D/N	September
Walls 1720/1730	Retaining wall (permanent tie backs)/ lateral and sound wall	Maintain one lane in each direction of traffic	Day	Ongoing
	Storm drain, sewer	Most work on hillside	D/N	Ongoing

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sunset Bridge re-construction	Deck installation	Freeway lane reductions, ramp closures	D/N freeway closures	Ongoing
	LADWP power and water vault work, intersection civil improvements	Church Ln full closure from Sunset to Kiel; full intersection closures at Sunset/Church and Sunset/Sepulveda Wy, EB Sunset to SB 405, 14 day ramp closure	D/N Church Ln closure 24 hrs – 7 days a week	Ongoing/ramp and intersection closures in August
NB Sunset Ramps	On-ramp: footing and abutment construction, pile driving, Wall 1738C	Ramp closures	D/N	Ongoing
	Off-ramp: utility protection, MSE Wall 1738A and SP Wall 1738B construction	Ramp closures	D/N	Ongoing

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda/ Sunset – Church Ln	Wall 1746 construction	Maintain one lane in each direction	D/N	Ongoing
	Utility relocation: Time Warner, Exxon Mobil	Maintain one lane in each direction	D/N	Ongoing
Sepulveda Wy/ Sepulveda-Sunset	Gas line and power line relocation	Full closure of Sepulveda Wy, one lane in each direction on Sunset & Sepulveda	D/N	Ongoing
N. Church Ln/ Sepulveda - Sunset	Utility relocation: LADWP - power vault, Chevron	Maintain one lane in each direction; ramp closures	Night	Ongoing
Sepulveda/ Moraga – Getty	MSE Wall 1756, 1766 and 1782: tree removal, clear & grub, sound wall removal	Maintain one lane in each direction; freeway lane reduction, ramp closures	D/N	Ongoing/ Demo in June

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Getty Bridge widening	Demolition and foundation prep-work	Maintain access during hours of operation	D/N	July
Sepulveda/ Getty Ramps	LADWP relocation, vault and duct bank	Maintain one lane in each direction; close NB I-405 off-ramp, SB I-405 on-and-off ramps	Night	Ongoing
SB Getty on-ramp	Construct soil nail wall 1827 until December	Daily extended lane closures; ramp open 6am-10am, otherwise closed	D/N	Ongoing

Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Getty Trail Head	Retaining wall construction	Continued construction of one of the retaining walls along the northbound freeway as part of the new NB Getty on-ramp construction	Day/ Night	Ongoing until late 2011
Bel Air Crest	Retaining walls construction	Construction of retaining walls along the northbound I-405 on both sides of the Bel Air Crest undercrossing	Day/ Night	Ongoing
	Bridge/overpass widening	Widening of the freeway overpass above Bel Air Crest Road to accommodate the widening of the I-405 freeway to the east.	Day/ Night	To be determined



Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Start Date
Sherman Oaks (east of I-405)	Retaining wall construction	Construction of two retaining walls on east side of freeway in Sherman Oaks to support widening of freeway to the east.	Day/ Night	On-going
Sherman Oaks (west of I-405)	Area grading and clearing and grubbing	The schedule for the resumption of work to be determined.	Day/ Night	To Be Determined
	Retaining wall construction	Nighttime work may entail the closure of two right-hand lanes on the SB I-405, SB Skirball ramps, and the SB Valley Vista on-ramp	Day/ Night	To Be Determined

Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Valley Vista	Gas line relocation	Relocation of gas lines along Sepulveda Bl to support the eventual widening of Sepulveda Bl underpass in Sherman Oaks	Day	Completed
	Utility relocations	Relocation of utilities to support sound wall construction	Day	To Be Determined
	House demolition	The work zone will be set-up behind temporary fencing	Day	To Be Determined
	Clear and grub	Access to the work zone area will require access from the street and freeway	Day/ Night	To Be Determined
	Sound wall construction	Reconstruction of sound wall to support freeway widening.	Day/ Night	To Be Determined



Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Skirball Bridge	Girder installation	The placement of bridge girders will take place over three nights and will require a directional full freeway closure at night.	Night	Completed
	Bridge reconstruction	North side of the bridge and retaining walls near bridge are undergoing reconstruction. Occasional daytime closures of Skirball ramps.	Day/ Night	Until late 2011
	Relocated SB Skirball on-ramp construction	Construction of retaining walls and relocated southbound on-ramp approximately 2,000 feet south of the Skirball Bridge	Day/ Night	Ongoing
	Utility relocation	Relocation of utilities along Sepulveda Bl between Mountaingate Dr and just north of the Skirball Bridge. Work will last approximately 11 months and daytime work is anticipated to be minimal.	Day/ Night	Early July

Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Mulholland Bridge	Traffic reconfiguration	Traffic lanes have been reconfigured and concrete barriers (k-rail) have been placed to separate the work zone from traffic. One lane of traffic will be maintained in each direction on the north half of the bridge. Temporary traffic signals installed.	Night	Completed
	Early prep work	Early prep work entails some utility work.	Day/ Night	On-going until Jul.15
	Bridge demolition	South half of the bridge will be demolished on the weekend of July 16-17 requiring a full freeway closure in both directions. Sepulveda Blvd. will open for local access.	Day/ Night	July 16-17
	Bridge reconstruction	Reconstruction of south half of the bridge will last approximately 11 months.	Day/ Night	July