

I-405 Sepulveda Pass Widening Project

CAC Meeting
January 28, 2010



Community Advisory Committee (CAC)

- Membership Description
- New Role/Liaison
- Agenda Set Up
- Issue Resolution
- Scheduled Meetings
- Introduction of CROs

Community Relations Team

| Community Relations Role | Contact | Email |
|--------------------------|---------------------|--|
| Wilshire Segment Lead | Kasey Shuda | ShudaK@metro.net |
| Sunset Segment Lead | Olga Arroyo | ArroyoO@metro.net |
| Mulholland Segment Lead | Ron Macias | MaciasR@metro.net |
| New Media | Ned Racine | RacineN@metro.net |
| Acting Manager | Lorena Y. Hernandez | HernandezL3@metro.net |
| Manager | Yvette ZR Rapose | Raposey@metro.net |

Email: I405@metro.net

Website: www.metro.net/I-405

Twitter: http://twitter.com/I_405

Project Hotline: (213) 922-3665



Project Approach

I-405 Sepulveda Pass Widening Los Angeles, CA

| | | | |
|----|----|-----|-----------|
| 07 | LA | 405 | 28.8/39.0 |
|----|----|-----|-----------|



Open House Update

- Overview
 - Stations
 - Attendance
- Comments Received
- Next Steps

Three Look Ahead

| ACTIVITY | PROJECTED START DATE | ANTICIPATED DURATION |
|---|----------------------|----------------------|
| Re-Stripe Pavement on Mainline (Job-Wide) | Jan 14 | 8 weeks |
| Grind Pavement on Mainline (Job-Wide) | Feb 4 | 6 weeks |
| K-rail Placement on Mainline | Feb 16 | 6 weeks |
| Clear & Grub Wilshire Area | Feb 15 | 2 weeks |
| Clear & Grub Santa Monica Area | Feb 15 | 2 weeks |
| Clear & Grub Skirball & Pass Area | Feb 15 | 2 weeks |
| Crusher Site Development 1836-2004 (Near Getty Trailhead) | Feb 15 | 1 month |



Three Month Look Ahead

| ACTIVITY | PROJECTED START DATE |
|--|----------------------|
| DWP Conduits on Sepulveda (Between Montana and Sunset) | Feb 22 |
| Sound Wall 1720 | Apr |
| Sound Wall 1730 | Apr |
| VA Sewer Re-Alignment | Mar 1 |
| Soil Nail Wall 1836 (Getty trail head undercrossing) | Mar 3 |
| Bridge 6A Santa Monica - Drainage | Mar 4 |
| Bridge 6B Santa Monica - Pile & Excavation | Mar 4 |
| Wilshire SB Drainage | Mar 4 |



Three Month Look Ahead Continued

| ACTIVITY | PROJECTED START DATE |
|--|----------------------|
| CIP Wall 1653 – Excavation & Rough Grade SB on-ramp at Wilshire | Mar 4 |
| CIP Wall 1720 - Preparation & Access | Mar 8 |
| Soil Nail Wall 1852 (Over Sepulveda Pass) | Mar 12 |
| Sunset OC Bridge 16 - Demo | Mar 15 |
| Wall 1665 – Excavation & Rough Grade (Wilshire West of Fwy) | Mar 15 |
| Wall 1746 - Excavation & Rough Grade (North of Sunset) | Mar 15 |



Three Month Look Ahead Continued

| ACTIVITY | PROJECTED START DATE |
|---|----------------------|
| Soil Nail Wall 1820 (South of Getty Off ramp) | June/July |
| Soil Nail Wall 1812 (Getty gate) | Mar 23 |
| MSE Wall 1667 – Excavation & Re-compact (Wirshire ramps south west side of fwy) | Mar 25 |
| Wall 1992 – Excavation & Rough Grade (Between Mullholland and Ventura) | Apr 1 |
| Wall 2004 – Excavation & Rough Grade (Between Mullholland and Ventura) | Apr 1 |

Traffic Detour Plan

- Detours only on major thoroughfares
- Detours on City streets require LADOT approvals
- Detours will be available on the project website before construction starts
- Signage requirements
- Alternate work schedules

Emergency Plan Coordination

Main Line (Freeway) and Local Streets

- Increase Freeway Service Patrol
- CHP on site as required
- Closures submitted to LAPD weekly
- Close coordination of construction activities with LAPD, LASD, LAFD and CHP
- Emergency vehicles will continue to have access through all construction zones

Community Relations Update

January 2010

- WestLA Bureau Traffic Committee Meeting
- Westside Urban Forum
- San Fernando Governance Council Briefing
- Open House
- Elected Officials Briefing
- CAC

February 2010

- Elected Officials Briefing
- CAC
- Quarterly Community Meeting
- WestLA Bureau Traffic Committee Meeting

Presentation Requests (Roscomare Valley Association, Bel Air Crest, Valley Vista, Sherman Oaks Neighborhood Watch)

