

Thirty-Day Construction Look Ahead Details




November 17, 2011



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wilshire Bl loops	Replacing on-ramp	NB on-ramp from WB Wilshire first full closure for 90 days	Extended Closure	Early 2012
Wilshire UC	Retrofit of superstructure	Temp lane closures on Wilshire	Night	Ongoing
	Installing falsework	Temp lane closures on Wilshire and Sepulveda	Night	November



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wall 1672, north of Wilshire, east of I-405	Build MSE wall	Lane reductions on SB Sepulveda Bl	D/N	Ongoing
	Erecting barrier and moment slab	Lane reductions on SB Sepulveda Bl	D/N	Ongoing
Wall 1686, north of Constitution, east of I-405	Build MSE retaining/sound wall	Lane reductions on SB Sepulveda Bl, NB I-405	D/N	Ongoing




Wilshire Segment

Bridge	Activity	Closures/Notes	Work Hours	Projected Date
Santa Monica	Pouring and forming bridge deck	Temp night closures of ramps, I-405	D/N	Ongoing
Ohio	Drilling abutments	Temp closures of Ohio Av, Beloit Av and Cotner Av	D/N	Ongoing
	Set NB girders	Full closure of Ohio Av	Night	December
Olympic	Pouring and forming bridge deck	Temp night closures of NB lanes	Night	Ongoing
Constitution	Finegrading abutments	Sidewalk closures at Constitution	Day	Ongoing




Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wall construction on Beloit/Cotner, from Ohio to Santa Monica	Build MSE/CIP walls	Temp night ramp closures, I-405	Day	Ongoing
Wall construction, Ohio to NB off-ramp to EB Wilshire	Erect, set and backfill MSE panels	Lane reduction on NB I-405	D/N	Ongoing



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Beloit Av, Santa Monica to Olympic Bl	Forming and pouring sound wall	Temp lane closures on SB I-405	Day	Ongoing
	Drainage line installation	Temp lane closures on SB I-405	D/N	Ongoing



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda Bl, at Wilshire	DWP and SCE undergrounding of utilities	WB and EB Wilshire lane closures	Night	Ongoing
Pico and Exposition at Sawtelle	Retrofitting superstructure	Future closures on Exposition	D/N	Ongoing
NB on- and off-ramp to EB Wilshire	Form abutments, drill piles	Temporary lane closures NB I-405, on- and off-ramps to EB Wilshire	Night	Ongoing



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
NB I-405 to EB I-10 connector ramp	Drainage line installation	NB I-405 to EB I-10 connector closure	Night	Ongoing
Wall north of Wilshire, west of I-405	Setting panels for retaining wall	Temp closures on NB I-405 and SB Sepulveda Bl	D/N	Ongoing



Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda/ Constitution - Montana	Sewer line relocation	One lane SB and two lanes NB; extended work hours 4am-8pm	D/N	Ongoing
Montana Bridge widening	Wall reconstruction	Lane reduction on freeway and Sepulveda Bl; ramp closure as needed	D/N	November

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda/ Montana - Sunset	Utility relocation: AT & T, Verizon, sewer line, storm drains, Exxon Mobil	Maintain one lane in each direction of traffic	D/N	Ongoing
	Chevron line jack and bore	Lane reduction at Montana/Sepulveda and Moraga/Sepulveda to one lane in each direction	D/N	Ongoing
	Retaining walls 1720-1730, lateral and sound wall	Most work behind K-rail	Day	Ongoing
	Storm drain, sewer line relocation	Most work on hillside	D/N	Ongoing

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sunset Bridge reconstruction	Demolition of abutments/pile driving	Full Sepulveda Bl – 3 nights	D/N City 9pm-6am	Sepulveda – Nov 16-18/ Ongoing
NB Sunset ramps	On-ramp: footing, column and abutment construction -wall 1738C	Nightly ramp closures	D/N	Ongoing

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
NB Sunset ramps	Off-ramp: storm drain, wall 1738A/B construction	Nightly ramp closures	D/N	Ongoing
Sepulveda/ Sunset – Church Ln	Wall 1746 construction, sewer line	Maintain one lane in each direction	D/N	Ongoing
	Utility relocation: Time Warner	Maintain one lane in each direction	D/N	Ongoing
Sepulveda Wy/ Sepulveda-Sunset	Power line, water line relocation	Full closure of Sepulveda Wy	D	Ongoing/water line TBD

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
N. Church Ln/ Sepulveda - Sunset	Utility relocation: LADWP - power vault, Chevron, gas line	Maintain one lane in each direction; ramp closures	Night	Ongoing
Sepulveda/ Moraga – Getty	Wall 1756, 1766 and 1782: wall removal and reconstruction	Maintain one lane in each direction; freeway lane reduction, ramp closures	D/N	Ongoing
Getty Bridge widening	Demolition and foundation prep-work	Maintain access during hours of operation	D/N	Fall
Sepulveda/ Getty ramps	LADWP relocation, vault and duct bank	Maintain one lane in each direction; close NB I-405 off-ramp, SB I-405 on- and-off ramps	D/N	Ongoing

Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Getty Trail Head	Retaining wall construction	Continued construction of one of the retaining walls along the northbound freeway as part of the new NB Getty on-ramp construction	D/N	Ongoing
Bel Air Crest	Retaining walls construction	Construction of retaining walls along the northbound I-405 on both sides of the Bel Air Crest undercrossing	D/N	Ongoing
	Bridge/overpass widening	Widening of the freeway overpass above Bel Air Crest Road to accommodate the widening of the I-405 freeway to the east; there will be an occasional lane closure of Bel Air Crest Road	D/N	Ongoing



Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Start Date
Sherman Oaks (east of I-405)	Retaining wall construction	Construction of two retaining walls on east side of freeway in Sherman Oaks to support widening of freeway to the east	D/N	Ongoing
Sherman Oaks (west of I-405)	Area grading and clearing & grubbing	The schedule for the resumption of this work to be determined	D/N	To Be Determined
	Retaining wall construction	A portion of the retaining wall will begin construction; nighttime work may entail the closure of two right-hand lanes on the SB I-405, SB Skirball ramps, and the SB Valley Vista on-ramp	D/N	Late October

Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Valley Vista	Clear and grub	Access to the work zone area will require access from the street and freeway	D/N	Late October
	Work zone set up	The work zone will be set up behind temporary fencing	Day	Late October
	House demolition	Four homes and four garages will be demolished to support freeway widening	Day	Late October
	Utility relocations	Relocation of utilities to support sound wall construction and freeway widening	Day	Early November
	Sound wall construction	Reconstruction of sound wall to support freeway widening	D/N	December

Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Skirball Bridge	Bridge reconstruction	North side of the bridge and retaining walls near bridge are undergoing reconstruction; frequent nighttime and occasional daytime closures of Skirball ramps	D/N	Ongoing until early 2012
	Skirball Bridge utility relocation	Several utilities in and around the Skirball Bridge are being relocated; work requires nightly closures of Skirball Bridge	Night	Ongoing until early 2012
	Relocated SB Skirball On-ramp construction	Construction of retaining walls and relocated southbound on-ramp approximately 2,000 feet south of the Skirball Bridge	D/N	Ongoing until late 2011
	Sepulveda Bl utility relocation	Relocation of utilities along Sepulveda Bl between Mountaingate Dr and north of Skirball Bridge; approximately 11-month duration, with nighttime work on weekdays and day and night work on weekends	D/N	Ongoing

Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Mulholland Bridge	Bridge reconstruction	Reconstruction of south half of the bridge will last approximately 11 months	D/N	On-going until mid 2012
	Column footing construction	Footings for bridge column construction is occurring underneath the bridge near the freeway	D/N	On-going
	Bridge abutment construction	Pile driving for bridge abutment is ongoing; occasional nighttime full bridge closures or lane closure will be required for this operation.	D/N	On-going
	Construction zone set up at the median of the freeway	False work zone construction will be developed on the median of the freeway; freeway roadway widening construction just north and south of the bridge to allow for the eventual shifting of traffic to the outer edges; same number of lanes remain	Day/ Night	Late 2011