

Ninety-Day Construction Look Ahead Details



December 9, 2010



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wilshire Blvd loops, west of 405	Build MSE wall		D/N	On-going
	Pouring and forming abutments		Night	December
	Replacing on-ramp	WB Wilshire to SB I-405 on-ramp closed 14 days	Night	February 2011
Wilshire UC	Set girders and false work	Temporary full closure of Wilshire	Night	January



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Walls 1686, North of Constitution, East of I-405	Build MSE retaining/sound wall	Lane reductions on Sepulveda Bl, NB 405	D/N	January 2011
Wall 1685, N of Constitution, West of I-405	Build MSE retaining/sound wall	Lane reductions on Sepulveda Bl, Bike path will be closed with detour for 3 months	Night	On-going




Wilshire Segment

Bridge	Activity	Closures/Notes	Work Hours	Projected Date
Santa Monica	Bridge Demo	Temp night closures of ramps, I-405	D/N	Dec
	Bridge widening	Temp night closures of ramps, I-405	D/N	Dec
Ohio	Relocate multiple utilities	Temp closures of Ohio Av	Day	On-going
	Demolish barrier	Temp closures of Ohio Av and I-405	Night	Jan 2011
	Widen bridge, drive pile	Lane reduction on Ohio Av	Day	Feb 2011
Olympic	Pile driving	Sidewalk closures on Olympic	Day	Jan 2011
Constitution	Footing excavation	Temp closure of Constitution	D/N	Dec
	Pile driving	Lane reduction on Constitution	Day	January



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wall construction on Beloit/Cotner, from Ohio to Santa Monica	Wall Demo	Temp night closures of ramps, 405	D/N	Dec
	Excavate and build MSE/CIP walls	Temp night closures of ramps, 405	D/N	On-going
Wall construction, Ohio to NB off-ramp to EB Wilshire	Excavate wall	Temp lane closures on NB 405	Night	On-going
	Build CIP sound wall	Lane reduction on Ohio Av	Day	On-going
Wall construction, NB off-ramp to EB Wilshire	Excavate			Dec
	Build CIP sound wall			Jan 2011



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Beloit Av, Santa Monica to Olympic Bl	Demo outer portions of sound wall,	Temp sound blankets will be installed	Night	December
	Drill shafts, build new MSE sound wall	Temp lane closures on SB 405	D/N	Jan 2011
	Demo existing sound wall		Day	June 2011
E. Dowlen Dr (VA property)	Jack and bore pit	Closure of E. Dowlen	D/N	On-going



Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda between Constitution and Montana	Clear and grub; sewer line relocation	TBD: Maintain one lane in each direction of traffic	Day/Night	December/January
Montana Bridge widening	Pile driving; footing reconstruction; abutment construction, girder installation	Full closures of Montana Av., ramp closures, lane reduction on Sepulveda	Night with some daytime	November-March
	Storm drain relocation	Nightly closure Montana Av & off ramp; Sepulveda one lane each direction of traffic	Night	Late December/early January
Sepulveda between Montana and Sunset	Utility relocation: Sewer line (2), water line & fire hydrant on Bronwood, fiber optic line.	TBD; Maintain one lane in each direction of traffic	Day/Night	December/January

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda – Homedale/ Bronwood	DWP pulling underground wires	Homedale and Bronwood periodically	Days / Nights/ 3 weekends	Mid-September to December
Walls 1720/1730	Drill pile	TBD; Maintain one lane in each direction of traffic	Day	October 22 – ongoing
	Retaining wall (permanent tie backs), lateral & soundwall	TBD; Maintain one lane in each direction of traffic	Day	December/January
	Storm drain, sewer	On hillside	Day	December/January



Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sunset Bridge	Reconstruction; abutment foundation pile driving; column and abutment construction, girder placement	Equipment deliveries with night intermittent closures of Sunset Bl and I-405	Day/Night	On going
Sunset Ramps	On-ramp footing construction	Ramp closures	Day/Night	November/February
Wall 1746	Wall construction	TBD; maintain one lane in each direction of traffic	Day/Night	December
	Utility relocation: Time Warner, sewer line	TBD; maintain one lane in each direction of traffic	Day/Night	December
Sepulveda/ Sepulveda Way /Sunset	Gas line and water line relocation	TBD; maintain one lane in each direction of traffic	Night	January/February

Mulholland Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Getty Trail Head	Crusher site operation	Existing parking lot and hiking trail will be closed during operation. No resident within impacted perimeter.	Day/ Night	Ongoing
	Retaining walls construction	Construction of two retaining walls along the northbound freeway as part of the new NB Getty on-ramp construction.	Day/ Night	Ongoing until mid 2011
Bel Air Crest	Retaining walls construction	Construction of two additional retaining walls along northbound I-405. The two right-hand lanes will be closed from the NB Getty on-ramp to the NB Skirball off-ramp during night time hours.	Day/ Night	Early 2011
	Bel Air Crest bridge widening	Will widen Bel Air Crest Bridge. Access will be maintained under the overpass to the Bel Air Crest community.	Day/ Night	Early 2011

Mulholland Segment

Location	Activity	Closures/Notes	Work Hours	Projected Start Date
Sherman Oaks (east of I-405)	Retaining Wall Construction	Closure of two right hand lanes on NB I-405 from NB Skirball on-ramp to Ventura Bl off-ramp during night time hours.	Day/ Night	Mid January
	Crusher Site Operation	Will set-up and operate a crusher site to recycle and generate materials.	Day/ Night	Early 2011
Sherman Oaks (west of I-405)	Area grading, clearing and grubbing, construction of retaining wall	Construction trucks in/out via mainline; only small vehicle will use residential streets. Night time work entails closures of two right-hand lanes on SB I-405, Skirball ramps, and Valley Vista on-ramp.	Day/ Night	Ongoing Until Oct. of 2011



Mulholland Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Valley Vista	Utility relocation	Will need to relocate utilities to support sound wall construction	Day	TBD
	House demolition	The work zone will get set-up behind temporary fencing	Day	TBD
	Clear and grub	Access to the work zone area will entail access from the street and freeway	Day/Night	TBD
	Sound wall construction	Access to the work zone area will entail access from the street and freeway	Day/Night	TBD



Mulholland Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Skirball Bridge	Bridge Reconstruction	North side of the bridge is undergoing reconstruction. Day time work conducted mostly behind k-rail (concrete barriers). Frequent night closures of Skirball ramps. In addition, there will be occasional bridge and freeway closures.	Day/ Night	Ongoing until May of 2011
	Additional bridge demolition work	Will demo center column and abutments on the north side. During demo, night closures of bridge, ramps, and freeway.	Night	Mid - December
	Relocated SB Skirball on-ramp construction	Will begin construction of retaining walls and relocated southbound on-ramp approximately 2,000 feet south of the Skirball Bridge.	Day/ Night	Early January



For More Information

Project Hotline: (213) 922-3665

I405@metro.net

www.metro.net/405

www.facebook.com/405project

Twitter: http://twitter.com/I_405

Nixle: nixle.com

