



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project

C0988

Total Forecasted Project Hours		7,223,638.00				
Total Project Hours to Date		6,875,092.34		Reporting Period: CUSTOM		
Total Project Hours Percentage		95.17 %		From: 6/17/2019 To: 7/14/2019		
	Craft Hours May 13 - Jun 16	Percentage (%) Craft Hours May 13 - Jun 16	Craft Hours Jun 17 - Jul 14	Percentage (%) Craft Hours Jun 17 - Jul 14	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	52,738.53	37.75%	38,347.75	37.97%	2,773,729.62	40.34%
FED Economically Disadvantaged	28,659.25	20.52%	21,560.40	21.35%	1,349,475.77	19.63%
Economically Disadvantaged Area Hours SubTotal	81,397.78	58.27%	59,908.15	59.33%	4,123,205.39	59.97%
Non Targeted	58,299.25	41.73%	41,073.50	40.67%	2,751,886.95	40.03%
Total	139,697.03	100.00%	100,981.65	100.00%	6,875,092.34	100.00%
Craft Level Breakdown						
Journeyman	111,387.03	79.73%	79,297.40	78.53%	5,681,121.44	82.63%
Apprentice	28,310.00	20.27%	21,684.25	21.47%	1,193,970.90	17.37%
Total	139,697.03	100.00%	100,981.65	100.00%	6,875,092.34	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	84,256.53	74.85%	59,698.40	73.36%	3,874,249.89	76.44%
Apprentice	28,310.00	25.15%	21,684.25	26.64%	1,193,970.90	23.56%
Total	112,566.53		81,382.65		5,068,220.79	
Race / Ethnicity						
African American	12,150.00	8.70%	9,087.00	9.00%	803,204.77	11.68%
Asian	3,776.00	2.70%	2,306.50	2.28%	93,676.50	1.36%
Caucasian	33,213.50	23.78%	23,856.25	23.62%	1,483,103.76	21.57%
Hispanic	86,669.78	62.04%	62,709.65	62.10%	4,305,411.05	62.62%
Native American	713.50	0.51%	627.00	0.62%	66,281.30	0.96%
Not Specified	382.50	0.27%	254.00	0.25%	42,596.90	0.62%
Other	1,965.25	1.41%	1,594.25	1.58%	74,104.06	1.08%
	826.50	0.59%	547.00	0.54%	6,714.00	0.10%
Total	139,697.03	100.00%	100,981.65	100.00%	6,875,092.34	100.00%
Gender Breakdown						
Female	4,944.00	3.54%	3,370.50	3.34%	255,603.35	3.72%
Male	134,753.03	96.46%	97,611.15	96.66%	6,619,488.99	96.28%
Total	139,697.03	100.00%	100,981.65	100.00%	6,875,092.34	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	54,826.00	39.25%	40,684.00	40.29%	3,955,190.95	57.53%
Subcontractor's Total Hours	84,871.03	60.75%	60,297.65	59.71%	2,919,901.39	42.47%
Total	139,697.03	100.00%	100,981.65	100.00%	6,875,092.34	100.00%
Prime Contractor's Targeted Hours	34,999.00	25.05%	26,047.00	25.79%	2,377,987.45	34.59%
Subcontractor's Targeted Hours	46,398.78	58.27%	33,861.15	33.53%	1,745,217.94	25.38%
Total	81,397.78	33.21%	59,908.15	59.33%	4,123,205.39	59.97%
Prime Contractor's Disadvantaged Hours	6,646.50	4.76%	5,298.50	5.25%	526,457.75	7.66%
Subcontractor's Disadvantaged Hours	4,221.00	3.02%	3,009.00	2.98%	284,977.24	4.15%



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project

C0988

Total	10,867.50	7.78%	8,307.50	8.23%	811,434.99	11.80%
--------------	------------------	-------	-----------------	-------	-------------------	--------