

Thirty-Day Construction Look Ahead Details




April 28, 2011



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wilshire Bl loops, west of I-405	Build MSE wall		D/N	Ongoing
	Pouring and forming abutments		Night	May
	Replacing on-ramp	NB on-ramp from WB Wilshire first full closure for 90 days	Extended Closure	August
Wilshire UC	Bridge railing demo	Temporary full closure of Wilshire Bl	Night	April



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Walls 1686, north of Constitution, east of I-405	Build MSE retaining/sound wall	Lane reductions on Sepulveda Bl, NB I-405	D/N	Ongoing
Wall 1685, north of Constitution, west of I-405	Build MSE retaining/sound wall	Lane reductions on Sepulveda Bl; bike path will be closed with detour	Night	Ongoing



Wilshire Segment

Bridge	Activity	Closures/Notes	Work Hours	Projected Date
Santa Monica	Form abutments	Temp night closures of ramps, I-405	D/N	Ongoing
	Drill pile	Temp night closures of ramps, I-405	D/N	Ongoing
Ohio	Hydrant relocation	Temp closures of Ohio Av, Beloit Av and Cotner Av	Day	Ongoing
	Drill pile	Lane reduction on Ohio Av	Day	Ongoing
Olympic	Form abutments	Sidewalk closures on Olympic Bl	Day	Ongoing
Constitution	Form abutments	Sidewalk closures at Constitution	Day	Ongoing
	Install rebar for abutments	Full closure of Constitution from 9pm to 6am daily	Day	Ongoing



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Wall construction on Beloit/Cotner, from Ohio to Santa Monica	Wall demolition	Temp night ramp closures, I-405	Day	May
	Build MSE/CIP walls	Temp night ramp closures, I-405	D/N	May
Wall construction, Ohio to NB off-ramp to EB Wilshire	Build CIP sound wall	Lane reduction on NB I-405	D/N	Ongoing




Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Beloit Av, Santa Monica to Olympic Bl	Demolish outer portions of sound wall	Demo will take place during day	Day	Ongoing
	Drill shafts, build new MSE sound wall	Temp lane closures on SB I-405	D/N	May
	Demolish existing sound wall	New sound wall will be in place	Day	September
E. Dowlen Dr (VA property)	Jack and bore pit	Closure of E. Dowlen	D/N	Ongoing



Wilshire Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda Bl, at Wilshire	DWP undergrounding of utilities	WB and EB Wilshire lane closures	Night	Ongoing
Pico and Sawtelle	Prepare parking lot for construction zone	Sidewalk closure on EB Pico	D/N	May
NB on- and off-ramp to EB Wilshire	Form Abutments, drill piles	Temporary lane closures NB I-405, on and off-ramps to EB Wilshire	Night	Ongoing



Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda/ Constitution - Montana	Sewer line relocation; sound wall removal and reconstruction	Daily lane takes followed by one lane in each direction for 20 days, followed by one lane SB and two lanes NB	D/N	May
Montana Bridge widening	Deck installation	Full closures of Montana, ramp closures, lane reduction on Sepulveda	D/N	Ongoing - April
	Storm drain relocation	Closures of Montana and off-ramp; Sepulveda Bl one lane in each direction of traffic	Night	Ongoing - May
Sepulveda/ Montana - Sunset	Utility relocation: AT & T, Verizon, sewer line, storm drains	Maintain one lane in each direction of traffic	D/N	Ongoing

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
Sepulveda/ Homedale - Bronwood	DWP removal poles	Maintain one lane in each direction of traffic	D/N	TBD
Walls 1720/1730	Retaining wall (permanent tie backs)/ lateral and sound wall	Maintain one lane in each direction of traffic	Day	Ongoing
	Storm drain, sewer	Most work on hillside	D/N	Ongoing
Sunset Bridge re-construction	Girder placement, deck installation, civil improvements	Girder work: full closures of NB, SB I-405; full closure of Sepulveda and Sunset	Day/ night fwy closures	Ongoing/girder closures 5/2 – 5/6
	Civil improvements, LADWP power & water vault improvements	EB Sunset SB on-ramp reconfiguration; Church Ln full closure from Sunset to Kiel	D/N	May

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
NB Sunset Ramps	On-ramp: footing and abutment construction	Ramp closures	D/N	Ongoing/April
	Off-ramp: utility encasement, grading, soundwall construction	Ramp closures	D/N	Ongoing
Sepulveda/ Sunset – Church Ln	Wall 1746 construction	Maintain one lane in each direction	D/N	May
	Utility relocation: Time Warner, So Cal Gas, Exxon Mobil	Maintain one lane in each direction	D/N	Ongoing
Sepulveda Wy/ Sepulveda- Sunset	Gas line and water line relocation	Full closure of Sepulveda Wy and one NB Sepulveda lane	Night	TBD

Sunset Segment

Location	Activity	Closures/Notes	Work Hours	Projected Date
N. Church Ln/ Sepulveda - Sunset	Utility relocation: LADWP - power vault, Chevron	Maintain one lane in each direction; ramp closures	Night	Ongoing
Sepulveda/ Moraga – Getty	Tree removal, clear and grub, sound wall removal	Maintain one lane in each direction	D/N	Ongoing/ Demo early May
Sepulveda/ Getty Bridge	LADWP relocation, vault and duct bank	Maintain one lane in each direction; close NB 405 off-ramp; SB 405 on-ramp and off-ramp; turn pockets to I-405	Night	Ongoing
SB Getty on- ramp	Construct soil nail wall 1827 until December	Daily extended lane closures; ramp open 6am-10am, otherwise closed	D/N	Ongoing

Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Getty Trail Head	Retaining wall construction	Continued construction of one of the retaining walls along the northbound freeway as part of the new NB Getty on-ramp construction	D/N	Ongoing until mid-2011
Bel Air Crest	Retaining walls construction	Construction of retaining walls along the northbound I-405 on both sides of the Bel Air Crest undercrossing	D/N	Ongoing until May 2011
	Bridge/overpass widening	Widening of the freeway overpass above Bel Air Crest Road to accommodate the widening of the I-405 freeway.	D/N	May of 2011



Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Start Date
Sherman Oaks (east of I-405)	Retaining wall construction	Will begin construction of two retaining walls on east side of freeway in Sherman Oaks	D/N	On-going until June 2012
Sherman Oaks (west of I-405)	Area grading and clearing and grubbing	The schedule for the resumption of work is to be determined.	D/N	Ongoing Until Oct. 2011
	Retaining wall construction	Nighttime work may entail the closure of two right-hand lanes on the SB I-405, SB Skirball ramps, and the SB Valley Vista on-ramp	D/N	TBD

Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Valley Vista	Utility relocation	Will need to relocate utilities to support sound wall construction	Day	TBD
	House demolition	The work zone will be set-up behind temporary fencing	Day	TBD
	Clear and grub	Access to the work zone area will require access from the street and freeway	D/N	TBD
	Sound wall construction	Access to the work zone area will require access from the street and freeway	D/N	TBD
	Gas line relocation	Relocation of gas lines along Sepulveda Bl supports eventual widening of Sepulveda Bl underpass in Sherman Oaks	Day	Ongoing until May, 2011



Mulholland Segment

Area	Activity	Closures/Notes	Work Hours	Projected Date
Skirball Bridge	Center column demolition	Will demo center column on the north side of the bridge. Night closure of bridge and NB freeway during night of demo. Development of work zone at the center of freeway will occur soon after	Night	Late March
	Bridge reconstruction	North side of the bridge is undergoing reconstruction. Abutment, column and retaining wall construction is ongoing. There will be occasional daytime closures of the Skirball NB ramps for 2 -3 months	Day/ Night	Ongoing until November 2011
	Relocated SB Skirball on-ramp construction	Construction of retaining walls and relocated southbound on-ramp approximately 2,000 feet south of the Skirball Bridge	Day/ Night	Ongoing until Oct. 2011
	Utility relocation	Relocation of utilities along Sepulveda Bl between Mountaingate Dr and just north of the Skirball Bridge. Work will last approximately 11 months	Day/ Night	Late May