



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours	3,000,000.00					
Total Project Hours to Date	1,712,309.64		Reporting Period: CUSTOM			
Total Project Hours Percentage	57.08 %		From: 3/20/2016 To: 4/16/2016			
	Craft Hours Feb 14 - Mar 19	Percentage (%) Craft Hours Feb 14 - Mar 19	Craft Hours Mar 20 - Apr 16	Percentage (%) Craft Hours Mar 20 - Apr 16	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	44,574.85	37.96%	35,371.09	37.92%	682,048.76	39.83%
FED Economically Disadvantaged	24,222.10	20.63%	19,631.88	21.05%	320,636.57	18.73%
<i>Economically Disadvantaged Area Hours SubTotal</i>	68,796.95	58.59%	55,002.97	58.96%	1,002,685.33	58.56%
Non Targeted	48,614.75	41.41%	38,279.00	41.04%	709,624.31	41.44%
Total	117,411.70	100.00%	93,281.97	100.00%	1,712,309.64	100.00%
Craft Level Breakdown						
Journeyman	99,699.70	84.91%	79,093.47	84.79%	1,483,662.44	86.65%
Apprentice	17,712.00	15.09%	14,188.50	15.21%	228,647.20	13.35%
Total	117,411.70	100.00%	93,281.97	100.00%	1,712,309.64	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	67,698.40	57.66%	51,597.00	55.31%	992,490.99	57.96%
Apprentice	17,712.00	20.74%	14,188.50	21.57%	228,647.20	18.72%
Race / Ethnicity						
African American	12,817.90	10.92%	10,370.15	11.12%	253,849.20	14.82%
Asian	1,098.25	0.94%	750.00	0.80%	18,674.25	1.09%
Caucasian	29,893.00	25.46%	22,961.00	24.61%	403,088.86	23.54%
Hispanic	67,271.05	57.30%	54,349.32	58.26%	954,013.54	55.72%
Native American	1,377.50	1.17%	1,156.00	1.24%	19,986.05	1.17%
Not Specified	1,254.50	1.07%	1,042.50	1.12%	8,132.75	0.47%
Other	3,419.00	2.91%	2,543.00	2.73%	53,215.99	3.11%
	280.50	0.24%	110.00	0.12%	1,349.00	0.08%
Total	117,411.70	100.00%	93,281.97	100.00%	1,712,309.64	100.00%
Gender Breakdown						
Female	4,173.80	3.55%	4,057.00	4.35%	52,415.15	3.06%
Male	113,237.90	96.45%	89,224.97	95.65%	1,659,894.49	96.94%
Total	117,411.70	100.00%	93,281.97	100.00%	1,712,309.64	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	76,138.50	64.85%	59,765.50	64.07%	1,020,257.45	59.58%
Subcontractor's Total Hours	41,273.20	35.15%	33,516.47	35.93%	692,052.19	40.42%
Total	117,411.70	100.00%	93,281.97	100.00%	1,712,309.64	100.00%
Prime Contractor's Targeted Hours	45,388.50	38.66%	35,999.00	38.59%	596,020.95	34.81%
Subcontractor's Targeted Hours	23,408.45	19.94%	19,003.97	20.37%	406,664.38	23.75%
Total	68,796.95	58.59%	55,002.97	58.96%	1,002,685.33	58.56%
Prime Contractor's Disadvantaged Hours	9,490.50	8.08%	7,587.00	8.13%	149,129.25	8.71%
Subcontractor's Disadvantaged Hours	3,151.70	2.68%	2,986.20	3.20%	49,557.58	2.89%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	12,642.20	10.77%	10,573.20	11.33%	198,686.83	11.60%
-------	-----------	--------	-----------	--------	------------	--------