



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours	3,000,000.00					
Total Project Hours to Date	1,806,983.90		Reporting Period: CUSTOM			
Total Project Hours Percentage	60.23 %		From: 4/17/2016 To: 5/14/2016			
	Craft Hours Mar 20 - Apr 16	Percentage (%) Craft Hours Mar 20 - Apr 16	Craft Hours Apr 17 - May 14	Percentage (%) Craft Hours Apr 17 - May 14	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	35,648.09	38.08%	35,508.26	37.87%	717,331.97	39.70%
FED Economically Disadvantaged	20,026.88	21.40%	20,254.05	21.60%	342,421.87	18.95%
<i>Economically Disadvantaged Area Hours SubTotal</i>	55,674.97	59.48%	55,762.31	59.47%	1,059,753.84	58.65%
Non Targeted	37,929.50	40.52%	38,003.95	40.53%	747,230.06	41.35%
Total	93,604.47	100.00%	93,766.26	100.00%	1,806,983.90	100.00%
Craft Level Breakdown						
Journeyman	79,316.47	84.74%	79,048.51	84.30%	1,563,519.95	86.53%
Apprentice	14,288.00	15.26%	14,717.75	15.70%	243,463.95	13.47%
Total	93,604.47	100.00%	93,766.26	100.00%	1,806,983.90	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	51,820.00	55.36%	48,506.45	51.73%	1,041,806.44	57.65%
Apprentice	14,288.00	21.61%	14,717.75	23.28%	243,463.95	18.94%
Race / Ethnicity						
African American	10,370.15	11.08%	10,340.66	11.03%	264,189.86	14.62%
Asian	787.50	0.84%	571.50	0.61%	19,283.25	1.07%
Caucasian	23,065.50	24.64%	23,376.25	24.93%	426,569.11	23.61%
Hispanic	54,529.82	58.26%	54,836.10	58.48%	1,009,030.14	55.84%
Native American	1,156.00	1.23%	997.50	1.06%	20,983.55	1.16%
Not Specified	1,042.50	1.11%	1,124.00	1.20%	9,842.75	0.54%
Other	2,543.00	2.72%	2,520.25	2.69%	55,736.24	3.08%
	110.00	0.12%		0.00%	1,349.00	0.07%
Total	93,604.47	100.00%	93,766.26	100.00%	1,806,983.90	100.00%
Gender Breakdown						
Female	4,057.00	4.33%	3,571.35	3.81%	55,986.50	3.10%
Male	89,547.47	95.67%	90,194.91	96.19%	1,750,997.40	96.90%
Total	93,604.47	100.00%	93,766.26	100.00%	1,806,983.90	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	59,765.50	63.85%	59,793.50	63.77%	1,080,050.95	59.77%
Subcontractor's Total Hours	33,838.97	36.15%	33,972.76	36.23%	726,932.95	40.23%
Total	93,604.47	100.00%	93,766.26	100.00%	1,806,983.90	100.00%
Prime Contractor's Targeted Hours	35,999.00	38.46%	35,613.50	37.98%	631,634.45	34.96%
Subcontractor's Targeted Hours	19,675.97	21.02%	20,148.81	21.49%	428,119.39	23.69%
Total	55,674.97	59.48%	55,762.31	59.47%	1,059,753.84	58.65%
Prime Contractor's Disadvantaged Hours	7,587.00	8.11%	7,572.50	8.08%	156,701.75	8.67%
Subcontractor's Disadvantaged Hours	3,228.20	3.45%	3,517.25	3.75%	53,615.33	2.97%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	10,815.20	11.55%	11,089.75	11.83%	210,317.08	11.64%
-------	-----------	--------	-----------	--------	------------	--------