



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours	3,000,000.00					
Total Project Hours to Date	1,930,522.77				Reporting Period: CUSTOM	
Total Project Hours Percentage	64.35 %				From: 5/15/2016 To: 6/18/2016	
	Craft Hours Apr 17 - May 14	Percentage (%) Craft Hours Apr 17 - May 14	Craft Hours May 15 - Jun 18	Percentage (%) Craft Hours May 15 - Jun 18	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	36,129.76	38.00%	46,034.17	37.66%	764,637.64	39.61%
FED Economically Disadvantaged	20,850.55	21.93%	26,086.30	21.34%	369,416.17	19.14%
<i>Economically Disadvantaged Area Hours SubTotal</i>	56,980.31	59.92%	72,120.47	59.00%	1,134,053.81	58.74%
Non Targeted	38,110.45	40.08%	50,109.90	41.00%	796,468.96	41.26%
Total	95,090.76	100.00%	122,230.37	100.00%	1,930,522.77	100.00%
Craft Level Breakdown						
Journeyman	79,929.01	84.06%	101,543.17	83.08%	1,665,927.62	86.29%
Apprentice	15,161.75	15.94%	20,687.20	16.92%	264,595.15	13.71%
Total	95,090.76	100.00%	122,230.37	100.00%	1,930,522.77	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	49,226.95	51.77%	62,909.20	51.47%	1,105,432.14	57.26%
Apprentice	15,161.75	23.55%	20,687.20	24.75%	264,595.15	19.31%
Race / Ethnicity						
African American	10,348.66	10.88%	12,094.35	9.89%	276,292.21	14.31%
Asian	732.50	0.77%	1,022.00	0.84%	20,466.25	1.06%
Caucasian	23,813.75	25.04%	29,642.20	24.25%	456,644.81	23.65%
Hispanic	55,510.10	58.38%	73,098.64	59.80%	1,082,790.78	56.09%
Native American	997.50	1.05%	1,177.50	0.96%	22,161.05	1.15%
Not Specified	1,168.00	1.23%	2,824.55	2.31%	12,711.30	0.66%
Other	2,520.25	2.65%	2,371.13	1.94%	58,107.37	3.01%
		0.00%		0.00%	1,349.00	0.07%
Total	95,090.76	100.00%	122,230.37	100.00%	1,930,522.77	100.00%
Gender Breakdown						
Female	3,571.35	3.76%	4,094.15	3.35%	60,080.65	3.11%
Male	91,519.41	96.24%	118,136.22	96.65%	1,870,442.12	96.89%
Total	95,090.76	100.00%	122,230.37	100.00%	1,930,522.77	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	60,030.00	63.13%	76,707.00	62.76%	1,156,978.45	59.93%
Subcontractor's Total Hours	35,060.76	36.87%	45,523.37	37.24%	773,544.32	40.07%
Total	95,090.76	100.00%	122,230.37	100.00%	1,930,522.77	100.00%
Prime Contractor's Targeted Hours	35,940.50	37.80%	45,550.50	37.27%	678,457.95	35.14%
Subcontractor's Targeted Hours	21,039.81	22.13%	26,569.97	21.74%	455,595.86	23.60%
Total	56,980.31	59.92%	72,120.47	59.00%	1,134,053.81	58.74%
Prime Contractor's Disadvantaged Hours	7,876.50	8.28%	9,869.00	8.07%	168,964.75	8.75%
Subcontractor's Disadvantaged Hours	3,986.35	4.19%	5,226.00	4.28%	72,184.98	3.74%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	11,862.85	12.48%	15,095.00	12.35%	241,149.73	12.49%
-------	-----------	--------	-----------	--------	------------	--------