



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours	4,330,225.00					
Total Project Hours to Date	2,718,821.29				Reporting Period: CUSTOM	
Total Project Hours Percentage	62.79 %				From: 12/12/2016 To: 1/8/2017	
		Percentage (%) Craft Hours Nov 14 - Dec 11	Craft Hours Dec 12 - Jan 08	Percentage (%) Craft Hours Dec 12 - Jan 08	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	41,830.80	39.47%	38,416.83	40.19%	1,074,731.59	39.53%
FED Economically Disadvantaged	21,046.10	19.86%	19,046.10	19.92%	521,012.66	19.16%
Economically Disadvantaged Area Hours SubTotal	62,876.90	59.32%	57,462.93	60.11%	1,595,744.25	58.69%
Non Targeted	43,113.85	40.68%	38,128.46	39.89%	1,123,077.04	41.31%
Total	105,990.75	100.00%	95,591.39	100.00%	2,718,821.29	100.00%
Craft Level Breakdown						
Journeyman	86,892.75	81.98%	79,189.89	82.84%	2,321,650.64	85.39%
Apprentice	19,098.00	18.02%	16,401.50	17.16%	397,170.65	14.61%
Total	105,990.75	100.00%	95,591.39	100.00%	2,718,821.29	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	55,454.60	52.32%	47,271.75	49.45%	1,502,235.71	55.25%
Apprentice	19,098.00	25.62%	16,401.50	25.76%	397,170.65	20.91%
Race / Ethnicity						
African American	11,756.20	11.09%	10,845.95	11.35%	363,167.11	13.36%
Asian	861.50	0.81%	735.50	0.77%	27,240.75	1.00%
Caucasian	21,603.00	20.38%	20,072.40	21.00%	627,077.21	23.06%
Hispanic	64,651.05	61.00%	57,815.04	60.48%	1,570,751.36	57.77%
Native American	1,005.00	0.95%	965.50	1.01%	32,896.55	1.21%
Not Specified	3,453.00	3.26%	2,562.75	2.68%	23,082.05	0.85%
Other	2,661.00	2.51%	2,594.25	2.71%	73,257.26	2.69%
		0.00%		0.00%	1,349.00	0.05%
Total	105,990.75	100.00%	95,591.39	100.00%	2,718,821.29	100.00%
Gender Breakdown						
Female	3,373.10	3.18%	3,047.30	3.19%	85,362.50	3.14%
Male	102,617.65	96.82%	92,544.09	96.81%	2,633,458.79	96.86%
Total	105,990.75	100.00%	95,591.39	100.00%	2,718,821.29	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	68,012.00	64.17%	60,993.00	63.81%	1,659,250.45	61.03%
Subcontractor's Total Hours	37,978.75	35.83%	34,598.39	36.19%	1,059,570.84	38.97%
Total	105,990.75	100.00%	95,591.39	100.00%	2,718,821.29	100.00%
Prime Contractor's Targeted Hours	40,757.00	38.45%	36,759.00	38.45%	968,765.70	35.63%
Subcontractor's Targeted Hours	22,119.90	20.87%	20,703.93	21.66%	626,978.55	23.06%
Total	62,876.90	59.32%	57,462.93	60.11%	1,595,744.25	58.69%
Prime Contractor's Disadvantaged Hours	9,277.00	8.75%	7,766.50	8.12%	242,616.75	8.92%
Subcontractor's Disadvantaged Hours	4,289.65	4.05%	3,509.70	3.67%	103,939.69	3.82%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	13,566.65	12.80%	11,276.20	11.80%	346,556.44	12.75%
-------	-----------	--------	-----------	--------	------------	--------