



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours	4,330,225.00					
Total Project Hours to Date	2,956,452.22		Reporting Period: CUSTOM			
Total Project Hours Percentage	68.27 %		From: 2/12/2017 To: 3/11/2017			
	Craft Hours Jan 09 - Feb 11	Percentage (%) Craft Hours Jan 09 - Feb 11	Craft Hours Feb 12 - Mar 11	Percentage (%) Craft Hours Feb 12 - Mar 11	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	48,999.30	39.40%	41,629.90	37.86%	1,183,535.49	40.03%
FED Economically Disadvantaged	25,454.35	20.47%	23,775.70	21.62%	560,793.16	18.97%
<i>Economically Disadvantaged Area Hours SubTotal</i>	74,453.65	59.87%	65,405.60	59.48%	1,744,328.65	59.00%
Non Targeted	49,915.23	40.13%	44,553.30	40.52%	1,212,123.57	41.00%
Total	124,368.88	100.00%	109,958.90	100.00%	2,956,452.22	100.00%
Craft Level Breakdown						
Journeyman	105,013.38	84.44%	91,412.40	83.13%	2,521,308.57	85.28%
Apprentice	19,355.50	15.56%	18,546.50	16.87%	435,143.65	14.72%
Total	124,368.88	100.00%	109,958.90	100.00%	2,956,452.22	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	58,274.20	46.86%	57,891.50	52.65%	1,619,275.91	54.77%
Apprentice	19,355.50	24.93%	18,546.50	24.26%	435,143.65	21.18%
Race / Ethnicity						
African American	13,437.23	10.80%	10,428.30	9.48%	388,049.14	13.13%
Asian	1,433.00	1.15%	1,348.00	1.23%	30,025.75	1.02%
Caucasian	25,368.20	20.40%	24,094.00	21.91%	679,264.41	22.98%
Hispanic	75,253.30	60.51%	66,593.85	60.56%	1,714,389.91	57.99%
Native American	1,181.00	0.95%	1,248.50	1.14%	35,326.05	1.19%
Not Specified	2,571.00	2.07%	3,013.50	2.74%	26,475.55	0.90%
Other	5,125.15	4.12%	3,232.75	2.94%	81,572.41	2.76%
		0.00%		0.00%	1,349.00	0.05%
Total	124,368.88	100.00%	109,958.90	100.00%	2,956,452.22	100.00%
Gender Breakdown						
Female	3,835.30	3.08%	4,093.00	3.72%	93,298.80	3.16%
Male	120,533.58	96.92%	105,865.90	96.28%	2,863,153.42	96.84%
Total	124,368.88	100.00%	109,958.90	100.00%	2,956,452.22	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	73,285.50	58.93%	73,251.00	66.62%	1,806,026.95	61.09%
Subcontractor's Total Hours	51,083.38	41.07%	36,707.90	33.38%	1,150,425.27	38.91%
Total	124,368.88	100.00%	109,958.90	100.00%	2,956,452.22	100.00%
Prime Contractor's Targeted Hours	44,658.50	35.91%	44,609.00	40.57%	1,058,476.95	35.80%
Subcontractor's Targeted Hours	29,795.15	23.96%	20,796.60	18.91%	685,851.70	23.20%
Total	74,453.65	59.87%	65,405.60	59.48%	1,744,328.65	59.00%
Prime Contractor's Disadvantaged Hours	8,835.00	7.10%	9,044.00	8.22%	255,416.75	8.64%
Subcontractor's Disadvantaged Hours	3,962.20	3.19%	3,114.80	2.83%	111,096.69	3.76%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	12,797.20	10.29%	12,158.80	11.06%	366,513.44	12.40%
-------	-----------	--------	-----------	--------	------------	--------