



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours	4,330,225.00					
Total Project Hours to Date	3,389,706.53				Reporting Period: CUSTOM	
Total Project Hours Percentage	78.28 %				From: 5/8/2017 To: 6/4/2017	
	Craft Hours Apr 10 - May 07	Percentage (%) Craft Hours Apr 10 - May 07	Craft Hours May 08 - Jun 04	Percentage (%) Craft Hours May 08 - Jun 04	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	55,211.90	41.74%	53,557.05	41.61%	1,363,631.49	40.23%
FED Economically Disadvantaged	27,176.20	20.55%	26,252.20	20.40%	649,972.32	19.17%
<i>Economically Disadvantaged Area Hours SubTotal</i>	82,388.10	62.29%	79,809.25	62.01%	2,013,603.81	59.40%
Non Targeted	49,874.50	37.71%	48,899.20	37.99%	1,376,102.72	40.60%
Total	132,262.60	100.00%	128,708.45	100.00%	3,389,706.53	100.00%
Craft Level Breakdown						
Journeyman	106,281.10	80.36%	101,518.45	78.87%	2,871,816.88	84.72%
Apprentice	25,981.50	19.64%	27,190.00	21.13%	517,889.65	15.28%
Total	132,262.60	100.00%	128,708.45	100.00%	3,389,706.53	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	67,406.50	50.96%	67,139.80	52.16%	1,839,698.61	54.27%
Apprentice	25,981.50	27.82%	27,190.00	28.82%	517,889.65	21.97%
Race / Ethnicity						
African American	14,599.15	11.04%	12,755.75	9.91%	435,346.34	12.84%
Asian	1,579.50	1.19%	1,436.00	1.12%	35,018.25	1.03%
Caucasian	25,312.25	19.14%	24,629.75	19.14%	761,549.21	22.47%
Hispanic	82,971.20	62.73%	82,667.15	64.23%	1,987,292.12	58.63%
Native American	1,304.50	0.99%	1,047.00	0.81%	39,646.05	1.17%
Not Specified	2,291.50	1.73%	2,235.50	1.74%	34,544.80	1.02%
Other	4,204.50	3.18%	3,937.30	3.06%	94,960.76	2.80%
		0.00%		0.00%	1,349.00	0.04%
Total	132,262.60	100.00%	128,708.45	100.00%	3,389,706.53	100.00%
Gender Breakdown						
Female	5,090.95	3.85%	5,215.50	4.05%	110,224.75	3.25%
Male	127,171.65	96.15%	123,492.95	95.95%	3,279,481.78	96.75%
Total	132,262.60	100.00%	128,708.45	100.00%	3,389,706.53	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	81,458.50	61.59%	82,668.00	64.23%	2,075,355.45	61.23%
Subcontractor's Total Hours	50,804.10	38.41%	46,040.45	35.77%	1,314,351.08	38.77%
Total	132,262.60	100.00%	128,708.45	100.00%	3,389,706.53	100.00%
Prime Contractor's Targeted Hours	50,085.00	37.87%	51,196.00	39.78%	1,225,122.95	36.14%
Subcontractor's Targeted Hours	32,303.10	24.42%	28,613.25	22.23%	788,480.86	23.26%
Total	82,388.10	62.29%	79,809.25	62.01%	2,013,603.81	59.40%
Prime Contractor's Disadvantaged Hours	10,371.00	7.84%	10,407.50	8.09%	297,459.75	8.78%
Subcontractor's Disadvantaged Hours	6,190.95	4.68%	5,805.00	4.51%	129,315.44	3.81%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	16,561.95	12.52%	16,212.50	12.60%	426,775.19	12.59%
-------	-----------	--------	-----------	--------	------------	--------