



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours	3,000,000.00					
Total Project Hours to Date	1,404,547.33		Reporting Period: CUSTOM			
Total Project Hours Percentage	46.82 %		From: 12/27/2015 To: 1/16/2016			
	Craft Hours Nov 15 - Dec 26	Percentage (%) Craft Hours Nov 15 - Dec 26	Craft Hours Dec 27 - Jan 16	Percentage (%) Craft Hours Dec 27 - Jan 16	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	57,683.08	41.07%	20,318.65	40.15%	572,323.09	40.75%
FED Economically Disadvantaged	26,378.65	18.78%	9,356.85	18.49%	257,835.98	18.36%
<i>Economically Disadvantaged Area Hours SubTotal</i>	84,061.73	59.85%	29,675.50	58.64%	830,159.07	59.11%
Non Targeted	56,398.84	40.15%	20,928.35	41.36%	574,388.26	40.89%
Total	140,460.57	100.00%	50,603.85	100.00%	1,404,547.33	100.00%
Craft Level Breakdown						
Journeyman	122,569.37	87.26%	43,876.10	86.71%	1,222,238.88	87.02%
Apprentice	17,891.20	12.74%	6,727.75	13.29%	182,308.45	12.98%
Total	140,460.57	100.00%	50,603.85	100.00%	1,404,547.33	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	80,079.30	57.01%	26,760.65	52.88%	819,215.50	58.33%
Apprentice	17,891.20	18.26%	6,727.75	20.09%	182,308.45	18.20%
Race / Ethnicity						
African American	17,892.96	12.74%	6,616.50	13.08%	219,240.85	15.61%
Asian	1,220.00	0.87%	385.00	0.76%	16,144.00	1.15%
Caucasian	35,404.42	25.21%	12,675.80	25.05%	325,950.56	23.21%
Hispanic	77,953.54	55.50%	27,860.05	55.06%	777,523.28	55.36%
Native American	1,508.00	1.07%	632.00	1.25%	16,132.05	1.15%
Not Specified	1,059.75	0.75%	519.00	1.03%	4,755.00	0.34%
Other	5,138.40	3.66%	1,794.00	3.55%	44,077.59	3.14%
	283.50	0.20%	121.50	0.24%	724.00	0.05%
Total	140,460.57	100.00%	50,603.85	100.00%	1,404,547.33	100.00%
Gender Breakdown						
Female	5,701.20	4.06%	1,735.10	3.43%	40,687.85	2.90%
Male	134,759.37	95.94%	48,868.75	96.57%	1,363,859.48	97.10%
Total	140,460.57	100.00%	50,603.85	100.00%	1,404,547.33	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	86,517.25	61.60%	30,304.00	59.88%	824,869.20	58.73%
Subcontractor's Total Hours	53,943.32	38.40%	20,299.85	40.12%	579,678.13	41.27%
Total	140,460.57	100.00%	50,603.85	100.00%	1,404,547.33	100.00%
Prime Contractor's Targeted Hours	50,169.00	35.72%	17,375.00	34.34%	486,528.45	34.64%
Subcontractor's Targeted Hours	33,892.73	24.13%	12,300.50	24.31%	343,630.62	24.47%
Total	84,061.73	59.85%	29,675.50	58.64%	830,159.07	59.11%
Prime Contractor's Disadvantaged Hours	10,620.25	7.56%	3,672.50	7.26%	120,512.75	8.58%
Subcontractor's Disadvantaged Hours	3,381.90	2.41%	1,317.10	2.60%	40,731.04	2.90%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	14,002.15	9.97%	4,989.60	9.86%	161,243.79	11.48%
-------	-----------	-------	----------	-------	------------	--------