



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours	6,580,390.00					
Total Project Hours to Date	6,293,500.93				Reporting Period: CUSTOM	
Total Project Hours Percentage	95.64 %				From: 1/14/2019 To: 2/17/2019	
	Craft Hours	Percentage (%)	Craft Hours	Percentage (%)	Cumulative Craft	Percentage (%) of
	Dec 17 - Jan 13	Craft Hours	Jan 14 - Feb 17	Craft Hours	Hours To Date	Cumulative Hours
	Dec 17 - Jan 13			Jan 14 - Feb 17		
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	32,053.80	39.47%	44,273.25	39.16%	2,556,305.14	40.62%
FED Economically Disadvantaged	15,931.20	19.62%	22,434.75	19.84%	1,237,118.67	19.66%
Economically Disadvantaged Area Hours SubTotal	47,985.00	59.09%	66,708.00	59.00%	3,793,423.81	60.28%
Non Targeted	33,220.55	40.91%	46,352.25	41.00%	2,500,077.12	39.72%
Total	81,205.55	100.00%	113,060.25	100.00%	6,293,500.93	100.00%
Craft Level Breakdown						
Journeyman	65,711.55	80.92%	91,191.50	80.66%	5,214,810.78	82.86%
Apprentice	15,494.00	19.08%	21,868.75	19.34%	1,078,690.15	17.14%
Total	81,205.55	100.00%	113,060.25	100.00%	6,293,500.93	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	48,260.50	75.70%	68,435.50	75.78%	3,534,671.96	76.62%
Apprentice	15,494.00	24.30%	21,868.75	24.22%	1,078,690.15	23.38%
Total	63,754.50		90,304.25		4,613,362.11	
Race / Ethnicity						
African American	9,098.55	11.20%	11,426.50	10.11%	744,579.79	11.83%
Asian	1,284.00	1.58%	1,933.00	1.71%	80,909.00	1.29%
Caucasian	18,107.50	22.30%	27,536.50	24.36%	1,344,421.76	21.36%
Hispanic	51,622.00	63.57%	70,519.75	62.37%	3,947,690.12	62.73%
Native American	396.00	0.49%	471.00	0.42%	63,625.05	1.01%
Not Specified	48.00	0.06%		0.00%	41,624.65	0.66%
Other	504.50	0.62%	876.50	0.78%	66,514.56	1.06%
	145.00	0.18%	297.00	0.26%	4,136.00	0.07%
Total	81,205.55	100.00%	113,060.25	100.00%	6,293,500.93	100.00%
Gender Breakdown						
Female	3,239.00	3.99%	4,964.00	4.39%	234,655.85	3.73%
Male	77,966.55	96.01%	108,096.25	95.61%	6,058,845.08	96.27%
Total	81,205.55	100.00%	113,060.25	100.00%	6,293,500.93	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	41,806.50	51.48%	62,495.50	55.28%	3,715,951.45	59.04%
Subcontractor's Total Hours	39,399.05	48.52%	50,564.75	44.72%	2,577,549.48	40.96%
Total	81,205.55	100.00%	113,060.25	100.00%	6,293,500.93	100.00%
Prime Contractor's Targeted Hours	25,920.00	31.92%	39,353.50	34.81%	2,233,135.45	35.48%
Subcontractor's Targeted Hours	22,065.00	59.09%	27,354.50	24.19%	1,560,288.36	24.79%
Total	47,985.00	27.17%	66,708.00	59.00%	3,793,423.81	60.28%
Prime Contractor's Disadvantaged Hours	4,998.50	6.16%	7,065.50	6.25%	500,155.75	7.95%
Subcontractor's Disadvantaged Hours	3,331.50	4.10%	3,964.00	3.51%	265,200.74	4.21%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

	Total	8,330.00	10.26%	11,029.50	9.76%	765,356.49	12.16%
--	--------------	-----------------	--------	------------------	-------	-------------------	--------