



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project

C0988

Total Forecasted Project Hours		6,580,390.00				
Total Project Hours to Date		6,392,028.48		Reporting Period: CUSTOM		
Total Project Hours Percentage		97.14 %		From: 2/18/2019 To: 3/17/2019		
	Craft Hours Jan 14 - Feb 17	Percentage (%) Craft Hours Jan 14 - Feb 17	Craft Hours Feb 18 - Mar 17	Percentage (%) Craft Hours Feb 18 - Mar 17	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	45,068.30	39.06%	35,398.75	37.80%	2,593,621.44	40.58%
FED Economically Disadvantaged	22,989.75	19.92%	18,890.50	20.17%	1,257,294.57	19.67%
Economically Disadvantaged Area Hours SubTotal	68,058.05	58.98%	54,289.25	57.98%	3,850,916.01	60.25%
Non Targeted	47,331.55	41.02%	39,348.75	42.02%	2,541,112.47	39.75%
Total	115,389.60	100.00%	93,638.00	100.00%	6,392,028.48	100.00%
Craft Level Breakdown						
Journeyman	93,292.85	80.85%	76,937.50	82.16%	5,296,401.33	82.86%
Apprentice	22,096.75	19.15%	16,700.50	17.84%	1,095,627.15	17.14%
Total	115,389.60	100.00%	93,638.00	100.00%	6,392,028.48	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	68,856.50	75.71%	56,428.25	77.16%	3,593,192.71	76.63%
Apprentice	22,096.75	24.29%	16,700.50	22.84%	1,095,627.15	23.37%
Total	90,953.25		73,128.75		4,688,819.86	
Race / Ethnicity						
African American	12,431.10	10.77%	8,554.50	9.14%	755,011.59	11.81%
Asian	1,933.00	1.68%	1,564.50	1.67%	82,473.50	1.29%
Caucasian	27,685.50	23.99%	22,736.25	24.28%	1,368,249.01	21.41%
Hispanic	71,633.00	62.08%	58,755.50	62.75%	4,008,273.87	62.71%
Native American	471.00	0.41%	425.50	0.45%	64,050.55	1.00%
Not Specified	62.50	0.05%	542.00	0.58%	42,117.90	0.66%
Other	876.50	0.76%	791.75	0.85%	67,448.06	1.06%
	297.00	0.26%	268.00	0.29%	4,404.00	0.07%
Total	115,389.60	100.00%	93,638.00	100.00%	6,392,028.48	100.00%
Gender Breakdown						
Female	5,039.00	4.37%	3,840.50	4.10%	238,571.35	3.73%
Male	110,350.60	95.63%	89,797.50	95.90%	6,153,457.13	96.27%
Total	115,389.60	100.00%	93,638.00	100.00%	6,392,028.48	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	62,495.50	54.16%	47,825.00	51.07%	3,763,776.45	58.88%
Subcontractor's Total Hours	52,894.10	45.84%	45,813.00	48.93%	2,628,252.03	41.12%
Total	115,389.60	100.00%	93,638.00	100.00%	6,392,028.48	100.00%
Prime Contractor's Targeted Hours	39,353.50	34.10%	29,636.50	31.65%	2,262,771.95	35.40%
Subcontractor's Targeted Hours	28,704.55	58.98%	24,652.75	26.33%	1,588,144.06	24.85%
Total	68,058.05	24.88%	54,289.25	57.98%	3,850,916.01	60.25%
Prime Contractor's Disadvantaged Hours	7,065.50	6.12%	5,367.50	5.73%	505,523.25	7.91%
Subcontractor's Disadvantaged Hours	4,141.00	3.59%	2,762.00	2.95%	268,977.24	4.21%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total	11,206.50	9.71%	8,129.50	8.68%	774,500.49	12.12%
--------------	------------------	-------	-----------------	-------	-------------------	--------