



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project

C0988

Total Forecasted Project Hours		7,223,638.00				
Total Project Hours to Date		6,490,058.18		Reporting Period: CUSTOM		
Total Project Hours Percentage		89.84 %		From: 3/18/2019 To: 4/14/2019		
	Craft Hours Feb 18 - Mar 17	Percentage (%) Craft Hours Feb 18 - Mar 17	Craft Hours Mar 18 - Apr 14	Percentage (%) Craft Hours Mar 18 - Apr 14	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	38,430.85	38.02%	32,882.25	37.40%	2,628,549.84	40.50%
FED Economically Disadvantaged	19,444.50	19.24%	17,352.35	19.73%	1,271,481.67	19.59%
Economically Disadvantaged Area Hours SubTotal	57,875.35	57.26%	50,234.60	57.13%	3,900,031.51	60.09%
Non Targeted	43,196.15	42.74%	37,696.00	42.87%	2,590,026.67	39.91%
Total	101,071.50	100.00%	87,930.60	100.00%	6,490,058.18	100.00%
Craft Level Breakdown						
Journeyman	82,892.50	82.01%	72,179.10	82.09%	5,376,882.03	82.85%
Apprentice	18,179.00	17.99%	15,751.50	17.91%	1,113,176.15	17.15%
Total	101,071.50	100.00%	87,930.60	100.00%	6,490,058.18	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	59,930.75	76.73%	50,678.75	76.29%	3,647,379.96	76.62%
Apprentice	18,179.00	23.27%	15,751.50	23.71%	1,113,176.15	23.38%
Total	78,109.75		66,430.25		4,760,556.11	
Race / Ethnicity						
African American	10,247.20	10.14%	8,712.20	9.91%	766,305.09	11.81%
Asian	1,684.50	1.67%	1,436.00	1.63%	84,045.50	1.29%
Caucasian	24,316.25	24.06%	21,303.50	24.23%	1,391,734.51	21.44%
Hispanic	62,699.30	62.03%	55,002.40	62.55%	4,071,453.07	62.73%
Native American	489.50	0.48%	272.00	0.31%	64,420.55	0.99%
Not Specified	827.00	0.82%	251.50	0.29%	42,325.40	0.65%
Other	807.75	0.80%	945.00	1.07%	68,417.06	1.05%
		0.00%	8.00	0.01%	1,357.00	0.02%
Total	101,071.50	100.00%	87,930.60	100.00%	6,490,058.18	100.00%
Gender Breakdown						
Female	3,999.30	3.96%	3,532.70	4.02%	242,372.35	3.73%
Male	97,072.20	96.04%	84,397.90	95.98%	6,247,685.83	96.27%
Total	101,071.50	100.00%	87,930.60	100.00%	6,490,058.18	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	47,825.00	47.32%	45,955.00	52.26%	3,811,015.95	58.72%
Subcontractor's Total Hours	53,246.50	52.68%	41,975.60	47.74%	2,679,042.23	41.28%
Total	101,071.50	100.00%	87,930.60	100.00%	6,490,058.18	100.00%
Prime Contractor's Targeted Hours	29,494.00	29.18%	28,561.00	32.48%	2,288,682.95	35.26%
Subcontractor's Targeted Hours	28,381.35	57.26%	21,673.60	24.65%	1,611,348.56	24.83%
Total	57,875.35	28.08%	50,234.60	57.13%	3,900,031.51	60.09%
Prime Contractor's Disadvantaged Hours	5,367.50	5.31%	5,393.00	6.13%	511,106.75	7.88%
Subcontractor's Disadvantaged Hours	3,327.00	3.29%	2,281.50	2.59%	271,962.24	4.19%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

	Total	8,694.50	8.60%	7,674.50	8.73%	783,068.99	12.07%
--	--------------	-----------------	-------	-----------------	-------	-------------------	--------