



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project

C0988

Total Forecasted Project Hours		7,223,638.00				
Total Project Hours to Date		6,630,433.53		Reporting Period: CUSTOM		
Total Project Hours Percentage		91.79 %		From: 4/15/2019 To: 5/12/2019		
	Craft Hours Mar 18 - Apr 14	Percentage (%) Craft Hours Mar 18 - Apr 14	Craft Hours Apr 15 - May 12	Percentage (%) Craft Hours Apr 15 - May 12	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	40,374.45	37.69%	44,259.50	37.82%	2,682,039.04	40.45%
FED Economically Disadvantaged	21,148.05	19.74%	24,035.00	20.54%	1,297,992.17	19.58%
Economically Disadvantaged Area Hours SubTotal	61,522.50	57.44%	68,294.50	58.36%	3,980,031.21	60.03%
Non Targeted	45,591.05	42.56%	48,730.50	41.64%	2,650,402.32	39.97%
Total	107,113.55	100.00%	117,025.00	100.00%	6,630,433.53	100.00%
Craft Level Breakdown						
Journeyman	85,670.05	79.98%	93,063.00	79.52%	5,486,670.88	82.75%
Apprentice	21,443.50	20.02%	23,962.00	20.48%	1,143,762.65	17.25%
Total	107,113.55	100.00%	117,025.00	100.00%	6,630,433.53	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	60,907.25	73.96%	70,422.00	74.61%	3,729,488.46	76.53%
Apprentice	21,443.50	26.04%	23,962.00	25.39%	1,143,762.65	23.47%
Total	82,350.75		94,384.00		4,873,251.11	
Race / Ethnicity						
African American	11,564.40	10.80%	11,038.75	9.43%	781,006.64	11.78%
Asian	2,151.25	2.01%	2,513.00	2.15%	87,575.50	1.32%
Caucasian	26,253.00	24.51%	28,239.50	24.13%	1,425,777.01	21.50%
Hispanic	65,073.15	60.75%	72,581.00	62.02%	4,153,669.12	62.65%
Native American	333.00	0.31%	461.25	0.39%	64,942.80	0.98%
Not Specified	251.50	0.23%	2.00	0.00%	42,023.40	0.63%
Other	1,160.75	1.08%	1,817.50	1.55%	70,336.56	1.06%
	326.50	0.30%	372.00	0.32%	5,102.50	0.08%
Total	107,113.55	100.00%	117,025.00	100.00%	6,630,433.53	100.00%
Gender Breakdown						
Female	3,990.20	3.73%	4,205.00	3.59%	247,232.85	3.73%
Male	103,123.35	96.27%	112,820.00	96.41%	6,383,200.68	96.27%
Total	107,113.55	100.00%	117,025.00	100.00%	6,630,433.53	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	45,955.00	42.90%	47,523.50	40.61%	3,858,646.45	58.20%
Subcontractor's Total Hours	61,158.55	57.10%	69,501.50	59.39%	2,771,787.08	41.80%
Total	107,113.55	100.00%	117,025.00	100.00%	6,630,433.53	100.00%
Prime Contractor's Targeted Hours	28,561.00	26.66%	29,801.50	25.47%	2,316,221.45	34.93%
Subcontractor's Targeted Hours	32,961.50	57.44%	38,493.00	32.89%	1,663,809.76	25.09%
Total	61,522.50	30.77%	68,294.50	58.36%	3,980,031.21	60.03%
Prime Contractor's Disadvantaged Hours	5,393.00	5.03%	5,629.50	4.81%	514,422.75	7.76%
Subcontractor's Disadvantaged Hours	3,955.50	3.69%	3,692.50	3.16%	277,597.74	4.19%



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project

C0988

	Total	9,348.50	8.73%	9,322.00	7.97%	792,020.49	11.95%
--	--------------	-----------------	-------	-----------------	-------	-------------------	--------