

CURRENT STATUS OF SOUNDWALL PROJECTS: (Updated 08-27-09)

Construction In-Progress:

- **Route 210:** **City of Arcadia (Package 2)**
From Rosemead Blvd. to Baldwin Ave. (Eastbound & Westbound)
Construction: Began 02/2008

- **Route 210:** **Cities of Azusa and Glendora (Package 3)**
From West of Citrus Ave. to big Dalton Wash (Eastbound & Westbound)
Construction: Began 01/2008

- **Route 210:** **City of Arcadia and Monrovia (Package 4)**
From Huntington Dr. to Santa Anita Ave. (Westbound)
From Santa Anita Ave. to California Ave. (Eastbound)
Construction: Begin 09/2009

Final Design & Engineering:

- **Route 405:** **City of Los Angeles (Package 5)**
From Devonshire to San Fernando Mission Blvd. (Northbound & Southbound)
Final Design: Began 11/2007

- **Route 405:** **City of Long Beach (Package 6)**
From San Gabriel River to Atherton. (Southbound)
Final Design: Began 11/2007

- **Route 134** **City of Burbank (Package 7)**
From Cahuenga Blvd. to Riverside Dr. (Eastbound & Westbound)
Final Design: Began 10/2007

- **Route 605** **Cities of Santa Fe Springs and Irwindale (Package 8)**
From Slauson Ave. to North Whittier Blvd. (Northbound & Southbound)
From Walnut Creek and Route 10 (Northbound & Southbound)
Final Design: Began 11/2007

- **Route 210** **Cities of Pasadena and Arcadia (Package 10)**
From Fair Oaks Ave. to Wilson Ave. / IC 210/134 (Eastbound & Westbound)
From Baldwin Ave. to Arcadia Wash (Westbound)
Final Design: Began 11/ 2007

- **Route 210** **City of Duarte (Companion Soundwall)**
From Highland Ave. to W. of Duncannon (Westbound)
Final Design: Began 8/2007

- **Route 170** **City of Los Angeles (Package 11)**
From SR-101 to Sherman Way (Northbound & Southbound)
- **Route 405** *From North Stagg Street to South Stagg Street (Southbound)*
Final Design: Begin 10/2009