



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project C0988

Total Forecasted Project Hours	3,000,000.00	
Total Project Hours to Date	83,825.15	Reporting Period: CUSTOM
Total Project Hours Percentage	2.79 %	From: 6/22/2014 To: 7/19/2014

Project Labor Agreement Goals *40% Economically Disadvantaged Areas - National Targeted Workers **20% Apprentices ***10% Disadvantaged Workers	Craft Hours May 18 - Jun 21	Percentage (%) Craft Hours May 18 - Jun 21	Craft Hours Jun 22 - Jul 19	Percentage (%) Craft Hours Jun 22 - Jul 19	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	5,891.30	34.89%	7,665.00	38.47%	33,914.75	40.46%
FED Economically Disadvantaged	3,998.74	23.68%	3,228.55	16.20%	18,851.67	22.49%
Economically Disadvantaged Area Hours SubTotal	9,890.04	58.57%	10,893.55	54.67%	52,766.42	* 62.95%
Non Targeted	6,994.80	41.43%	9,033.60	45.33%	31,058.73	37.05%
Total	16,884.84	100.00%	19,927.15	100.00%	83,825.15	100.00%
Craft Level Breakdown						
Journeyman	14,797.09	87.64%	17,251.65	86.57%	73,226.90	87.36%
Apprentice	2,087.75	12.36%	2,675.50	13.43%	10,598.25	** 12.64%
Total	16,884.84	100.00%	19,927.15	100.00%	83,825.15	100.00%
Race / Ethnicity						
African American	2,039.75	12.08%	3,531.90	17.72%	14,375.55	17.15%
Asian	193.00	1.14%		0.00%	2,503.50	2.99%
Caucasian	4,917.75	29.13%	6,239.00	31.31%	20,039.96	23.91%
Hispanic	8,770.59	51.94%	8,766.00	43.99%	43,693.64	52.12%
Native American	39.00	0.23%	208.00	1.04%	369.00	0.44%
Not Specified	151.25	0.90%	23.25	0.12%	198.50	0.24%
Other	773.50	4.58%	1,159.00	5.82%	2,645.00	3.16%
Total	16,884.84	100.00%	19,927.15	100.00%	83,825.15	100.00%
Gender Breakdown						
Female	533.50	3.16%	613.00	3.08%	2,181.00	2.60%
Male	16,351.34	96.84%	19,314.15	96.92%	81,644.15	97.40%
Total	16,884.84	100.00%	19,927.15	100.00%	83,825.15	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	8,148.00	48.26%	8,741.00	43.86%	24,920.50	29.73%
Subcontractor's Total Hours	8,736.84	51.74%	11,186.15	56.14%	58,904.65	70.27%
Total	16,884.84	100.00%	19,927.15	100.00%	83,825.15	100.00%
Prime Contractor's Targeted Hours	4,753.50	28.15%	4,921.50	24.70%	14,972.50	17.86%
Subcontractor's Targeted Hours	5,136.54	30.42%	5,972.05	29.97%	37,793.92	45.09%
Total	9,890.04	58.57%	10,893.55	54.67%	52,766.42	62.95%
Prime Contractor's Disadvantaged Hours	1,882.00	11.15%	1,558.50	7.82%	5,437.00	6.49%
Subcontractor's Disadvantaged Hours	568.25	3.37%	300.00	1.51%	6,982.00	8.33%
Total	2,450.25	14.51%	1,858.50	9.33%	12,419.00	*** 14.82%