



**TARGETED WORKER SUMMARY REPORT**  
**Crenshaw/LAX Transit Corridor Project**  
**C0988**

**SUMMARY**

Total Forecasted Project Hours	3,000,000				
Total Project Hours to Date	32,713				
Total Project Hours Percentage	1.09%				
		Reporting Period: <b>April-2014</b>			
		From: 3/22/2014		To: 4/19/2014	
	Number of New Hires For The Month	63	41	234	

Project Labor Agreement Goals: * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours March. 1 -22	Percentage Craft Hours March. 1-22	Craft Hours March 23 - April 19	Percentage Craft Hours March 23 - April 19	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Targeted Worker Hours</b>						
Extremely Economically Disadvantaged Area Hours	2,783.50	27.71%	2,268.52	22.49%	11,058.51	33.80%
Economically Disadvantaged Area Hours	4,520.55	45.01%	4,952.92	49.11%	12,535.89	38.32%
<b>Economically Disadvantaged Area Hours Subtotal</b>	<b>7,304.05</b>	<b>72.72%</b>	<b>7,221.44</b>	<b>71.61%</b>	<b>23,594.40</b>	<b>* 72.13%</b>
Non Targeted Worker Hours	2,739.80	27.28%	2,863.40	28.39%	9,118.53	27.87%
<b>Total</b>	<b>10,043.85</b>	<b>100.00%</b>	<b>10,084.84</b>	<b>100.00%</b>	<b>32,712.93</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	8,671.35	86.33%	8,824.34	87.50%	28,698.43	87.73%
Apprentice	1,372.50	13.67%	1,260.50	12.50%	4,014.50	<b>** 12.27%</b>
<b>Total</b>	<b>10,043.85</b>	<b>100.00%</b>	<b>10,084.84</b>	<b>100.00%</b>	<b>32,712.93</b>	<b>100.00%</b>
<b>Race/Ethnicity</b>						
African-American	1,798.90	17.91%	1,419	14.07%	7,060.70	21.58%
Asian	672	6.69%	158.00	1.57%	2,096.00	6.41%
Caucasian	1,738.25	17.31%	1,754.50	17.40%	5,268.38	16.10%
Hispanic	5,691.70	56.67%	6,586.34	65.31%	17,799.35	54.41%
Native American	-		-		122.00	0.37%
Other	143	1.42%	167.50	1.66%	366.50	1.12%
<b>Total</b>	<b>10,043.85</b>	<b>100.00%</b>	<b>10,084.84</b>	<b>100.00%</b>	<b>32,712.93</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	4.00	0.04%	110.00	1.09%	429.50	1.31%
Male	10,039.35	99.96%	9,974.84	98.91%	32,283.43	98.69%
<b>Total</b>	<b>10,043.35</b>	<b>100.00%</b>	<b>10,084.84</b>	<b>100.00%</b>	<b>32,712.93</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	934	9.30%	2,734.50	27.11%	3,724.50	11.39%
Subcontractor's Total Hours	9,109.85	90.70%	7,350.34	72.89%	28,988.43	88.61%
<b>Total</b>	<b>10,043.85</b>	<b>100.00%</b>	<b>10,084.84</b>	<b>100.00%</b>	<b>32,712.93</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	600	5.97%	1,967.50	19.51%	2,575.50	7.87%
Subcontractor's Targeted Hours	6,704.05	66.75%	5,253.94	52.10%	21,018.90	64.25%
<b>Total</b>	<b>7,304.05</b>	<b>72.72%</b>	<b>7,221.44</b>	<b>71.61%</b>	<b>23,594.40</b>	<b>72.13%</b>
Prime Contractor's Disadvantaged Hours	64	0.64%	793.00	7.86%	861.00	2.63%
Subcontractor's Disadvantaged Hours	1,382.75	13.77%	1,336.50	13.25%	5,350.25	16.36%
<b>Total</b>	<b>1,446.75</b>	<b>14.40%</b>	<b>2,129.50</b>	<b>21.12%</b>	<b>6,211.25</b>	<b>*** 18.99%</b>

**\*WSSC is at 15.49% Apprentice Participation from the Recognized Apprenticeable Craft Hours.**