



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours:	8,672,543.59	Reporting Period: CUSTOM
Total Project Hours To Date:	8,356,011.67	From: 7/6/2020
Total Project Hours Percentage:	96.35%	To: 9/6/2020

	Craft Hours Jul 06 – Aug 02	Percentage (%) Craft Hours Jul 06 – Aug 02	Craft Hours Aug 03 – Sep 06	Percentage (%) Craft Hours Aug 03 – Sep 06	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	16,248.30	21.56%	14,323.50	20.79%	1,674,928.46	20.04%
Fed Extremely Economically Disadvantaged	29,671.08	39.38%	27,421.50	39.81%	3,301,194.65	39.51%
Economically Disadvantaged Area Hours Subtotal	45,919.38	60.94%	41,745.00	60.60%	4,976,123.11	59.55%
Non-Targeted	29,431.00	39.06%	27,140.75	39.40%	3,379,888.56	40.45%
Total:	75,350.38	100.00%	68,885.75	100.00%	8,356,011.67	100.00%
Craft Level Breakdown						
Apprentice	14,376.08	19.08%	12,770.50	18.54%	1,479,302.53	17.70%
Journeyman	60,974.30	80.92%	56,115.25	81.46%	6,876,709.14	82.30%
Total:	75,350.38	100.00%	68,885.75	100.00%	8,356,011.67	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	39,828.30	73.48%	36,947.25	74.31%	4,687,019.08	76.01%
Apprentice	14,376.08	26.52%	12,770.50	25.69%	1,479,302.53	23.99%
Total:	54,204.38		49,717.75		6,166,321.61	
Race / Ethnicity						
AFRICAN AMERICAN	6,340.50	8.41%	5,883.25	8.54%	954,857.60	11.43%
ASIAN	1,381.50	1.83%	1,246.00	1.81%	121,502.00	1.45%
CAUCASIAN	13,255.00	17.59%	11,865.50	17.22%	1,779,357.36	21.29%
HISPANIC	48,958.80	64.97%	45,421.00	65.94%	5,243,063.22	62.75%
NATIVE AMERICAN	201.00	0.27%	198.00	0.29%	70,630.05	0.85%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	1,971.58	2.62%	1,153.00	1.67%	63,396.22	0.76%
OTHER	3,092.00	4.10%	2,901.00	4.21%	119,464.22	1.43%
TWO OR MORE RACES	150.00	0.20%	218.00	0.32%	3,741.00	0.04%
Total:	75,350.38	100.00%	68,885.75	100.00%	8,356,011.67	100.00%
Gender Breakdown						
Male	72,501.38	96.22%	66,513.25	96.56%	8,052,248.22	96.36%
Female	2,849.00	3.78%	2,372.50	3.44%	303,763.45	3.64%
Total:	75,350.38	100.00%	68,885.75	100.00%	8,356,011.67	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	42,848.00	56.87%	42,534.00	61.75%	4,632,241.95	55.44%
Subcontractor's Total Hours	32,502.38	43.13%	26,351.75	38.25%	3,723,769.72	44.56%
Total:	75,350.38	100.00%	68,885.75	100.00%	8,356,011.67	100.00%
Prime Contractor's Targeted Hours	26,152.00	34.71%	26,013.00	37.76%	2,755,567.95	32.98%
Subcontractor's Targeted Hours	19,767.38	26.23%	15,732.00	22.84%	2,220,555.16	26.57%
Total:	45,919.38	60.94%	41,745.00	60.60%	4,976,123.11	59.55%
Prime Contractor's Disadvantaged Hours	4,425.50	5.87%	4,012.50	5.82%	590,734.25	7.07%
Subcontractor's Disadvantaged Hours	789.00	1.05%	322.50	0.47%	311,143.99	3.72%
Total:	5,214.50	6.92%	4,335.00	6.29%	901,878.24	10.79%