



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours:	8,672,543.59	Reporting Period: CUSTOM
Total Project Hours To Date:	8,269,959.79	From: 6/8/2020
Total Project Hours Percentage:	95.36%	To: 8/2/2020

	Craft Hours Jun 08 – Jul 05	Percentage (%) Craft Hours Jun 08 – Jul 05	Craft Hours Jul 06 – Aug 02	Percentage (%) Craft Hours Jul 06 – Aug 02	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	17,297.50	22.42%	12,983.00	21.69%	1,656,672.91	20.03%
Fed Extremely Economically Disadvantaged	28,183.25	36.52%	23,048.75	38.51%	3,263,535.82	39.46%
Economically Disadvantaged Area Hours Subtotal	45,480.75	58.94%	36,031.75	60.20%	4,920,208.73	59.49%
Non-Targeted	31,688.55	41.06%	23,820.50	39.80%	3,349,751.06	40.51%
Total:	77,169.30	100.00%	59,852.25	100.00%	8,269,959.79	100.00%
Craft Level Breakdown						
Apprentice	14,368.50	18.62%	11,969.50	20.00%	1,463,837.45	17.70%
Journeyman	62,800.80	81.38%	47,882.75	80.00%	6,806,122.34	82.30%
Total:	77,169.30	100.00%	59,852.25	100.00%	8,269,959.79	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	42,646.00	74.80%	32,300.25	72.96%	4,641,211.78	76.02%
Apprentice	14,368.50	25.20%	11,969.50	27.04%	1,463,837.45	23.98%
Total:	57,014.50		44,269.75		6,105,049.23	
Race / Ethnicity						
AFRICAN AMERICAN	6,714.30	8.70%	4,915.50	8.21%	947,432.35	11.46%
ASIAN	1,435.50	1.86%	1,280.50	2.14%	120,059.00	1.45%
CAUCASIAN	15,013.75	19.46%	11,101.75	18.55%	1,765,008.86	21.34%
HISPANIC	48,251.25	62.53%	38,292.50	63.98%	5,185,850.67	62.71%
NATIVE AMERICAN	316.00	0.41%	201.00	0.34%	70,432.05	0.85%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	2,445.50	3.17%	1,404.00	2.35%	61,675.64	0.75%
OTHER	2,841.00	3.68%	2,507.00	4.19%	115,978.22	1.40%
TWO OR MORE RACES	152.00	0.20%	150.00	0.25%	3,523.00	0.04%
Total:	77,169.30	100.00%	59,852.25	100.00%	8,269,959.79	100.00%
Gender Breakdown						
Male	74,611.80	96.69%	57,588.25	96.22%	7,969,153.84	96.36%
Female	2,557.50	3.31%	2,264.00	3.78%	300,805.95	3.64%
Total:	77,169.30	100.00%	59,852.25	100.00%	8,269,959.79	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	40,012.50	51.85%	31,839.50	53.20%	4,578,699.45	55.37%
Subcontractor's Total Hours	37,156.80	48.15%	28,012.75	46.80%	3,691,260.34	44.63%
Total:	77,169.30	100.00%	59,852.25	100.00%	8,269,959.79	100.00%
Prime Contractor's Targeted Hours	24,050.00	31.17%	19,268.00	32.19%	2,722,670.95	32.92%
Subcontractor's Targeted Hours	21,430.75	27.77%	16,763.75	28.01%	2,197,537.78	26.57%
Total:	45,480.75	58.94%	36,031.75	60.20%	4,920,208.73	59.49%
Prime Contractor's Disadvantaged Hours	3,994.50	5.18%	3,235.00	5.40%	585,531.25	7.08%
Subcontractor's Disadvantaged Hours	1,108.00	1.44%	400.00	0.67%	310,280.49	3.75%
Total:	5,102.50	6.61%	3,635.00	6.07%	895,811.74	10.83%