



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours:	8,158,625.00	Reporting Period: CUSTOM
Total Project Hours To Date:	7,978,326.99	From: 3/9/2020
Total Project Hours Percentage:	97.79%	To: 5/10/2020

	Craft Hours Mar 09 – Apr 12	Percentage (%) Craft Hours Mar 09 – Apr 12	Craft Hours Apr 13 – May 10	Percentage (%) Craft Hours Apr 13 – May 10	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	26,521.12	21.80%	10,231.20	20.97%	1,580,320.21	19.81%
Fed Extremely Economically Disadvantaged	45,572.62	37.46%	18,726.25	38.39%	3,154,713.34	39.54%
Economically Disadvantaged Area Hours Subtotal	72,093.74	59.26%	28,957.45	59.36%	4,735,033.55	59.35%
Non-Targeted	49,568.05	40.74%	19,825.10	40.64%	3,243,293.44	40.65%
Total:	121,661.79	100.00%	48,782.55	100.00%	7,978,326.99	100.00%
Craft Level Breakdown						
Apprentice	26,014.00	21.38%	9,893.50	20.28%	1,408,684.40	17.66%
Journeyman	95,647.79	78.62%	38,889.05	79.72%	6,569,642.59	82.34%
Total:	121,661.79	100.00%	48,782.55	100.00%	7,978,326.99	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	65,695.94	71.63%	26,202.50	72.59%	4,483,560.18	76.09%
Apprentice	26,014.00	28.37%	9,893.50	27.41%	1,408,684.40	23.91%
Total:	91,709.94		36,096.00		5,892,244.58	
Race / Ethnicity						
AFRICAN AMERICAN	12,209.45	10.04%	4,455.05	9.13%	919,610.54	11.53%
ASIAN	2,080.00	1.71%	1,021.50	2.09%	114,549.00	1.44%
CAUCASIAN	24,898.25	20.47%	10,152.30	20.81%	1,711,291.11	21.45%
HISPANIC	74,697.99	61.40%	30,562.00	62.65%	5,002,407.52	62.70%
NATIVE AMERICAN	284.00	0.23%	139.00	0.28%	69,591.05	0.87%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	3,323.00	2.73%	599.00	1.23%	52,376.90	0.66%
OTHER	3,976.10	3.27%	1,732.70	3.55%	101,446.87	1.27%
TWO OR MORE RACES	193.00	0.16%	121.00	0.25%	7,054.00	0.09%
Total:	121,661.79	100.00%	48,782.55	100.00%	7,978,326.99	100.00%
Gender Breakdown						
Male	118,117.89	97.09%	47,069.05	96.49%	7,687,097.04	96.35%
Female	3,543.90	2.91%	1,713.50	3.51%	291,229.95	3.65%
Total:	121,661.79	100.00%	48,782.55	100.00%	7,978,326.99	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	55,261.50	45.42%	23,686.00	48.55%	4,440,224.45	55.65%
Subcontractor's Total Hours	66,400.29	54.58%	25,096.55	51.45%	3,538,102.54	44.35%
Total:	121,661.79	100.00%	48,782.55	100.00%	7,978,326.99	100.00%
Prime Contractor's Targeted Hours	34,071.50	28.01%	14,660.00	30.05%	2,638,624.45	33.07%
Subcontractor's Targeted Hours	38,022.24	31.25%	14,297.45	29.31%	2,096,409.10	26.28%
Total:	72,093.74	59.26%	28,957.45	59.36%	4,735,033.55	59.35%
Prime Contractor's Disadvantaged Hours	5,603.50	4.61%	2,535.50	5.20%	571,838.25	7.17%

Subcontractor's Disadvantaged Hours	2,136.60	1.76%	451.50	0.93%	305,915.49	3.83%
Total:	7,740.10	6.36%	2,987.00	6.12%	877,753.74	11.00%