



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours:	9,321,266.00	Reporting Period: CUSTOM
Total Project Hours To Date:	9,024,623.33	From: 3/1/2021
Total Project Hours Percentage:	96.82%	To: 5/2/2021

	Craft Hours Mar 01 – Apr 04	Percentage (%) Craft Hours Mar 01 – Apr 04	Craft Hours Apr 05 – May 02	Percentage (%) Craft Hours Apr 05 – May 02	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	18,492.76	22.58%	8,038.25	22.99%	1,832,219.73	20.30%
Fed Extremely Economically Disadvantaged	34,611.12	42.27%	14,529.00	41.56%	3,560,517.72	39.45%
Economically Disadvantaged Area Hours Subtotal	53,103.88	64.85%	22,567.25	64.55%	5,392,737.45	59.76%
Non-Targeted	28,782.00	35.15%	12,395.25	35.45%	3,631,885.88	40.24%
Total:	81,885.88	100.00%	34,962.50	100.00%	9,024,623.33	100.00%
Craft Level Breakdown						
Apprentice	12,759.12	15.58%	5,953.75	17.03%	1,582,036.70	17.53%
Journeyman	69,126.76	84.42%	29,008.75	82.97%	7,442,586.63	82.47%
Total:	81,885.88	100.00%	34,962.50	100.00%	9,024,623.33	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	47,197.01	78.72%	19,941.75	77.01%	5,065,548.41	76.20%
Apprentice	12,759.12	21.28%	5,953.75	22.99%	1,582,036.70	23.80%
Total:	59,956.13		25,895.50		6,647,585.11	
Race / Ethnicity						
AFRICAN AMERICAN	7,731.50	9.44%	3,274.25	9.37%	1,019,904.15	11.30%
ASIAN	1,117.00	1.36%	554.00	1.58%	132,850.25	1.47%
CAUCASIAN	10,793.75	13.18%	4,782.00	13.68%	1,897,167.94	21.02%
HISPANIC	52,974.15	64.69%	22,904.50	65.51%	5,667,572.66	62.80%
NATIVE AMERICAN	201.50	0.25%	189.00	0.54%	72,237.55	0.80%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	5,814.98	7.10%	1,955.50	5.59%	90,714.01	1.01%
OTHER	2,997.00	3.66%	1,177.25	3.37%	138,867.77	1.54%
TWO OR MORE RACES	256.00	0.31%	126.00	0.36%	5,309.00	0.06%
Total:	81,885.88	100.00%	34,962.50	100.00%	9,024,623.33	100.00%
Gender Breakdown						
Male	78,890.38	96.34%	33,605.00	96.12%	8,698,303.38	96.38%
Female	2,995.50	3.66%	1,357.50	3.88%	326,319.95	3.62%
Total:	81,885.88	100.00%	34,962.50	100.00%	9,024,623.33	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	49,496.00	60.45%	20,531.50	58.72%	4,941,810.45	54.76%
Subcontractor's Total Hours	32,389.88	39.55%	14,431.00	41.28%	4,082,812.88	45.24%
Total:	81,885.88	100.00%	34,962.50	100.00%	9,024,623.33	100.00%
Prime Contractor's Targeted Hours	33,493.00	40.90%	13,771.50	39.39%	2,962,932.95	32.83%
Subcontractor's Targeted Hours	19,610.88	23.95%	8,795.75	25.16%	2,429,804.50	26.92%
Total:	53,103.88	64.85%	22,567.25	64.55%	5,392,737.45	59.76%
Prime Contractor's Disadvantaged Hours	4,881.50	5.96%	1,830.50	5.24%	620,413.25	6.87%
Subcontractor's Disadvantaged Hours	543.50	0.66%	222.00	0.63%	314,555.49	3.49%
Total:	5,425.00	6.63%	2,052.50	5.87%	934,968.74	10.36%