



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours:	9,321,266.00	Reporting Period: February 2021
Total Project Hours To Date:	8,864,462.60	From: 1/4/2021
Total Project Hours Percentage:	95.10%	To: 2/28/2021

	Craft Hours Jan 04 – Jan 31	Percentage (%) Craft Hours Jan 04 – Jan 31	Craft Hours Feb 01 – Feb 28	Percentage (%) Craft Hours Feb 01 – Feb 28	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	16,511.75	21.64%	8,867.50	22.41%	1,781,907.27	20.10%
Fed Extremely Economically Disadvantaged	31,317.51	41.04%	14,841.75	37.52%	3,500,358.45	39.49%
Economically Disadvantaged Area Hours Subtotal	47,829.26	62.68%	23,709.25	59.93%	5,282,265.72	59.59%
Non-Targeted	28,472.55	37.32%	15,852.37	40.07%	3,582,196.88	40.41%
Total:	76,301.81	100.00%	39,561.62	100.00%	8,864,462.60	100.00%
Craft Level Breakdown						
Apprentice	9,645.50	12.64%	6,399.75	16.18%	1,559,134.83	17.59%
Journeyman	66,656.31	87.36%	33,161.87	83.82%	7,305,327.77	82.41%
Total:	76,301.81	100.00%	39,561.62	100.00%	8,864,462.60	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	44,174.66	82.08%	25,325.87	79.83%	4,979,079.15	76.15%
Apprentice	9,645.50	17.92%	6,399.75	20.17%	1,559,134.83	23.85%
Total:	53,820.16		31,725.62		6,538,213.98	
Race / Ethnicity						
AFRICAN AMERICAN	8,059.25	10.56%	2,475.75	6.26%	1,002,809.80	11.31%
ASIAN	1,177.00	1.54%	802.00	2.03%	130,633.25	1.47%
CAUCASIAN	14,621.25	19.16%	7,874.75	19.91%	1,876,466.19	21.17%
HISPANIC	46,590.48	61.06%	24,655.87	62.32%	5,563,890.51	62.77%
NATIVE AMERICAN	185.00	0.24%	212.00	0.54%	71,847.05	0.81%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	3,418.03	4.48%	2,199.75	5.56%	80,494.78	0.91%
OTHER	2,089.80	2.74%	1,125.50	2.84%	133,394.02	1.50%
TWO OR MORE RACES	161.00	0.21%	216.00	0.55%	4,927.00	0.06%
Total:	76,301.81	100.00%	39,561.62	100.00%	8,864,462.60	100.00%
Gender Breakdown						
Male	73,481.31	96.30%	38,344.62	96.92%	8,544,382.65	96.39%
Female	2,820.50	3.70%	1,217.00	3.08%	320,079.95	3.61%
Total:	76,301.81	100.00%	39,561.62	100.00%	8,864,462.60	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	36,782.00	48.21%	9,765.50	24.68%	4,842,767.95	54.63%
Subcontractor's Total Hours	39,519.81	51.79%	29,796.12	75.32%	4,021,694.65	45.37%
Total:	76,301.81	100.00%	39,561.62	100.00%	8,864,462.60	100.00%
Prime Contractor's Targeted Hours	23,305.50	30.54%	6,170.00	15.60%	2,891,082.45	32.61%
Subcontractor's Targeted Hours	24,523.76	32.14%	17,539.25	44.33%	2,391,183.27	26.97%
Total:	47,829.26	62.68%	23,709.25	59.93%	5,282,265.72	59.59%
Prime Contractor's Disadvantaged Hours	3,475.00	4.55%	889.50	2.25%	610,683.25	6.89%
Subcontractor's Disadvantaged Hours	1,094.50	1.43%	588.50	1.49%	313,265.49	3.53%
Total:	4,569.50	5.99%	1,478.00	3.74%	923,948.74	10.42%