



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours:	8,158,625.00	Reporting Period: CUSTOM
Total Project Hours To Date:	7,589,212.88	From: 11/18/2019
Total Project Hours Percentage:	93.02%	To: 1/12/2020

	Craft Hours Nov 18 – Dec 15	Percentage (%) Craft Hours Nov 18 – Dec 15	Craft Hours Dec 16 – Jan 12	Percentage (%) Craft Hours Dec 16 – Jan 12	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	21,470.70	22.05%	20,637.00	23.60%	1,485,250.22	19.57%
Fed Extremely Economically Disadvantaged	35,958.80	36.94%	31,577.20	36.11%	3,032,527.27	39.96%
Economically Disadvantaged Area Hours Subtotal	57,429.50	58.99%	52,214.20	59.72%	4,517,777.49	59.53%
Non-Targeted	39,926.15	41.01%	35,223.95	40.28%	3,071,435.39	40.47%
Total:	97,355.65	100.00%	87,438.15	100.00%	7,589,212.88	100.00%
Craft Level Breakdown						
Apprentice	19,106.50	19.63%	17,103.00	19.56%	1,330,512.65	17.53%
Journeyman	78,249.15	80.37%	70,335.15	80.44%	6,258,700.23	82.47%
Total:	97,355.65	100.00%	87,438.15	100.00%	7,589,212.88	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	54,746.50	74.13%	50,981.25	74.88%	4,267,344.07	76.23%
Apprentice	19,106.50	25.87%	17,103.00	25.12%	1,330,512.65	23.77%
Total:	73,853.00		68,084.25		5,597,856.72	
Race / Ethnicity						
AFRICAN AMERICAN	9,858.65	10.13%	7,603.70	8.70%	880,939.04	11.61%
ASIAN	1,948.50	2.00%	1,775.00	2.03%	107,424.50	1.42%
CAUCASIAN	19,532.00	20.06%	17,842.50	20.41%	1,629,876.31	21.48%
HISPANIC	62,444.30	64.14%	56,061.75	64.12%	4,759,231.76	62.71%
NATIVE AMERICAN	338.00	0.35%	300.00	0.34%	68,765.05	0.91%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	1,018.50	1.05%	756.00	0.86%	46,872.90	0.62%
OTHER	2,064.70	2.12%	2,954.20	3.38%	89,679.32	1.18%
TWO OR MORE RACES	151.00	0.16%	145.00	0.17%	6,424.00	0.08%
Total:	97,355.65	100.00%	87,438.15	100.00%	7,589,212.88	100.00%
Gender Breakdown						
Male	93,960.15	96.51%	84,379.15	96.50%	7,309,468.33	96.31%
Female	3,395.50	3.49%	3,059.00	3.50%	279,744.55	3.69%
Total:	97,355.65	100.00%	87,438.15	100.00%	7,589,212.88	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	40,748.50	41.86%	39,409.00	45.07%	4,264,914.95	56.20%
Subcontractor's Total Hours	56,607.15	58.14%	48,029.15	54.93%	3,324,297.93	43.80%
Total:	97,355.65	100.00%	87,438.15	100.00%	7,589,212.88	100.00%
Prime Contractor's Targeted Hours	25,564.50	26.26%	24,850.50	28.42%	2,550,064.95	33.60%
Subcontractor's Targeted Hours	31,865.00	32.73%	27,363.70	31.29%	1,967,712.54	25.93%
Total:	57,429.50	58.99%	52,214.20	59.72%	4,517,777.49	59.53%
Prime Contractor's Disadvantaged Hours	4,596.50	4.72%	4,666.00	5.34%	563,221.75	7.42%
Subcontractor's Disadvantaged Hours	1,684.00	1.73%	1,280.50	1.46%	299,352.79	3.94%
Total:	6,280.50	6.45%	5,946.50	6.80%	862,574.54	11.37%