



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours:	8,818,347.00	Reporting Period: CUSTOM
Total Project Hours To Date:	8,786,874.65	From: 12/7/2020
Total Project Hours Percentage:	99.64%	To: 1/31/2021

	Craft Hours Dec 07 – Jan 03	Percentage (%) Craft Hours Dec 07 – Jan 03	Craft Hours Jan 04 – Jan 31	Percentage (%) Craft Hours Jan 04 – Jan 31	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	12,581.75	20.93%	8,809.00	22.38%	1,767,833.22	20.12%
Fed Extremely Economically Disadvantaged	24,675.28	41.04%	15,301.48	38.88%	3,470,133.67	39.49%
Economically Disadvantaged Area Hours Subtotal	37,257.03	61.96%	24,110.48	61.27%	5,237,966.89	59.61%
Non-Targeted	22,869.00	38.04%	15,242.00	38.73%	3,548,907.76	40.39%
Total:	60,126.03	100.00%	39,352.48	100.00%	8,786,874.65	100.00%
Craft Level Breakdown						
Apprentice	8,394.50	13.96%	5,019.50	12.76%	1,548,015.58	17.62%
Journeyman	51,731.53	86.04%	34,332.98	87.24%	7,238,859.07	82.38%
Total:	60,126.03	100.00%	39,352.48	100.00%	8,786,874.65	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	34,899.03	80.61%	24,176.98	82.81%	4,933,238.60	76.12%
Apprentice	8,394.50	19.39%	5,019.50	17.19%	1,548,015.58	23.88%
Total:	43,293.53		29,196.48		6,481,254.18	
Race / Ethnicity						
AFRICAN AMERICAN	6,465.00	10.75%	3,468.00	8.81%	995,726.80	11.33%
ASIAN	911.00	1.52%	710.50	1.81%	129,348.75	1.47%
CAUCASIAN	11,481.75	19.10%	8,889.50	22.59%	1,862,723.49	21.20%
HISPANIC	37,463.03	62.31%	24,413.48	62.04%	5,516,158.34	62.78%
NATIVE AMERICAN	206.50	0.34%	132.00	0.34%	71,582.05	0.81%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	1,890.75	3.14%	468.00	1.19%	75,335.50	0.86%
OTHER	1,634.00	2.72%	1,159.00	2.95%	131,337.72	1.49%
TWO OR MORE RACES	74.00	0.12%	112.00	0.28%	4,662.00	0.05%
Total:	60,126.03	100.00%	39,352.48	100.00%	8,786,874.65	100.00%
Gender Breakdown						
Male	58,162.53	96.73%	37,822.48	96.11%	8,469,302.20	96.39%
Female	1,963.50	3.27%	1,530.00	3.89%	317,572.45	3.61%
Total:	60,126.03	100.00%	39,352.48	100.00%	8,786,874.65	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	27,944.50	46.48%	18,019.00	45.79%	4,814,239.45	54.79%
Subcontractor's Total Hours	32,181.53	53.52%	21,333.48	54.21%	3,972,635.20	45.21%
Total:	60,126.03	100.00%	39,352.48	100.00%	8,786,874.65	100.00%
Prime Contractor's Targeted Hours	17,704.00	29.44%	11,428.50	29.04%	2,873,035.45	32.70%
Subcontractor's Targeted Hours	19,553.03	32.52%	12,681.98	32.23%	2,364,931.44	26.91%
Total:	37,257.03	61.96%	24,110.48	61.27%	5,237,966.89	59.61%
Prime Contractor's Disadvantaged Hours	2,414.50	4.02%	1,761.00	4.47%	608,079.75	6.92%
Subcontractor's Disadvantaged Hours	890.00	1.48%	224.50	0.57%	311,782.99	3.55%
Total:	3,304.50	5.50%	1,985.50	5.05%	919,862.74	10.47%