



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours:	8,308,625.00	Reporting Period: CUSTOM
Total Project Hours To Date:	8,185,194.88	From: 5/11/2020
Total Project Hours Percentage:	98.51%	To: 7/5/2020

	Craft Hours May 11 – Jun 07	Percentage (%) Craft Hours May 11 – Jun 07	Craft Hours Jun 08 – Jul 05	Percentage (%) Craft Hours Jun 08 – Jul 05	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	19,083.05	22.40%	12,993.00	21.88%	1,635,038.41	19.98%
Fed Extremely Economically Disadvantaged	30,984.10	36.36%	21,862.00	36.81%	3,222,936.76	39.38%
Economically Disadvantaged Area Hours Subtotal	50,067.15	58.76%	34,855.00	58.69%	4,857,975.17	59.35%
Non-Targeted	35,137.25	41.24%	24,535.50	41.31%	3,327,219.71	40.65%
Total:	85,204.40	100.00%	59,390.50	100.00%	8,185,194.88	100.00%
Craft Level Breakdown						
Apprentice	16,667.55	19.56%	11,545.00	19.44%	1,448,546.45	17.70%
Journeyman	68,536.85	80.44%	47,845.50	80.56%	6,736,648.43	82.30%
Total:	85,204.40	100.00%	59,390.50	100.00%	8,185,194.88	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	48,250.85	74.33%	32,971.00	74.07%	4,596,135.03	76.04%
Apprentice	16,667.55	25.67%	11,545.00	25.93%	1,448,546.45	23.96%
Total:	64,918.40		44,516.00		6,044,681.48	
Race / Ethnicity						
AFRICAN AMERICAN	7,428.50	8.72%	4,720.00	7.95%	938,796.19	11.47%
ASIAN	1,764.50	2.07%	1,285.00	2.16%	118,541.00	1.45%
CAUCASIAN	16,419.50	19.27%	11,478.00	19.33%	1,749,515.86	21.37%
HISPANIC	53,264.60	62.51%	37,383.50	62.95%	5,132,250.42	62.70%
NATIVE AMERICAN	239.00	0.28%	316.00	0.53%	70,231.05	0.86%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	2,612.55	3.07%	1,692.00	2.85%	59,502.14	0.73%
OTHER	3,313.75	3.89%	2,364.00	3.98%	112,985.22	1.38%
TWO OR MORE RACES	162.00	0.19%	152.00	0.26%	3,373.00	0.04%
Total:	85,204.40	100.00%	59,390.50	100.00%	8,185,194.88	100.00%
Gender Breakdown						
Male	82,441.40	96.76%	57,334.00	96.54%	7,887,163.93	96.36%
Female	2,763.00	3.24%	2,056.50	3.46%	298,030.95	3.64%
Total:	85,204.40	100.00%	59,390.50	100.00%	8,185,194.88	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	41,713.50	48.96%	30,800.50	51.86%	4,537,358.95	55.43%
Subcontractor's Total Hours	43,490.90	51.04%	28,590.00	48.14%	3,647,835.93	44.57%
Total:	85,204.40	100.00%	59,390.50	100.00%	8,185,194.88	100.00%
Prime Contractor's Targeted Hours	25,293.50	29.69%	18,414.50	31.01%	2,697,570.45	32.96%
Subcontractor's Targeted Hours	24,773.65	29.08%	16,440.50	27.68%	2,160,404.72	26.39%
Total:	50,067.15	58.76%	34,855.00	58.69%	4,857,975.17	59.35%
Prime Contractor's Disadvantaged Hours	3,993.50	4.69%	3,053.50	5.14%	581,333.25	7.10%
Subcontractor's Disadvantaged Hours	1,230.50	1.44%	383.00	0.64%	309,003.99	3.78%
Total:	5,224.00	6.13%	3,436.50	5.79%	890,337.24	10.88%