



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours:	9,321,266.00	Reporting Period: CUSTOM
Total Project Hours To Date:	8,969,871.07	From: 2/1/2021
Total Project Hours Percentage:	96.23%	To: 4/4/2021

	Craft Hours Feb 01 – Feb 28	Percentage (%) Craft Hours Feb 01 – Feb 28	Craft Hours Mar 01 – Apr 04	Percentage (%) Craft Hours Mar 01 – Apr 04	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	17,060.95	22.26%	15,202.01	22.64%	1,819,515.73	20.28%
Fed Extremely Economically Disadvantaged	30,643.15	39.97%	27,781.66	41.38%	3,536,756.01	39.43%
Economically Disadvantaged Area Hours Subtotal	47,704.10	62.23%	42,983.67	64.02%	5,356,271.74	59.71%
Non-Targeted	28,956.82	37.77%	24,159.00	35.98%	3,613,599.33	40.29%
Total:	76,660.92	100.00%	67,142.67	100.00%	8,969,871.07	100.00%
Craft Level Breakdown						
Apprentice	10,279.75	13.41%	10,499.62	15.64%	1,573,736.95	17.54%
Journeyman	66,381.17	86.59%	56,643.05	84.36%	7,396,134.12	82.46%
Total:	76,660.92	100.00%	67,142.67	100.00%	8,969,871.07	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	44,120.37	81.10%	39,157.55	78.86%	5,037,252.70	76.20%
Apprentice	10,279.75	18.90%	10,499.62	21.14%	1,573,736.95	23.80%
Total:	54,400.12		49,657.17		6,610,989.65	
Race / Ethnicity						
AFRICAN AMERICAN	7,188.35	9.38%	6,328.50	9.43%	1,013,869.90	11.30%
ASIAN	1,298.50	1.69%	1,028.00	1.53%	132,157.75	1.47%
CAUCASIAN	12,764.75	16.65%	9,119.50	13.58%	1,890,605.19	21.08%
HISPANIC	48,044.32	62.67%	43,333.22	64.54%	5,631,607.68	62.78%
NATIVE AMERICAN	212.00	0.28%	201.50	0.30%	72,048.55	0.80%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	4,640.50	6.05%	4,215.45	6.28%	87,150.98	0.97%
OTHER	2,296.50	3.00%	2,660.50	3.96%	137,248.02	1.53%
TWO OR MORE RACES	216.00	0.28%	256.00	0.38%	5,183.00	0.06%
Total:	76,660.92	100.00%	67,142.67	100.00%	8,969,871.07	100.00%
Gender Breakdown						
Male	73,556.92	95.95%	64,598.67	96.21%	8,645,360.12	96.38%
Female	3,104.00	4.05%	2,544.00	3.79%	324,510.95	3.62%
Total:	76,660.92	100.00%	67,142.67	100.00%	8,969,871.07	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	38,400.00	50.09%	39,900.00	59.43%	4,911,302.45	54.75%
Subcontractor's Total Hours	38,260.92	49.91%	27,242.67	40.57%	4,058,568.62	45.25%
Total:	76,660.92	100.00%	67,142.67	100.00%	8,969,871.07	100.00%
Prime Contractor's Targeted Hours	24,392.00	31.82%	26,928.50	40.11%	2,942,378.95	32.80%
Subcontractor's Targeted Hours	23,312.10	30.41%	16,055.17	23.91%	2,413,892.79	26.91%
Total:	47,704.10	62.23%	42,983.67	64.02%	5,356,271.74	59.71%
Prime Contractor's Disadvantaged Hours	3,882.50	5.06%	3,949.50	5.88%	617,625.75	6.89%
Subcontractor's Disadvantaged Hours	884.00	1.15%	477.00	0.71%	314,069.99	3.50%
Total:	4,766.50	6.22%	4,426.50	6.59%	931,695.74	10.39%