



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours:	8,158,625.00	Reporting Period: CUSTOM
Total Project Hours To Date:	8,124,578.73	From: 4/13/2020
Total Project Hours Percentage:	99.58%	To: 6/7/2020

	Craft Hours Apr 13 – May 10	Percentage (%) Craft Hours Apr 13 – May 10	Craft Hours May 11 – Jun 07	Percentage (%) Craft Hours May 11 – Jun 07	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	21,596.30	21.30%	18,918.50	22.39%	1,621,688.86	19.96%
Fed Extremely Economically Disadvantaged	38,660.10	38.12%	30,699.00	36.33%	3,200,608.16	39.39%
<i>Economically Disadvantaged Area Hours Subtotal</i>	60,256.40	59.42%	49,617.50	58.71%	4,822,297.02	59.35%
Non-Targeted	41,156.10	40.58%	34,891.25	41.29%	3,302,281.71	40.65%
Total:	101,412.50	100.00%	84,508.75	100.00%	8,124,578.73	100.00%
Craft Level Breakdown						
Apprentice	20,604.50	20.32%	16,585.00	19.63%	1,436,874.90	17.69%
Journeyman	80,808.00	79.68%	67,923.75	80.37%	6,687,703.83	82.31%
Total:	101,412.50	100.00%	84,508.75	100.00%	8,124,578.73	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	54,849.50	72.69%	47,762.75	74.23%	4,562,268.93	76.05%
Apprentice	20,604.50	27.31%	16,585.00	25.77%	1,436,874.90	23.95%
Total:	75,454.00		64,347.75		5,999,143.83	
Race / Ethnicity						
AFRICAN AMERICAN	9,212.85	9.08%	7,428.50	8.79%	934,076.19	11.50%
ASIAN	1,956.00	1.93%	1,764.50	2.09%	117,256.00	1.44%
CAUCASIAN	19,828.55	19.55%	16,290.00	19.28%	1,737,829.36	21.39%
HISPANIC	63,268.30	62.39%	52,861.00	62.55%	5,094,096.32	62.70%
NATIVE AMERICAN	224.00	0.22%	239.00	0.28%	69,915.05	0.86%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	3,304.00	3.26%	2,450.00	2.90%	57,563.59	0.71%
OTHER	3,457.80	3.41%	3,313.75	3.92%	110,621.22	1.36%
TWO OR MORE RACES	161.00	0.16%	162.00	0.19%	3,221.00	0.04%
Total:	101,412.50	100.00%	84,508.75	100.00%	8,124,578.73	100.00%
Gender Breakdown						
Male	98,240.00	96.87%	81,745.75	96.73%	7,828,604.28	96.36%
Female	3,172.50	3.13%	2,763.00	3.27%	295,974.45	3.64%
Total:	101,412.50	100.00%	84,508.75	100.00%	8,124,578.73	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	46,580.50	45.93%	41,713.50	49.36%	4,506,558.45	55.47%
Subcontractor's Total Hours	54,832.00	54.07%	42,795.25	50.64%	3,618,020.28	44.53%
Total:	101,412.50	100.00%	84,508.75	100.00%	8,124,578.73	100.00%
Prime Contractor's Targeted Hours	28,780.00	28.38%	25,293.50	29.93%	2,679,155.95	32.98%
Subcontractor's Targeted Hours	31,476.40	31.04%	24,324.00	28.78%	2,143,141.07	26.38%
Total:	60,256.40	59.42%	49,617.50	58.71%	4,822,297.02	59.35%
Prime Contractor's Disadvantaged Hours	4,872.00	4.80%	3,993.50	4.73%	578,279.75	7.12%

Subcontractor's Disadvantaged Hours	1,755.50	1.73%	1,230.50	1.46%	308,620.99	3.80%
Total:	6,627.50	6.54%	5,224.00	6.18%	886,900.74	10.92%