



LOS ANGELES COUNTY METRO
TARGETED WORKER SUMMARY REPORT
 C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours:	8,672,543.59	Reporting Period: CUSTOM
Total Project Hours To Date:	8,637,945.34	From: 10/5/2020
Total Project Hours Percentage:	99.60%	To: 12/6/2020

	Craft Hours Oct 05 – Nov 01	Percentage (%) Craft Hours Oct 05 – Nov 01	Craft Hours Nov 02 – Dec 06	Percentage (%) Craft Hours Nov 02 – Dec 06	Cumulative Craft Hours To Date	Percentage (%) Cumulative Craft Hours To Date
Targeted Worker Hours						
FED Economically Disadvantaged	18,289.65	20.81%	12,413.00	21.06%	1,714,227.12	19.85%
Fed Extremely Economically Disadvantaged	35,645.15	40.56%	24,201.41	41.06%	3,412,779.91	39.51%
Economically Disadvantaged Area Hours Subtotal	53,934.80	61.37%	36,614.41	62.11%	5,127,007.03	59.35%
Non-Targeted	33,945.25	38.63%	22,333.50	37.89%	3,510,938.31	40.65%
Total:	87,880.05	100.00%	58,947.91	100.00%	8,637,945.34	100.00%
Craft Level Breakdown						
Apprentice	14,150.15	16.10%	8,770.00	14.88%	1,526,498.18	17.67%
Journeyman	73,729.90	83.90%	50,177.91	85.12%	7,111,447.16	82.33%
Total:	87,880.05	100.00%	58,947.91	100.00%	8,637,945.34	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	49,563.00	77.79%	36,152.41	80.48%	4,849,339.07	76.06%
Apprentice	14,150.15	22.21%	8,770.00	19.52%	1,526,498.18	23.94%
Total:	63,713.15		44,922.41		6,375,837.25	
Race / Ethnicity						
AFRICAN AMERICAN	8,416.95	9.58%	5,138.50	8.72%	981,025.30	11.36%
ASIAN	1,910.50	2.17%	1,122.50	1.90%	127,119.25	1.47%
CAUCASIAN	17,266.00	19.65%	12,125.23	20.57%	1,834,127.74	21.23%
HISPANIC	54,910.30	62.48%	37,341.68	63.35%	5,423,357.95	62.79%
NATIVE AMERICAN	184.00	0.21%	205.00	0.35%	71,205.05	0.82%
NATIVE HAWAIIAN/PACIFIC ISLANDER	0.00	0.00%	0.00	0.00%	0.00	0.00%
NOT SPECIFIED	2,435.80	2.77%	981.00	1.66%	69,121.83	0.80%
OTHER	2,536.50	2.89%	1,839.00	3.12%	127,572.22	1.48%
TWO OR MORE RACES	220.00	0.25%	195.00	0.33%	4,416.00	0.05%
Total:	87,880.05	100.00%	58,947.91	100.00%	8,637,945.34	100.00%
Gender Breakdown						
Male	85,251.55	97.01%	56,993.41	96.68%	8,325,433.89	96.38%
Female	2,628.50	2.99%	1,954.50	3.32%	312,511.45	3.62%
Total:	87,880.05	100.00%	58,947.91	100.00%	8,637,945.34	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	40,673.50	46.28%	30,197.50	51.23%	4,753,537.95	55.03%
Subcontractor's Total Hours	47,206.55	53.72%	28,750.41	48.77%	3,884,407.39	44.97%
Total:	87,880.05	100.00%	58,947.91	100.00%	8,637,945.34	100.00%
Prime Contractor's Targeted Hours	25,245.00	28.73%	18,995.50	32.22%	2,814,800.95	32.59%
Subcontractor's Targeted Hours	28,689.80	32.65%	17,618.91	29.89%	2,312,206.08	26.77%
Total:	53,934.80	61.37%	36,614.41	62.11%	5,127,007.03	59.35%
Prime Contractor's Disadvantaged Hours	4,105.00	4.67%	2,816.50	4.78%	602,526.75	6.98%
Subcontractor's Disadvantaged Hours	1,396.00	1.59%	626.00	1.06%	309,981.99	3.59%
Total:	5,501.00	6.26%	3,442.50	5.84%	912,508.74	10.56%