



TARGETED WORKER SUMMARY REPORT
Crenshaw/LAX Transit Corridor Project
C0988 *REVISED

SUMMARY

Total Forecasted Project Hours	3,000,000.00					
Total Project Hours to Date	63,011.18	Reporting Period: June-2014				
Total Project Hours Percentage	2.10%	From: 5/18/2014			To: 6/21/2014	
Number of New Hires For The Month	84	38	383			
Project Labor Agreement Goals: * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours April 20 - May 17	Percentage Craft Hours April 20 - May 17	Craft Hours May 18 - June 21	Percentage Craft Hours May 18 - June 21	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
Targeted Worker Hours						
Extremely Economically Disadvantaged Area Hours	5,649	38.08%	4,634.30	34.30%	25,371.06	40.26%
Economically Disadvantaged Area Hours	3,206.64	21.62%	3,138.50	23.23%	15,813.71	25.10%
Economically Disadvantaged Area Hours Subtotal	8,855.59	59.70%	7,772.80	57.52%	41,184.77	* 65.36%
Non Targeted Worker Hours	5,978.98	40.30%	5,740.00	42.48%	21,826.41	34.64%
Total	14,834.57	100.00%	13,512.80	100.00%	63,011.18	100.00%
Craft level Breakdown						
Journeyman	12,765.82	86.05%	11,674.55	86.40%	54,678.18	86.78%
Apprentice	2,068.75	13.95%	1,838.25	13.60%	8,333.00	** 13.22%
Total	14,834.57	100.00%	13,512.80	100.00%	63,011.18	100.00%
Race/Ethnicity						
African-American	1,895.00	12.77%	1,424.50	10.54%	10,618.40	16.85%
Asian	256.50	1.73%	193.00	1.43%	2,665.50	4.23%
Caucasian	3,610.75	24.34%	3,949.00	29.22%	13,430.21	21.31%
Hispanic	7,980.57	53.80%	7,080.25	52.40%	33,850.77	53.72%
Native American	-		39.00	0.29%	161.00	0.26%
Other	1,091.75	7.36%	827.05	6.12%	2,285.30	3.63%
Total	14,834.57	100.00%	13,512.80	100.00%	63,011.18	100.00%
Gender Breakdown						
Female	611.00	4.12%	470.50	3.48%	2,009.00	3.19%
Male	14,223.57	95.88%	13,042.30	96.52%	61,002.18	96.81%
Total	14,834.57	100.00%	13,512.80	100.00%	63,011.18	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	5,595	37.72%	6,464	47.80%	16,308	25.88%
Subcontractor's Total Hours	9,239.57	62.28%	7,057.30	52.20%	46,703.68	74.12%
Total	14,834.57	100.00%	13,520.80	100.00%	63,011.18	100.00%
Prime Contractor's Targeted Hours	3,521.50	23.74%	3,642.00	26.94%	10,121.50	16.06%
Subcontractor's Targeted Hours	5,334.09	35.96%	4,130.80	30.55%	31,063.27	49.30%
Total	8,855.59	59.70%	7,772.80	57.49%	41,184.77	65.36%
Prime Contractor's Disadvantaged Hours	1,294	8.72%	1,668.25	12.34%	3,906.75	6.20%
Subcontractor's Disadvantaged Hours	701.50	4.73%	568.25	4.20%	6,482.50	10.29%
Total	1,995.50	13.45%	2,236.50	16.54%	10,389.25	*** 16.49%

Contractors are responsible for the accuracy of report data submitted and shall verify that calculations are correct in each field.

7/25/2014 11:14 AM