



**TARGETED WORKER SUMMARY REPORT**  
**Crenshaw/LAX Transit Corridor Project**  
**C0988 \*REVISED 2**

**SUMMARY**

Total Forecasted Project Hours	3,000,000				
Total Project Hours to Date	3,100				
Total Project Hours Percentage	0.10%				
		Reporting Period: <b>November-2013</b>			
		From: 11/1/2013		To: 11/30/2013	

Number of New Hires For The Month		16	6	28
-----------------------------------	--	----	---	----

Project Labor Agreement Goals: * 40% Economically Disadvantaged Areas - National Targeted Workers ** 20% Apprentices *** 10% Disadvantaged Workers	Craft Hours Oct. 1-31	Percentage Craft Hours Oct. 1-31	Craft Hours Nov. 1-30	Percentage Craft Hours Nov. 1-30	Cumulative Craft Hours to Date	Percentage of Cumulative Craft Hours
<b>Targeted Worker Hours</b>						
Extremely Economically Disadvantaged Area Hours	684.00	70.88%	1,042.00	70.15%	1,726.00	55.67%
Economically Disadvantaged Area Hours	80.00	8.29%	224.00	15.08%	485.00	15.64%
<b>Economically Disadvantaged Area Hours Subtotal</b>	<b>764.00</b>	<b>79.17%</b>	<b>1,266.00</b>	<b>85.23%</b>	<b>2,211.00</b>	<b>* 71.31%</b>
Non Targeted Worker Hours	201.00	20.83%	219.41	14.77%	889.41	28.69%
<b>Total</b>	<b>965.00</b>	<b>100.00%</b>	<b>1,485.41</b>	<b>100.00%</b>	<b>3,100.41</b>	<b>100.00%</b>
<b>Craft level Breakdown</b>						
Journeyman	733.00	75.96%	1,189.41	80.07%	2,548.41	82.20%
Apprentice	232.00	24.04%	296.00	19.93%	552.00	<b>** 17.80%</b>
<b>Total</b>	<b>965.00</b>	<b>100.00%</b>	<b>1,485.41</b>	<b>100.00%</b>	<b>3,100.41</b>	<b>100.00%</b>
<b>Race/Ethnicity</b>						
African-American	715.00	74.09%	1,169.25	78.72%	2,052.25	66.19%
Asian	-		-		-	
Caucasian	4.00	0.41%	66.16	4.45%	395.16	12.75%
Hispanic	246.00	25.49%	250.00	16.83%	629.00	20.29%
Native American	-		-		24.00	0.77%
Other	-		-		-	
<b>Total</b>	<b>965.0</b>	<b>100.00%</b>	<b>1,485.41</b>	<b>100.00%</b>	<b>3,100.41</b>	<b>100.00%</b>
<b>Gender Breakdown</b>						
Female	144.00	14.92%	76.00	5.12%	220.00	7.10%
Male	821.00	85.08%	1,409.41	94.88%	2,880.41	92.90%
<b>Total</b>	<b>965.00</b>	<b>100.00%</b>	<b>1,485.41</b>	<b>100.00%</b>	<b>3,100.41</b>	<b>100.00%</b>
<b>Contractor Breakdown</b>						
Prime Contractor's Total Hours	-		-		-	
Subcontractor's Total Hours	965.00	100.00%	1,485.41	100.00%	3,100.41	100.00%
<b>Total</b>	<b>965.00</b>	<b>100.00%</b>	<b>1,485.41</b>	<b>100.00%</b>	<b>3,100.41</b>	<b>100.00%</b>
Prime Contractor's Targeted Hours	-		-		-	
Subcontractor's Targeted Hours	764.00	79.17%	1,266.00	85.23%	2,211.00	71.31%
<b>Total</b>	<b>764.00</b>	<b>79.17%</b>	<b>1,266.00</b>	<b>85.23%</b>	<b>2,211.00</b>	<b>71.31%</b>
Prime Contractor's Disadvantaged Hours	-		-		-	
Subcontractor's Disadvantaged Hours	415.00	43.01%	536.00	36.08%	951.00	30.67%
<b>Total</b>	<b>415.00</b>	<b>43.01%</b>	<b>536.00</b>	<b>36.08%</b>	<b>951.00</b>	<b>*** 30.67%</b>