



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project C0988

Total Forecasted Project Hours	3,000,000.00	
Total Project Hours to Date	189,291.31	Reporting Period: CUSTOM
Total Project Hours Percentage	6.31 %	From: 9/21/2014 To: 10/18/2014

Project Labor Agreement Goals: *40% Economically Disadvantaged Areas - National Targeted Workers **20% Apprentices ***10% Disadvantaged Workers	Craft Hours Aug 17 - Sep 20	Percentage (%) Craft Hours Aug 17 - Sep 20	Craft Hours Sep 21 - Oct 18	Percentage (%) Craft Hours Sep 21 - Oct 18	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	13,923.00	35.28%	14,351.22	39.05%	72,221.76	38.15%
FED Economically Disadvantaged	7,343.55	18.61%	6,871.15	18.70%	38,649.30	20.42%
Economically Disadvantaged Area Hours SubTotal	21,266.55	53.88%	21,222.37	57.75%	110,871.06	* 58.57%
Non Targeted	18,201.05	46.12%	15,526.10	42.25%	78,420.25	41.43%
Total	39,467.60	100.00%	36,748.47	100.00%	189,291.31	100.00%
Craft Level Breakdown						
Journeyman	34,283.10	86.86%	30,988.97	84.33%	164,564.31	86.94%
Apprentice	5,184.50	13.14%	5,759.50	15.67%	24,727.00	** 13.06%
Total	39,467.60	100.00%	36,748.47	100.00%	189,291.31	100.00%
Race / Ethnicity						
African American	6,812.15	17.26%	7,391.67	20.11%	33,299.45	17.59%
Asian	359.00	0.91%	393.00	1.07%	3,368.00	1.78%
Caucasian	10,928.30	27.69%	9,471.50	25.77%	48,877.26	25.82%
Hispanic	19,028.65	48.21%	18,203.55	49.54%	94,860.50	50.11%
Native American	808.50	2.05%	275.00	0.75%	2,311.75	1.22%
Not Specified	221.50	0.56%	31.25	0.09%	555.75	0.29%
Other	1,309.50	3.32%	982.50	2.67%	6,018.60	3.18%
Total	39,467.60	100.00%	36,748.47	100.00%	189,291.31	100.00%
Gender Breakdown						
Female	801.50	2.03%	641.50	1.75%	4,333.50	2.29%
Male	38,666.10	97.97%	36,106.97	98.25%	184,957.81	97.71%
Total	39,467.60	100.00%	36,748.47	100.00%	189,291.31	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	17,477.00	44.28%	19,430.50	52.87%	73,398.00	38.78%
Subcontractor's Total Hours	21,990.60	55.72%	17,317.97	47.13%	115,893.31	61.22%
Total	39,467.60	100.00%	36,748.47	100.00%	189,291.31	100.00%
Prime Contractor's Targeted Hours	10,435.00	26.44%	11,683.50	31.79%	44,211.00	23.36%
Subcontractor's Targeted Hours	10,831.55	27.44%	9,538.87	25.96%	66,660.06	35.22%
Total	21,266.55	53.88%	21,222.37	57.75%	110,871.06	58.57%
Prime Contractor's Disadvantaged Hours	2,652.50	6.72%	2,752.00	7.49%	12,297.00	6.50%
Subcontractor's Disadvantaged Hours	318.30	0.81%	244.00	0.66%	7,861.49	4.15%
Total	2,970.80	7.53%	2,996.00	8.15%	20,158.49	*** 10.65%