



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project C0988

Total Forecasted Project Hours	3,000,000.00					
Total Project Hours to Date	239,800.67		Reporting Period: CUSTOM			
Total Project Hours Percentage	7.99 %		From: 10/19/2014 To: 11/15/2014			
	Craft Hours Sep 21 - Oct 18	Percentage (%) Craft Hours Sep 21 - Oct 18	Craft Hours Oct 19 - Nov 15	Percentage (%) Craft Hours Oct 19 - Nov 15	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	14,453.12	39.02%	20,920.90	41.66%	93,236.56	38.88%
FED Economically Disadvantaged	6,913.45	18.67%	8,120.13	16.17%	46,819.73	19.52%
<i>Economically Disadvantaged Area Hours SubTotal</i>	21,366.57	57.69%	29,041.03	57.83%	140,056.29	58.41%
Non Targeted	15,671.20	42.31%	21,179.03	42.17%	99,744.38	41.59%
Total	37,037.77	100.00%	50,220.06	100.00%	239,800.67	100.00%
Craft Level Breakdown						
Journeyman	31,278.27	84.45%	42,169.56	83.97%	207,023.17	86.33%
Apprentice	5,759.50	15.55%	8,050.50	16.03%	32,777.50	13.67%
Total	37,037.77	100.00%	50,220.06	100.00%	239,800.67	100.00%
Race / Ethnicity						
African American	7,419.07	20.03%	10,695.75	21.30%	44,022.60	18.36%
Asian	393.00	1.06%	740.50	1.47%	4,108.50	1.71%
Caucasian	9,577.20	25.86%	11,219.00	22.34%	60,201.96	25.11%
Hispanic	18,359.75	49.57%	25,930.56	51.63%	120,947.26	50.44%
Native American	275.00	0.74%	523.00	1.04%	2,834.75	1.18%
Not Specified	31.25	0.08%	31.75	0.06%	587.50	0.24%
Other	982.50	2.65%	1,079.50	2.15%	7,098.10	2.96%
Total	37,037.77	100.00%	50,220.06	100.00%	239,800.67	100.00%
Gender Breakdown						
Female	641.50	1.73%	1,563.50	3.11%	5,897.00	2.46%
Male	36,396.27	98.27%	48,656.56	96.89%	233,903.67	97.54%
Total	37,037.77	100.00%	50,220.06	100.00%	239,800.67	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	19,438.50	52.48%	26,029.50	51.83%	99,435.50	41.47%
Subcontractor's Total Hours	17,599.27	47.52%	24,190.56	48.17%	140,365.17	58.53%
Total	37,037.77	100.00%	50,220.06	100.00%	239,800.67	100.00%
Prime Contractor's Targeted Hours	11,683.50	31.54%	15,379.00	30.62%	59,590.00	24.85%
Subcontractor's Targeted Hours	9,683.07	26.14%	13,662.03	27.20%	80,466.29	33.56%
Total	21,366.57	57.69%	29,041.03	57.83%	140,056.29	58.41%
Prime Contractor's Disadvantaged Hours	2,752.00	7.43%	3,220.50	6.41%	15,517.50	6.47%
Subcontractor's Disadvantaged Hours	244.00	0.66%	826.50	1.65%	8,687.99	3.62%
Total	2,996.00	8.09%	4,047.00	8.06%	24,205.49	10.09%