



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project C0988

Total Forecasted Project Hours	3,000,000.00	
Total Project Hours to Date	315,139.33	Reporting Period: CUSTOM
Total Project Hours Percentage	10.50 %	From: 11/16/2014 To: 12/20/2014

	Craft Hours Oct 19 - Nov 15	Percentage (%) Craft Hours Oct 19 - Nov 15	Craft Hours Nov 16 - Dec 20	Percentage (%) Craft Hours Nov 16 - Dec 20	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	21,256.90	41.44%	31,130.35	41.92%	125,644.91	39.87%
FED Economically Disadvantaged	8,414.13	16.40%	12,057.33	16.24%	59,171.06	18.78%
<i>Economically Disadvantaged Area Hours SubTotal</i>	29,671.03	57.84%	43,187.68	58.16%	184,815.97	58.65%
Non Targeted	21,629.03	42.16%	31,066.98	41.84%	130,323.36	41.35%
Total	51,300.06	100.00%	74,254.66	100.00%	315,139.33	100.00%
Craft Level Breakdown						
Journeyman	42,760.56	83.35%	63,336.66	85.30%	270,954.83	85.98%
Apprentice	8,539.50	16.65%	10,918.00	14.70%	44,184.50	14.02%
Total	51,300.06	100.00%	74,254.66	100.00%	315,139.33	100.00%
Race / Ethnicity						
African American	10,751.75	20.96%	15,504.90	20.88%	59,583.50	18.91%
Asian	740.50	1.44%	623.50	0.84%	4,732.00	1.50%
Caucasian	11,742.00	22.89%	14,342.25	19.31%	75,067.21	23.82%
Hispanic	26,383.56	51.43%	40,552.01	54.61%	161,956.27	51.39%
Native American	523.00	1.02%	809.50	1.09%	3,644.25	1.16%
Not Specified	31.75	0.06%	548.75	0.74%	1,136.25	0.36%
Other	1,127.50	2.20%	1,873.75	2.52%	9,019.85	2.86%
Total	51,300.06	100.00%	74,254.66	100.00%	315,139.33	100.00%
Gender Breakdown						
Female	1,803.50	3.52%	2,267.50	3.05%	9,074.00	2.88%
Male	49,496.56	96.48%	71,987.16	96.95%	306,065.33	97.12%
Total	51,300.06	100.00%	74,254.66	100.00%	315,139.33	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	26,035.50	50.75%	43,250.50	58.25%	142,696.00	45.28%
Subcontractor's Total Hours	25,264.56	49.25%	31,004.16	41.75%	172,443.33	54.72%
Total	51,300.06	100.00%	74,254.66	100.00%	315,139.33	100.00%
Prime Contractor's Targeted Hours	15,433.00	30.08%	24,854.00	33.47%	85,440.00	27.11%
Subcontractor's Targeted Hours	14,238.03	27.75%	18,333.68	24.69%	99,375.97	31.53%
Total	29,671.03	57.84%	43,187.68	58.16%	184,815.97	58.65%
Prime Contractor's Disadvantaged Hours	4,364.50	8.51%	6,101.00	8.22%	25,729.00	8.16%
Subcontractor's Disadvantaged Hours	1,085.50	2.12%	1,337.50	1.80%	11,424.69	3.63%
Total	5,450.00	10.62%	7,438.50	10.02%	37,153.69	11.79%