



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours	3,000,000.00					
Total Project Hours to Date	664,567.20		Reporting Period: CUSTOM			
Total Project Hours Percentage	22.15 %		From: 4/19/2015 To: 5/16/2015			
	Craft Hours Mar 15 - Apr 18	Percentage (%) Craft Hours Mar 15 - Apr 18	Craft Hours Apr 19 - May 16	Percentage (%) Craft Hours Apr 19 - May 16	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	37,413.65	41.19%	32,003.60	39.76%	267,699.24	40.28%
FED Economically Disadvantaged	15,419.61	16.98%	14,793.20	18.38%	124,516.99	18.74%
<i>Economically Disadvantaged Area Hours SubTotal</i>	52,833.26	58.17%	46,796.80	58.13%	392,216.23	59.02%
Non Targeted	37,995.27	41.83%	33,700.35	41.87%	272,350.97	40.98%
Total	90,828.53	100.00%	80,497.15	100.00%	664,567.20	100.00%
Craft Level Breakdown						
Journeyman	77,662.53	85.50%	69,147.90	85.90%	572,271.95	86.11%
Apprentice	13,166.00	14.50%	11,349.25	14.10%	92,295.25	13.89%
Total	90,828.53	100.00%	80,497.15	100.00%	664,567.20	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	56,046.16	61.71%	52,359.50	65.05%	418,395.40	62.96%
Apprentice	13,166.00	19.02%	11,349.25	17.81%	92,295.25	18.07%
Race / Ethnicity						
African American	13,099.40	14.42%	10,765.00	13.37%	113,320.40	17.05%
Asian	407.00	0.45%	317.50	0.39%	6,537.50	0.98%
Caucasian	19,625.05	21.61%	19,270.20	23.94%	150,643.71	22.67%
Hispanic	52,424.98	57.72%	45,923.40	57.05%	362,841.89	54.60%
Native American	1,221.00	1.34%	876.00	1.09%	8,264.55	1.24%
Not Specified	321.50	0.35%	737.75	0.92%	2,067.00	0.31%
Other	3,729.60	4.11%	2,607.30	3.24%	20,892.15	3.14%
Total	90,828.53	100.00%	80,497.15	100.00%	664,567.20	100.00%
Gender Breakdown						
Female	2,070.35	2.28%	2,051.75	2.55%	17,523.60	2.64%
Male	88,758.18	97.72%	78,445.40	97.45%	647,043.60	97.36%
Total	90,828.53	100.00%	80,497.15	100.00%	664,567.20	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	58,873.50	64.82%	51,000.00	63.36%	355,342.50	53.47%
Subcontractor's Total Hours	31,955.03	35.18%	29,497.15	36.64%	309,224.70	46.53%
Total	90,828.53	100.00%	80,497.15	100.00%	664,567.20	100.00%
Prime Contractor's Targeted Hours	34,363.50	37.83%	30,324.50	37.67%	213,125.00	32.07%
Subcontractor's Targeted Hours	18,469.76	20.33%	16,472.30	20.46%	179,091.23	26.95%
Total	52,833.26	58.17%	46,796.80	58.13%	392,216.23	59.02%
Prime Contractor's Disadvantaged Hours	7,465.50	8.22%	6,415.50	7.97%	55,612.00	8.37%
Subcontractor's Disadvantaged Hours	1,288.25	1.42%	1,322.50	1.64%	16,421.59	2.47%
Total	8,753.75	9.64%	7,738.00	9.61%	72,033.59	10.84%