



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours	4,330,225.00					
Total Project Hours to Date	3,524,815.88	Reporting Period: CUSTOM				
Total Project Hours Percentage	81.40 %	From: 6/5/2017 To: 7/2/2017				
	Craft Hours May 08 - Jun 04	Percentage (%) Craft Hours May 08 - Jun 04	Craft Hours Jun 05 - Jul 02	Percentage (%) Craft Hours Jun 05 - Jul 02	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	54,283.05	41.75%	56,337.90	42.58%	1,421,353.44	40.32%
FED Economically Disadvantaged	26,928.20	20.71%	26,951.95	20.37%	679,399.57	19.27%
<i>Economically Disadvantaged Area Hours SubTotal</i>	81,211.25	62.46%	83,289.85	62.94%	2,100,753.01	59.60%
Non Targeted	48,807.70	37.54%	49,033.95	37.06%	1,424,062.87	40.40%
Total	130,018.95	100.00%	132,323.80	100.00%	3,524,815.88	100.00%
Craft Level Breakdown						
Journeyman	102,584.45	78.90%	105,779.30	79.94%	2,980,108.23	84.55%
Apprentice	27,434.50	21.10%	26,544.50	20.06%	544,707.65	15.45%
Total	130,018.95	100.00%	132,323.80	100.00%	3,524,815.88	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	68,121.80	52.39%	71,481.75	54.02%	1,912,292.86	54.25%
Apprentice	27,434.50	28.71%	26,544.50	27.08%	544,707.65	22.17%
Race / Ethnicity						
African American	13,110.75	10.08%	13,485.80	10.19%	450,267.64	12.77%
Asian	1,436.00	1.10%	1,198.00	0.91%	36,216.25	1.03%
Caucasian	24,660.75	18.97%	23,134.50	17.48%	783,831.21	22.24%
Hispanic	83,636.65	64.33%	85,825.50	64.86%	2,075,407.77	58.88%
Native American	1,047.00	0.81%	1,382.50	1.04%	41,028.55	1.16%
Not Specified	2,141.50	1.65%	3,429.00	2.59%	37,832.70	1.07%
Other	3,986.30	3.07%	3,868.50	2.92%	98,882.76	2.81%
		0.00%		0.00%	1,349.00	0.04%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total	130,018.95	100.00%	132,323.80	100.00%	3,524,815.88	100.00%
Gender Breakdown						
Female	5,071.50	3.90%	5,501.00	4.16%	114,897.75	3.26%
Male	124,947.45	96.10%	126,822.80	95.84%	3,409,918.13	96.74%
Total	130,018.95	100.00%	132,323.80	100.00%	3,524,815.88	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	82,668.00	63.58%	80,922.00	61.15%	2,156,277.45	61.17%
Subcontractor's Total Hours	47,350.95	36.42%	51,401.80	38.85%	1,368,538.43	38.83%
Total	130,018.95	100.00%	132,323.80	100.00%	3,524,815.88	100.00%
Prime Contractor's Targeted Hours	51,196.00	39.38%	50,947.50	38.50%	1,276,070.45	36.20%
Subcontractor's Targeted Hours	30,015.25	23.09%	32,342.35	24.44%	824,682.56	23.40%
Total	81,211.25	62.46%	83,289.85	62.94%	2,100,753.01	59.60%
Prime Contractor's Disadvantaged Hours	10,407.50	8.00%	10,810.00	8.17%	308,269.75	8.75%
Subcontractor's Disadvantaged Hours	6,029.50	4.64%	5,696.15	4.30%	135,287.59	3.84%
Total	16,437.00	12.64%	16,506.15	12.47%	443,557.34	12.58%