



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours	4,330,225.00					
Total Project Hours to Date	3,831,142.43	Reporting Period: CUSTOM				
Total Project Hours Percentage	88.47 %	From: 8/7/2017 To: 9/10/2017				
	Craft Hours Jul 03 - Aug 06	Percentage (%) Craft Hours Jul 03 - Aug 06	Craft Hours Aug 07 - Sep 10	Percentage (%) Craft Hours Aug 07 - Sep 10	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	64,173.55	42.27%	61,381.75	40.39%	1,544,302.19	40.31%
FED Economically Disadvantaged	31,203.95	20.55%	31,825.60	20.94%	733,466.32	19.14%
<i>Economically Disadvantaged Area Hours SubTotal</i>	95,377.50	62.83%	93,207.35	61.33%	2,277,768.51	59.45%
Non Targeted	56,435.70	37.17%	58,779.60	38.67%	1,553,373.92	40.55%
Total	151,813.20	100.00%	151,986.95	100.00%	3,831,142.43	100.00%
Craft Level Breakdown						
Journeyman	122,154.20	80.46%	124,181.95	81.71%	3,228,803.53	84.28%
Apprentice	29,659.00	19.54%	27,805.00	18.29%	602,338.90	15.72%
Total	151,813.20	100.00%	151,986.95	100.00%	3,831,142.43	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	84,221.00	55.48%	86,903.25	57.18%	2,084,131.61	54.40%
Apprentice	29,659.00	26.04%	27,805.00	24.24%	602,338.90	22.42%
Race / Ethnicity						
African American	14,986.15	9.87%	14,756.20	9.71%	483,175.99	12.61%
Asian	1,964.50	1.29%	1,681.50	1.11%	45,683.75	1.19%
Caucasian	28,308.00	18.65%	29,267.50	19.26%	869,292.21	22.69%
Hispanic	103,108.30	67.92%	103,108.00	67.84%	2,294,652.02	59.89%
Native American	1,507.00	0.99%	1,382.00	0.91%	48,626.55	1.27%
Not Specified	486.50	0.32%	330.75	0.22%	32,207.90	0.84%
Other	1,452.75	0.96%	1,461.00	0.96%	56,155.01	1.47%
		0.00%		0.00%	1,349.00	0.04%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total	151,813.20	100.00%	151,986.95	100.00%	3,831,142.43	100.00%
Gender Breakdown						
Female	6,151.80	4.05%	5,651.80	3.72%	125,790.35	3.28%
Male	145,661.40	95.95%	146,335.15	96.28%	3,705,352.08	96.72%
Total	151,813.20	100.00%	151,986.95	100.00%	3,831,142.43	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	94,330.50	62.14%	94,231.50	62.00%	2,344,977.95	61.21%
Subcontractor's Total Hours	57,482.70	37.86%	57,755.45	38.00%	1,486,164.48	38.79%
Total	151,813.20	100.00%	151,986.95	100.00%	3,831,142.43	100.00%
Prime Contractor's Targeted Hours	58,907.00	38.80%	56,268.00	37.02%	1,381,192.45	36.05%
Subcontractor's Targeted Hours	36,470.50	24.02%	36,939.35	24.30%	896,576.06	23.40%
Total	95,377.50	62.83%	93,207.35	61.33%	2,277,768.51	59.45%
Prime Contractor's Disadvantaged Hours	13,241.50	8.72%	12,432.00	8.18%	327,392.25	8.55%
Subcontractor's Disadvantaged Hours	6,039.15	3.98%	5,925.90	3.90%	147,261.64	3.84%
Total	19,280.65	12.70%	18,357.90	12.08%	474,653.89	12.39%