



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours	4,330,225.00					
Total Project Hours to Date	3,958,023.58	Reporting Period: CUSTOM				
Total Project Hours Percentage	91.40 %	From: 9/11/2017 To: 10/8/2017				
	Craft Hours Aug 07 - Sep 10	Percentage (%) Craft Hours Aug 07 - Sep 10	Craft Hours Sep 11 - Oct 08	Percentage (%) Craft Hours Sep 11 - Oct 08	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	61,769.25	40.33%	52,486.15	41.94%	1,597,739.84	40.37%
FED Economically Disadvantaged	32,145.10	20.99%	26,567.10	21.23%	760,352.92	19.21%
<i>Economically Disadvantaged Area Hours SubTotal</i>	93,914.35	61.32%	79,053.25	63.17%	2,358,092.76	59.58%
Non Targeted	59,250.10	38.68%	46,086.40	36.83%	1,599,930.82	40.42%
Total	153,164.45	100.00%	125,139.65	100.00%	3,958,023.58	100.00%
Craft Level Breakdown						
Journeyman	125,245.45	81.77%	101,057.65	80.76%	3,331,488.68	84.17%
Apprentice	27,919.00	18.23%	24,082.00	19.24%	626,534.90	15.83%
Total	153,164.45	100.00%	125,139.65	100.00%	3,958,023.58	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	87,718.75	57.27%	72,324.50	57.80%	2,157,835.61	54.52%
Apprentice	27,919.00	24.14%	24,082.00	24.98%	626,534.90	22.50%
Race / Ethnicity						
African American	14,870.70	9.71%	12,579.50	10.05%	495,869.99	12.53%
Asian	1,698.50	1.11%	1,650.50	1.32%	47,351.25	1.20%
Caucasian	29,721.50	19.40%	22,256.00	17.78%	892,556.21	22.55%
Hispanic	103,808.50	67.78%	85,430.15	68.27%	2,381,144.22	60.16%
Native American	1,382.00	0.90%	1,142.00	0.91%	49,768.55	1.26%
Not Specified	330.75	0.22%	660.50	0.53%	32,306.85	0.82%
Other	1,352.50	0.88%	1,421.00	1.14%	57,677.51	1.46%
		0.00%		0.00%	1,349.00	0.03%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total	153,164.45	100.00%	125,139.65	100.00%	3,958,023.58	100.00%
Gender Breakdown						
Female	5,777.30	3.77%	5,308.50	4.24%	131,224.35	3.32%
Male	147,387.15	96.23%	119,831.15	95.76%	3,826,799.23	96.68%
Total	153,164.45	100.00%	125,139.65	100.00%	3,958,023.58	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	94,251.50	61.54%	74,554.50	59.58%	2,419,552.45	61.13%
Subcontractor's Total Hours	58,912.95	38.46%	50,585.15	40.42%	1,538,471.13	38.87%
Total	153,164.45	100.00%	125,139.65	100.00%	3,958,023.58	100.00%
Prime Contractor's Targeted Hours	56,277.00	36.74%	44,878.00	35.86%	1,426,079.45	36.03%
Subcontractor's Targeted Hours	37,637.35	24.57%	34,175.25	27.31%	932,013.31	23.55%
Total	93,914.35	61.32%	79,053.25	63.17%	2,358,092.76	59.58%
Prime Contractor's Disadvantaged Hours	12,432.00	8.12%	9,743.50	7.79%	337,135.75	8.52%
Subcontractor's Disadvantaged Hours	6,109.90	3.99%	4,804.95	3.84%	152,804.59	3.86%
Total	18,541.90	12.11%	14,548.45	11.63%	489,940.34	12.38%