



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total Forecasted Project Hours	4,330,225.00					
Total Project Hours to Date	4,121,631.28	Reporting Period: CUSTOM				
Total Project Hours Percentage	95.18 %	From: 10/9/2017 To: 11/12/2017				
	Craft Hours Sep 11 - Oct 08	Percentage (%) Craft Hours Sep 11 - Oct 08	Craft Hours Oct 09 - Nov 12	Percentage (%) Craft Hours Oct 09 - Nov 12	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	52,601.40	41.83%	65,652.00	41.47%	1,664,937.99	40.40%
FED Economically Disadvantaged	26,916.60	21.40%	32,413.30	20.48%	787,020.12	19.09%
<i>Economically Disadvantaged Area Hours SubTotal</i>	79,518.00	63.23%	98,065.30	61.95%	2,451,958.11	59.49%
Non Targeted	46,242.40	36.77%	60,237.50	38.05%	1,669,673.17	40.51%
Total	125,760.40	100.00%	158,302.80	100.00%	4,121,631.28	100.00%
Craft Level Breakdown						
Journeyman	101,678.40	80.85%	126,014.80	79.60%	3,462,808.38	84.02%
Apprentice	24,082.00	19.15%	32,288.00	20.40%	658,822.90	15.98%
Total	125,760.40	100.00%	158,302.80	100.00%	4,121,631.28	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	72,809.50	57.90%	89,582.00	56.59%	2,247,963.61	54.54%
Apprentice	24,082.00	24.85%	32,288.00	26.49%	658,822.90	22.66%
Race / Ethnicity						
African American	12,761.25	10.15%	15,670.45	9.90%	512,445.19	12.43%
Asian	1,650.50	1.31%	2,253.50	1.42%	49,604.75	1.20%
Caucasian	22,558.00	17.94%	28,525.00	18.02%	921,383.21	22.35%
Hispanic	85,803.65	68.23%	107,981.85	68.21%	2,492,846.82	60.48%
Native American	1,340.00	1.07%	1,424.00	0.90%	53,239.05	1.29%
Not Specified	424.00	0.34%	577.00	0.36%	32,835.35	0.80%
Other	1,085.00	0.86%	1,706.50	1.08%	57,625.41	1.40%
	138.00	0.11%	164.50	0.10%	1,651.50	0.04%



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
 C0988

Total	125,760.40	100.00%	158,302.80	100.00%	4,121,631.28	100.00%
Gender Breakdown						
Female	5,308.50	4.22%	7,338.00	4.64%	138,562.35	3.36%
Male	120,451.90	95.78%	150,964.80	95.36%	3,983,068.93	96.64%
Total	125,760.40	100.00%	158,302.80	100.00%	4,121,631.28	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	74,554.50	59.28%	97,057.00	61.31%	2,516,609.45	61.06%
Subcontractor's Total Hours	51,205.90	40.72%	61,245.80	38.69%	1,605,021.83	38.94%
Total	125,760.40	100.00%	158,302.80	100.00%	4,121,631.28	100.00%
Prime Contractor's Targeted Hours	44,846.00	35.66%	58,984.50	37.26%	1,479,291.95	35.89%
Subcontractor's Targeted Hours	34,672.00	27.57%	39,080.80	24.69%	972,666.16	23.60%
Total	79,518.00	63.23%	98,065.30	61.95%	2,451,958.11	59.49%
Prime Contractor's Disadvantaged Hours	9,927.50	7.89%	12,274.50	7.75%	352,880.75	8.56%
Subcontractor's Disadvantaged Hours	4,804.95	3.82%	6,228.45	3.93%	159,033.04	3.86%
Total	14,732.45	11.71%	18,502.95	11.69%	511,913.79	12.42%