



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project

C0988

Total Forecasted Project Hours	7,223,638.00					
Total Project Hours to Date	7,135,157.84				Reporting Period: CUSTOM	
Total Project Hours Percentage	98.78 %				From: 8/12/2019 To: 9/15/2019	
	Craft Hours Jul 15 - Aug 11	Percentage (%) Craft Hours Jul 15 - Aug 11	Craft Hours Aug 12 - Sep 15	Percentage (%) Craft Hours Aug 12 - Sep 15	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	41,833.70	38.21%	54,926.45	38.36%	2,876,790.97	40.32%
FED Economically Disadvantaged	23,846.75	21.78%	30,292.00	21.16%	1,406,140.72	19.71%
Economically Disadvantaged Area Hours SubTotal	65,680.45	59.99%	85,218.45	59.52%	4,282,931.69	60.03%
Non Targeted	43,797.25	40.01%	57,967.90	40.48%	2,852,226.15	39.97%
Total	109,477.70	100.00%	143,186.35	100.00%	7,135,157.84	100.00%
Craft Level Breakdown						
Journeyman	86,222.45	78.76%	114,914.35	80.26%	5,889,449.69	82.54%
Apprentice	23,255.25	21.24%	28,272.00	19.74%	1,245,708.15	17.46%
Total	109,477.70	100.00%	143,186.35	100.00%	7,135,157.84	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	59,611.75	71.94%	82,401.50	74.45%	4,016,628.14	76.33%
Apprentice	23,255.25	28.06%	28,272.00	25.55%	1,245,708.15	23.67%
Total	82,867.00		110,673.50		5,262,336.29	
Race / Ethnicity						
African American	10,491.20	9.58%	12,950.40	9.04%	830,020.12	11.63%
Asian	2,353.50	2.15%	2,676.00	1.87%	98,696.00	1.38%
Caucasian	24,476.00	22.36%	31,256.50	21.83%	1,539,180.76	21.57%
Hispanic	69,449.00	63.44%	92,301.95	64.46%	4,470,940.70	62.66%
Native American	681.00	0.62%	695.75	0.49%	67,658.05	0.95%
Not Specified	237.00	0.22%	310.50	0.22%	43,058.90	0.60%
Other	1,570.00	1.43%	2,562.25	1.79%	81,699.31	1.15%
	220.00	0.20%	433.00	0.30%	3,904.00	0.05%
Total	109,477.70	100.00%	143,186.35	100.00%	7,135,157.84	100.00%
Gender Breakdown						
Female	4,054.50	3.70%	5,092.50	3.56%	264,774.35	3.71%
Male	105,423.20	96.30%	138,093.85	96.44%	6,870,383.49	96.29%
Total	109,477.70	100.00%	143,186.35	100.00%	7,135,157.84	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	46,029.50	42.04%	71,580.50	49.99%	4,073,459.95	57.09%
Subcontractor's Total Hours	63,448.20	57.96%	71,605.85	50.01%	3,061,697.89	42.91%
Total	109,477.70	100.00%	143,186.35	100.00%	7,135,157.84	100.00%
Prime Contractor's Targeted Hours	29,553.00	26.99%	45,780.50	31.97%	2,454,050.45	34.39%
Subcontractor's Targeted Hours	36,127.45	59.99%	39,437.95	27.54%	1,828,881.24	25.63%
Total	65,680.45	33.00%	85,218.45	59.52%	4,282,931.69	60.03%
Prime Contractor's Disadvantaged Hours	5,682.50	5.19%	8,576.50	5.99%	540,809.75	7.58%
Subcontractor's Disadvantaged Hours	3,193.75	2.92%	3,024.50	2.11%	291,613.99	4.09%
Total	8,876.25	8.11%	11,601.00	8.10%	832,423.74	11.67%