



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project

C0988

Total Forecasted Project Hours	7,473,638.00				Reporting Period: CUSTOM	
Total Project Hours to Date	7,375,528.38				From: 10/14/2019 To: 11/17/2019	
Total Project Hours Percentage	98.69 %					
	Craft Hours Sep 16 - Oct 13	Percentage (%) Craft Hours Sep 16 - Oct 13	Craft Hours Oct 14 - Nov 17	Percentage (%) Craft Hours Oct 14 - Nov 17	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	46,083.30	38.56%	39,901.00	36.77%	2,968,142.17	40.24%
FED Economically Disadvantaged	25,508.00	21.35%	23,179.25	21.36%	1,435,390.37	19.46%
Economically Disadvantaged Area Hours SubTotal	71,591.30	59.91%	63,080.25	58.14%	4,403,532.54	59.70%
Non Targeted	47,905.92	40.09%	45,421.52	41.86%	2,971,995.84	40.30%
Total	119,497.22	100.00%	108,501.77	100.00%	7,375,528.38	100.00%
Craft Level Breakdown						
Journeyman	97,175.22	81.32%	86,699.77	79.91%	6,084,471.23	82.50%
Apprentice	22,322.00	18.68%	21,802.00	20.09%	1,291,057.15	17.50%
Total	119,497.22	100.00%	108,501.77	100.00%	7,375,528.38	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	67,785.58	75.23%	63,212.10	74.35%	4,150,374.82	76.27%
Apprentice	22,322.00	24.77%	21,802.00	25.65%	1,291,057.15	23.73%
Total	90,107.58		85,014.10		5,441,431.97	
Race / Ethnicity						
African American	12,672.89	10.61%	9,664.68	8.91%	856,873.04	11.62%
Asian	2,316.00	1.94%	2,423.00	2.23%	103,531.00	1.40%
Caucasian	24,523.00	20.52%	24,539.00	22.62%	1,589,251.76	21.55%
Hispanic	76,704.89	64.19%	68,422.92	63.06%	4,622,376.71	62.67%
Native American	540.00	0.45%	599.00	0.55%	68,797.05	0.93%
Not Specified	468.50	0.39%	774.00	0.71%	44,744.40	0.61%
Other	1,824.94	1.53%	1,674.17	1.54%	81,310.42	1.10%
	447.00	0.37%	405.00	0.37%	8,644.00	0.12%
Total	119,497.22	100.00%	108,501.77	100.00%	7,375,528.38	100.00%
Gender Breakdown						
Female	3,868.50	3.24%	3,574.00	3.29%	272,561.05	3.70%
Male	115,628.72	96.76%	104,927.77	96.71%	7,102,967.33	96.30%
Total	119,497.22	100.00%	108,501.77	100.00%	7,375,528.38	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	53,966.50	45.16%	45,973.00	42.37%	4,173,667.45	56.59%
Subcontractor's Total Hours	65,530.72	54.84%	62,528.77	57.63%	3,201,860.93	43.41%
Total	119,497.22	100.00%	108,501.77	100.00%	7,375,528.38	100.00%
Prime Contractor's Targeted Hours	34,255.50	28.67%	29,305.50	27.01%	2,504,213.45	33.95%
Subcontractor's Targeted Hours	37,335.80	59.91%	33,774.75	31.13%	1,899,319.09	25.75%
Total	71,591.30	31.24%	63,080.25	58.14%	4,403,532.54	59.70%
Prime Contractor's Disadvantaged Hours	6,303.00	5.27%	5,562.00	5.13%	552,691.75	7.49%
Subcontractor's Disadvantaged Hours	2,791.50	2.34%	2,050.50	1.89%	295,450.49	4.01%
Total	9,094.50	7.61%	7,612.50	7.02%	848,142.24	11.50%