



TARGETED WORKER SUMMARY REPORT
C0988 - Crenshaw/LAX Transit Corridor Design/Build Project
C0988

Total Forecasted Project Hours	3,000,000.00					
Total Project Hours to Date	924,138.67		Reporting Period: CUSTOM			
Total Project Hours Percentage	30.80 %		From: 7/19/2015 To: 8/22/2015			
	Craft Hours Jun 21 - Jul 18	Percentage (%) Craft Hours Jun 21 - Jul 18	Craft Hours Jul 19 - Aug 22	Percentage (%) Craft Hours Jul 19 - Aug 22	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	31,859.68	41.60%	36,655.90	40.88%	375,367.23	40.62%
FED Economically Disadvantaged	13,214.05	17.26%	16,776.85	18.71%	171,671.37	18.58%
<i>Economically Disadvantaged Area Hours SubTotal</i>	45,073.73	58.86%	53,432.75	59.59%	547,038.60	59.19%
Non Targeted	31,505.37	41.14%	36,240.40	40.41%	377,100.07	40.81%
Total	76,579.10	100.00%	89,673.15	100.00%	924,138.67	100.00%
Craft Level Breakdown						
Journeyman	66,451.85	86.78%	78,930.65	88.02%	800,079.67	86.58%
Apprentice	10,127.25	13.22%	10,742.50	11.98%	124,059.00	13.42%
Total	76,579.10	100.00%	89,673.15	100.00%	924,138.67	100.00%
Apprenticeable Craft Level Breakdown						
Apprenticeable Journeyman	49,048.00	64.05%	59,466.27	66.31%	581,256.17	62.90%
Apprentice	10,127.25	17.11%	10,742.50	15.30%	124,059.00	17.59%
Race / Ethnicity						
African American	11,086.75	14.48%	13,135.40	14.65%	151,395.80	16.38%
Asian	353.50	0.46%	442.00	0.49%	7,802.75	0.84%
Caucasian	17,199.55	22.46%	21,498.75	23.97%	210,056.41	22.73%
Hispanic	43,949.55	57.39%	49,409.35	55.10%	509,287.91	55.11%
Native American	738.50	0.96%	995.00	1.11%	11,215.55	1.21%
Not Specified	424.50	0.55%	604.50	0.67%	3,573.75	0.39%
Other	2,826.75	3.69%	3,588.15	4.00%	30,806.50	3.33%
Total	76,579.10	100.00%	89,673.15	100.00%	924,138.67	100.00%
Gender Breakdown						
Female	1,497.00	1.95%	2,316.10	2.58%	22,813.95	2.47%
Male	75,082.10	98.05%	87,357.05	97.42%	901,324.72	97.53%
Total	76,579.10	100.00%	89,673.15	100.00%	924,138.67	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	53,797.00	70.25%	62,438.45	69.63%	530,811.95	57.44%
Subcontractor's Total Hours	22,782.10	29.75%	27,234.70	30.37%	393,326.72	42.56%
Total	76,579.10	100.00%	89,673.15	100.00%	924,138.67	100.00%
Prime Contractor's Targeted Hours	31,169.50	40.70%	37,377.45	41.68%	317,308.45	34.34%
Subcontractor's Targeted Hours	13,904.23	18.16%	16,055.30	17.90%	229,730.15	24.86%
Total	45,073.73	58.86%	53,432.75	59.59%	547,038.60	59.19%
Prime Contractor's Disadvantaged Hours	5,176.50	6.76%	6,157.00	6.87%	74,637.50	8.08%
Subcontractor's Disadvantaged Hours	574.00	0.75%	682.00	0.76%	19,532.69	2.11%
Total	5,750.50	7.51%	6,839.00	7.63%	94,170.19	10.19%