



TARGETED WORKER SUMMARY REPORT

C0988 - Crenshaw/LAX Transit Corridor Design/Build Project C0988

Total Forecasted Project Hours	3,000,000.00	
Total Project Hours to Date	112,420.24	Reporting Period: CUSTOM
Total Project Hours Percentage	3.75 %	From: 7/20/2014 To: 8/16/2014

Project Labor Agreement Goals *40% Economically Disadvantaged Areas - National Targeted Workers **20% Apprentices ***10% Disadvantaged Workers	Craft Hours Jun 22 - Jul 19	Percentage (%) Craft Hours Jun 22 - Jul 19	Craft Hours Jul 20 - Aug 16	Percentage (%) Craft Hours Jul 20 - Aug 16	Cumulative Craft Hours To Date	Percentage (%) of Cumulative Hours
Targeted Worker Hours						
Fed Extremely Economically Disadvantaged	7,665.00	38.47%	9,965.29	34.85%	43,880.04	39.03%
FED Economically Disadvantaged	3,228.55	16.20%	5,582.93	19.52%	24,434.60	21.74%
Economically Disadvantaged Area Hours SubTotal	10,893.55	54.67%	15,548.22	54.37%	68,314.64	* 60.77%
Non Targeted	9,033.60	45.33%	13,046.87	45.63%	44,105.60	39.23%
Total	19,927.15	100.00%	28,595.09	100.00%	112,420.24	100.00%
Craft Level Breakdown						
Journeyman	17,251.65	86.57%	25,426.34	88.92%	98,653.24	87.75%
Apprentice	2,675.50	13.43%	3,168.75	11.08%	13,767.00	** 12.25%
Total	19,927.15	100.00%	28,595.09	100.00%	112,420.24	100.00%
Race / Ethnicity						
African American	3,531.90	17.72%	4,346.58	15.20%	18,722.13	16.65%
Asian		0.00%	112.50	0.39%	2,616.00	2.33%
Caucasian	6,239.00	31.31%	8,289.00	28.99%	28,328.96	25.20%
Hispanic	8,766.00	43.99%	14,313.66	50.06%	58,007.30	51.60%
Native American	208.00	1.04%	347.25	1.21%	716.25	0.64%
Not Specified	23.25	0.12%	104.50	0.37%	303.00	0.27%
Other	1,159.00	5.82%	1,081.60	3.78%	3,726.60	3.31%
Total	19,927.15	100.00%	28,595.09	100.00%	112,420.24	100.00%
Gender Breakdown						
Female	613.00	3.08%	621.00	2.17%	2,802.00	2.49%
Male	19,314.15	96.92%	27,974.09	97.83%	109,618.24	97.51%
Total	19,927.15	100.00%	28,595.09	100.00%	112,420.24	100.00%
Contractor Breakdown						
Prime Contractor's Total Hours	8,741.00	43.86%	11,570.00	40.46%	36,490.50	32.46%
Subcontractor's Total Hours	11,186.15	56.14%	17,025.09	59.54%	75,929.74	67.54%
Total	19,927.15	100.00%	28,595.09	100.00%	112,420.24	100.00%
Prime Contractor's Targeted Hours	4,921.50	24.70%	7,120.00	24.90%	22,092.50	19.65%
Subcontractor's Targeted Hours	5,972.05	29.97%	8,428.22	29.47%	46,222.14	41.12%
Total	10,893.55	54.67%	15,548.22	54.37%	68,314.64	60.77%
Prime Contractor's Disadvantaged Hours	1,558.50	7.82%	1,836.50	6.42%	7,273.50	6.47%
Subcontractor's Disadvantaged Hours	300.00	1.51%	122.84	0.43%	7,104.84	6.32%
Total	1,858.50	9.33%	1,959.34	6.85%	14,378.34	*** 12.79%